

COUNTY GOVERNMENT OF KIAMBU

ROADS TRANSPORT & PUBLIC WORKS DEPARTMENT

PROJECTS PROGRESS REPORT FOR PERIODICAL MAINTENANCE- ANNUAL REPORT FOR YR 2013/2014

Sub County	Ward	Project	Length of road	Length graded	Length gravelled	culvert length	Cost	Contractor	Status
KIKUYU SUB-COUNTY									
	KIKUYU	Ndaire Cemetery restoration church Rd	2.4	2.4	2.4		2,016,000.00	Build Arch Images	complete
		Baraniki- Itukarwa rd	2.3	2.3	2.3		1,998,000.00	Disney Ltd {Disadvantaged}	complete
		Thogoto-college road	2.1	2.1	2.1		1,998,000.00	dreamhome ltd{disadvantaged}	complete
		Kidfarmco Riverside Road	3.4	3.4	3.4		3,005,500.00	Ittiyo Trading Co	complete
		Thogoto Trading centre	0.7	0.7	0.7		504,000.00	Arch build images	complete
	NACHU	Nachu Mariguini road	4.6	4.6	3.6		2,008,800.00	Gitathi Investments,comr	ongoing
		Githieya to Cemetery	3.2	3.2	2		2,016,000.00	Build Arch Images	complete
		Kamangu-Kanyayo Road	3.4	3.4	3.4	14m	3,043,000.00	One day Enterprises	complete
		Lusigetti trading centre	0.7	0.7	0.7		504,000.00	charwins ltd	complete
		Kamangu Ndiguini Road	6.5	2.5	2.5		2,083,500.00	Ndeiya Construction	complete
	KARAI	Gikambura Ha-thiru road	2.1	2.1	2.1		2,001,600.00	Gitathi Investments	complete
		Ha Thiru- karai Swamp	5.1	5.1	3.8		2,998,000.00	Comroad Construction and	complete
		Karai Muslim road	2.1	2.1	2.1		1,998,000.00	Regan Contractors {disadvantaged}	complete
		waitiki road	2.8	2.8	2.5	14m	2,072,000.00	Ndeiya Construction	ongoing
		Gikambura Trading centre	0.7	0.7	0.7		504,000.00	charwins ltd	complete

	KINOO	ACK Gaitumbi	2.1	2.1	2.1		2,082,400.00	kinoo General Contractors	complete
		Kinoo- Nginduri	2.6	2.6	2.6		1,998,000.00	Comroad construction	complete
		Giceceni- Muthiga	3.5	3.5	1.9		1,998,000.00	Regan Contractors{disadv	complete
		Kinoo Trading Centre	0.7	0.7	0.7		504,000.00	Arch build images	complete
	SIGONA	Nderi-Kibuku-Kari Road	2.6	2.6	2.6		2,008,800.00	Buid Arch Images	complete
		PCEA Nderi- Cemetery	2.5	2.5	2.5		2,016,000.00	Build Arch Images	complete
		Wangongu ACK	2	2	2		2,016,000.00	Comroad Contr.	complete
		Muguga-Thamanda Gwa K	3	3	3	14m	2,072,000.00	Digene construction	complete
		Kerwa Acre Ithano road	3	3	3		2,600,000.00		
		Kerwa trading centre	0.7	0.7	0.7		504,000.00	charwins ltd	complete
		TOTAL	64.8	60.8	55.4		46,549,600.00		
KABETE SUB-COUNTY									
	MUGUGA	Kanjeru Karecheni Road	4.6	4.6	2.2		2,010,700.00	Gitathi investments	complete
		Kahuho Universal	2.7	2.7	1.6		2,000,600.00	Donpenn construction Ltd	ongoing
		Rehabilitation of Kamuguga Kanothi Road	4.6	4.6	2.5		2,001,600.00	Donpenn construction Ltd	complete
		Matua Ngari road	2.6	2.6	2.6	14m	2,116,900.00	Meldave Enterprises	ongoing
		Gichini Kiambaa road	2.1	2.1	2.1		2,116,900.00	Meldave Enterprises	complete
		E.G.M Gichini - Karie road	3	3	3		2,001,600.00	Regan Enterprises	complete
		Kiambaa Trading centre	0.7	0.7	0.7		513,000.00	charwins ltd	complete
	GITARU	Gitaru bridge quarry westgate road	2	2	2		2,014,800.00	Gitathi Investment,Dreamhome Ltd	complete
		Muruthi Mbari ya Wagama Road	2.1	2.1	2.1		2,001,600.00	Donpenn construction Ltd	ongoing

		Rukubi shopping centre to Rukubi Primary school Road	2	2	2		2,001,600.00	Corlatasoft ltd	complete
		Kwa Magu stage-Ngubi Kanjeru Junction Road	2.5	2.5	2.5	14m	2,128,000.00	Charwins Ltd	complete
		Gitaru Trading centre	0.7	0.7	0.7		513,000.00	Charwins Ltd	complete
		Kanyariri-Ngara-Kihingo road	2.1	2.1	2.1		1,900,000.00	Meldave Enterprises	complete
	UTHIRU	ACK Arimathea Uthiru	3	3	3		2,000,700.00	Kinoo General Traders	complete
		Inoorero road	2.5	2.5	2.5		2,001,600.00	Comroad construction	complete
		Uthiru Chiefs office-Uthiru Township roa	2.4	2.4	2.4		2,001,220.00	Donpenn construction Ltd	ongoing
		Gatururi St Stephen road	2.5	2.5	2.5	14m	2,128,000.00	Ndeiya construction	ongoing
		Uthiru Trading centre	0.7	0.7	0.7		513,000.00	Ndeiya construction	complete
	NYATHUNA	ACK St Tito Mbari ya Kuria road	2.5	2.5	2.5		2,001,600.00	Build Arch Images	complete
		Bernice Kihingo Road	2.7	2.7	2.7		2,001,600.00	Maronep General Contractors	complete
		Gathiga shopping centre- George Kabinge road	2	2	2	14m	2,148,000.00	Comroad construction	ongoing
		Gikuni Trading centre	0.7	0.7	0.7		514,000.00	Corlatasoft ltd	complete
		Mbogo road	1.6	1.6	1.6		1,109,850.00	Edsaco Enterprises	complete
	KABETE	Kingeero Kinta road	2.5	2.5	2.5		2,000,700.00	Build Arch Image	complete
		Kiawanugu Wangigi	2.1	2.1	2.1		2,001,600.00	Jan's contractors & dis ltd {disadvantaged }.	complete

		Catholic Church - Mwimuto Road	3.5	3.5	2.1		2,001,600.00	Jan's Contractors, Dreamh	complete
		Kanyongo Kahingaini Road	2.5	2.5	2.5		2,128,000.00	Charwins Ltd ongoing	complete
		Mwimuto Trading centre	0.7	0.7	0.7		514,000.00	Corlatasoft ltd	complete
		TOTAL	63.6	63.6	56.6		48,385,770.00		

RUIRU SUB-COUNTY

	GATONG'ORA	Miti Kenda Kwihota Prim	2.7	2.7	2.7		2,660,000.00	Hubs Engineering	complete
		Kwihota Secondary sch.	3.3	3.3	3.3		2,834,400.00	Hubs Engineering	complete
		Mitonya – gakumani	4	4	4		2,660,000.00	Hubs Engineering	complete
		Rainbow resort hotel Machine road	0.7	0.7	0.7		499,600.00	grajo	complete
	MWIKI	Mosque avenue road	2.6	2	2		2,800,000.00	Hubs Engineering	complete
		Mt. Kenya- Mema	2.6	2.2	2.2		1,500,000.00	Gichocho Contractors	complete
		Meme road	0.4	0.4	0.4		499,600.00	brandonlink	complete
	KIU	Saviour ACK-Sunset Rd	2.4	2.4	2.4		2,660,000.00	Jimrose	complete
		Progressive road	2.6	2.6	2.6		2,800,000.00	Waseges	complete
		Mumbi-githurai mix	3.2	3.2	3.2		2,450,000.00	Jimrose Construction	complete
		Maziwa redeemed church	0.7	0.7	0.7		498,300.00	Jimrose Construction	complete
	MWIHOKO	Intercity-Mwitirithia rd	3	3	3		2,600,000.00	Jimrose	Complete
		Stage 160-finance	3	3	3		2,250,000.00	Jimrose Construction	complete
		ACK Railway line	1.6	1.6	1.6		1,850,000.00	Waseges	complete
		Langata Dispensary road	1.8	1.8	1.8		2,010,000.00	grajo	complete
		China sewerage road	1.7	1.7	1.7		1,940,000.00	Waseges	complete
		Githurai 2nd avenue	0.7	0.7	0.7		499,600.00	Jimrose	complete

	BIASHARA	M/a Chake Rd	1.5	1.5	1.5		2,600,000.00	Kanda Contractors	complete
		Market Jua Kali,PCEA, Kiambu Academy	2.6	2	2		2,554,000.00	Athimax	Complete
		Githunguri-fort jesus	4	4	4		2,670,000.00	Athimax	complete
		Masaku 1st Avenue road	3	3	3		3,300,000.00	Kanda Contractors	complete
		Spinners area	0.7	0.7	0.7		499,600.00	Benmill	complete
	KAHAWA WENDANI	Deliverance Church st Joseph	2.6	2.4	2.4		2,600,000.00	Jans Construction	complete
		Wanjiru- Kiu rd	2.45	2.45	1.5		2,633,900.00	Jans Construction	complete
		Matope-maguna- caleb	4	4	4		2,660,000.00	Hubs Engineering	complete
		Bostonia road	0.7	0.7	0.7		499,600.00	Jans Construction	complete
	GITOTHUA	ACK M/a Chake Rd	2.6	2	2		2,600,000.00	Don Pen	complete
		CCI- Membly Mwalari	3	3	3		2,717,600.00	Naroo	complete
		Pavilion Road	2	2	2		650,000.00	Don Pen	complete
		Catholic church road	2	2	2		2,400,000.00	Naroo	complete
		Clayworks Membly	2	2	2		2,350,000.00	Naroo	complete
		Jacride road	3	3	3		3,900,000.00	Naroo	complete
		Ponways road	0.4	0.4	0.4		499,600.00	grajo	complete
	KAHAWA SUKARI	Riruti-Isiolo-Kericho Rd	1.5	1.5	1.5		2,800,000.00	Gichocho Contractors	complete
		Kkwale-Bungoma- 5th Avenue	2.5	2.5	2.5		2,375,000.00	Gichocho Contractors	complete
		Taveta-undanyi- kalovana	2.5	2.5	2.5		2,350,000.00	Jans Construction	complete
		Baringo 3rd avenue	0.7	0.7	0.7		499,500.00	Danan Gen Suppliers	Complete
		Total	80.75	78.35	77.4		76,170,300.00		
KIAMBU SUB-COUNTY									
	TINGANGA	Lower Kamunyonge	0.8	0.8	0.8	14	1,366,200.00	Brownbuilt Engineering	complete
		Mai-ni	0.6	0.6	0.6	28	1,139,200.00	Brownbuilt	complete

		Gatende	0.6	0.6	0.6	7	1,187,300.00	Brownbuilt Engineering	complete
		Tinganga Ngaita	1.6	1.6	1.6		2,294,800.00	Jan construction	complete
		Gituamba rd	1.5	1.5	1.5	0	2,152,000.00	Denan general Suppliers	complete
	RIABAI	Riabai Shopping Centre	2	2	2	7	3,169,000.00	Nephet K Ltd	complete
		Thathiini road	2	2	2	17	3,142,000.00	Property World Ltd	complete
		Gitamaiyu/ Kanyutu	1.1	1.1	1.1	7	1,683,800.00	Maara Construction	ongoing
	NDUMBERI	Karunga Central	2	2	2	7	2,981,000.00	Jimrose Builders	complete
		Kanunga Central	1.5	1.5	1.5	14	2,432,000.00	Jimrose Builders	complete
		St Andrews ACK Church /Ngegu	1.5	1.5	1.5	0	2,404,000.00	Property World Ltd	complete
		Buraria	0.2	0.2	0.2	0	438,200.00	Patkey Energy	complete
	TOWNSHIP	Hospital/ Catholic Church	2	2	2	21	3,127,200.00	Don wood Construction	complete
		Dam road	1	1	1	14	1,638,000.00	Donpenn Construction	complete
		Kiamumbi/Consolata Church	1	1	1	7	1,533,000.00	Donpenn Construction	complete
		Thindigua highway	1.3	1.3	1.3	27	2,269,400.00	Patkay Energy	complete
		Kugeria - Mushroom road	3.2	3.2	3.2	0	4,374,000.00	Inhouse	Complete
		TOTALS	23.9	23.9	23.9	170	37,331,100.00		
LIMURU SUB-COUNTY									
	LIMURU EAST	Kwa Njenga Gachurio	4	4	0		176,400.00	Ndeiya Constr.	complete
		Ha Jane Njaramba rd	1.5	1.5	1.5		2,248,650.00	Vitalink	complete
		Charles Lwanga rd	1.5	1.5	1.5		2,131,200.00	One Day Enter	complete
		Karanjee roads	2	2	0.7		960,000.00	Hubs Engineering	complete
		Jerusalem Misri	2	2	2		3,072,000.00	Edsaco	complete
	LIMURU CENTRAL	Limuru Town roads	1.5	1.75			176,400.00	Ndeiya Constr.	complete
		Rironi Shauri yako rd	3	1.5	1		2,393,100.00	Zaki Invest.	ongoing
		Tarambana rd	1.5	1.5	1.2		960,000.00	Ndeiya Constr./Hubs Engineering	complete

		Gatimu Access road	2	2	1.4		3,209,750.00	One Day Enter	complete
		Kamirithu feeder roads	2	1.5	1		2,129,400.00	Athimax	complete
	TIGONI/ NGECHA	Ngecha Shopping centre	1	1	1		960,000.00	Hubs Engineering	complete
		Kabuku centre	1.5	1.5			176,400.00	Gichocho	complete
		Kabuku access rd	2	2	1		3,091,300.00	Hubs Engineering	complete
		Mahinga Gitango	1.5	1.5	1.5		2,764,710.00	Comrade& Equipment	complete
		Ngecha /Tigoni rds	19.1	19.1			235,000.00	Ndeiya Constr.	complete
		Manjiri access roads	4	3.1	2		2,645,700.00	Comroad construction & Equipment	complete
	BIBIRIONI	Dumpsite road	2	2	0.7		960,000.00	Hubs Engineering	complete
		Rwa Mbogo Primary Betherel Church	1.5	1.5	1.5		2,603,400.00	Vitalink	complete
		Old Limuru Ngarariga Road	2.1	2.1	0		176,400.00	Gichocho	complete
		Kinyogori Equity - mushroom road	2	2	2		3,072,000.00	Hubs Engineering	complete
		Bata Murengeti Rd	1.5	1.5	1.2		2,283,200.00	Wigma Enterprises	complete
	NDEIYA	Mboroti Gichagi-Gitutha	3	3	0.7		960,000.00	Hubs Engineering	complete
		Mboroti Thigio Assembly	3	3	3		3,100,000.00	Gichocho	complete
		Githerane Kiawande	1.5	1.5	1.5		3,106,600.00	Comroad construction & Equipment	complete
		AIC Tharuni Kandutura rd	1.5	1.5	1.5		2,404,000.00	Newskys Top	complete
		Mboroti Shopping centre roads	1	1	1		1,530,000.00	Charwins ltd	complete
		Gichungo road	2.4	2.4	2.4		2,530,000.00	Charwins ltd	complete
		Mungethe Shopping centre	1	1	1		1,530,000.00	Ndeiya Construction	complete
		TOTALS	68.2	65.55	27.9		51,585,610.00		
GATUNDU NORTH SUB-COUNTY									
	MANGU	Kibicho/Munyambu	1.2	1.2	1.2		1,395,571.00	Igegania building Construction	complete

		Karuri access road	1	1	1		945,000.00	New Sky tops limited	complete
		Kianganga / Mitero Gwakangethe	0.8	0.8				Kimson Property Care Limited	Complete
		Wakaruru / St Francis	0.7	0.7	0.8		979,163.00	Kimson Property Care Limited	complete
		Slaughter/ Pius Kihingo/ Igegania	2	2	0.7		889,400.00	Igegania building construction	complete
		Mukurwe Centre rd	3.1	3.1	2		3,204,080.00	Inhouse	complete
		Kirae / Wanjoki	1.4	1.4	3.1		170,000.00	Bradonlink Construction Limited	complete
		Kairi- Gatunda	1.4	1.4	1.4		874,720.00	Igegania building construction	ongoing
	CHANIA	Muirigo/Makwa	3.2	3.2	3.2		1,729,200.00	Inhouse	complete
		Muirigo access road	0.5	0.5	0.5	6	80,000.00	Igegania building construction	complete
		Gakui/Nguna rd	1.2	1.2	1.2		1,193,539.00	Inhouse	complete
		Morning Glory	3.4	3.4	3.4		176,000.00	Igegania building construction	complete
		Kariua/Kiawairati	0.7	0.7	0.7		800,000.00	Chanes Constru.	complete
		Ngorongo / Karuga	1.3	1.3	1.3		1,700,000.00	Igegania building construction	complete
		Gakui/ Nguna/Kairi	1.4	1.4	1.4		1,700,000.00	Inhouse	complete
		Igegania Gakeu A	3.4	3.4	3.4		176,400.00	Eupec suppliers Ltd	complete
	GITUAMBA	Gatuuru access road	1.2	1.2	1.2		1,100,000.00	Vitalinks construction limited	complete
		Gituamba town access road	1.4	1.4	1.4		1,046,902.00	Vitalinks construction limited	Complete
		Ngethu / Gathama	0.8	0.8	0.8		727,020.00	Kimson Property Care Limited	complete
		Kariko Gatina rd	1.9	1.9	1		1,096,624.00	Igegania building Construction	complete
		Kanyoni shopping centre access road	1.2	1.2	1.2		1,900,00	Vitalinks construction limited	complete
		Buchama Gathanji	0.2	0.2	0.2		467,952.00	Inhouse(bush clearing,ditch cutting)	complete
		Ngorongo / Karuga	3.3	0	0		196,000.00	Igegania building construction	complete
	GITHOBOKONI	Gatei shopping centre access road	1.3	1.3	1.3		1,500,000.00	Comroad construction	ongoing
			0.1	0.1	0.1		556,321.00		

		Munyawa access road	1.4	1.4	1.4		1,247,760.00	Bradonlink Construction Limited	complete
		Mbichi access road	1.2	1.2	1.2		1,301,004.00	New Sky tops limited	complete
		Kanda Komu access road	0.7	0.7	0.7		1,331,102.00	Vitalinks construction limited	complete
		Mairanga Access rd	1.6	1.6	1.6		2,200,000.00	Igegania building Construction	complete
		Gathaiti shopping centre access road	0.25	0.25	0.25		672,758.00	Kimson Property Care Limited	complete
		Kamiti / Gakoe	1.9	1.9	1		1,900,000.00	Igegania bulding Construction	Complete
		TOTALS	43.75	40.45	38.65	6	31,356,516.00		
THIKA SUB-COUNTY									
	KAMENU	Landless parkjel road	2	2	1.6		1,856,000.00	Kumlalo G. Contractors	complete
		Oloiptip rd, Shell-Murega, Njia ya soko, Phase 7-kenware	2.8	2.8	1.4		1,980,500.00	Jaym Enterprises	complete
		Blue ribbon sch, Kiganjo Police stn	1.6	1.6	1		1,710,000.00	Igegania construction	ongoing
		Kimuchu Pry - Kimuchu Land mark	1.6	1.6	1.3		1,972,000.00	Marc construction ltd	Complete
		Garissa rd Jtn-Kisii Estate-KPLC	0.9	0.9	0.9		900,000.00	In house	complete
		St. Mulumba Hospital road	1	1	1		900,000.00	In house	complete
	HOSPITAL	Umoja road	2	2	1.4		1,999,840.00	E.K. Inspiration	complete
		Biafra- Joytown/ Mafuriko road	1	1	1		1,136,800.00	Machu G. Contractors	complete
		School rd jtn- wilmer rd Kenyatta rd jtn - pilot rd	0.8	0.8	0.8		1,641,400.00	Javison Construction LTD	complete
		Gravelling Kenyatta Highway road shoulders	2	2	2		3,996,000.00	Franck Construction & Town and City	complete

		TOTALS	49.2	48.9	37	88	48,069,293.00		
JUJA SUB-COUNTY									
	JUJA	Unaitas access road.	4	1.2	1		911,500.00	Maronep Gen contractors	Complete
		Gatundu white gate	4	4	1.2		981,550.00	Maronep Gen contractors	Complete
		Main gate gachororo chief's camp st pauls access road.	4	4	1.2		1,352,800.00	Chanes Const co.	Complete
		Dayspring slaughter access road.	2	2	1.4		1,323,440.00	Maronep Gen contractors	Ongoing
		Mungetho Town from Geoffrey Shop	3	3	1.3		1,513,400.00	UPEC Suppliers	Ongoing
		Mungetho Town to No. 4	3	3	0		1,296,500.00	Jomo & Company	Complete
		Estate next to Keys rd	3	3	0		1,378,700.00	Kamwirigi Contractors	Complete
	MURERA	Dayspring sto Juja Dispensary	1.5	1.5	1		1,094,910.00	Chanes Const co.	Ongoing
		Toll courtesy access road.	3	3	1.8		1,357,520.00	Comroad Construction	Ongoing
		Toll ACK Church access road	2.4	2.4	0	12	1,206,400.00	UPEC Suppliers	Ongoing
		Jerusalem Access road	3	3	0		1,243,700.00	UPEC Suppliers	Ongoing
		ACK Church Junction Mungetho	2	2	0		1,240,340.00	Edmone Ventures	Complete
		Gwa Chief Toll Mugutha (culvert)					336,330.00	Frank Constr.	Ongoing
		ACK Church St Pauls Church Mukuyu	0.7	0.7	0.7		611,009.50	Jomo & Company	Complete
		Mukuyu Culvert	2				194,200.00	Kimson Property Care	Ongoing
		Toll GSC fence access road	1	1	1		772,540.00	Stranco	Complete

		One four Mugutha road	6	6	0		500,000.00	Kamwirigi Contractors	Complete
	THETA	Toll P .C.E.A Ko Mukuyuini Rd	3	0	0		1,124,640.00	Franco Construction Co.	Complete
		Deliverance church access road.	4	4	1.4		1,171,580.00	Chanes Const co.	Complete
		Handuma Ap.post to pcea magomano church Ndaracha access road.	3	3	2		845,700.00	Chanes Const co.	Complete
		Rurii junction access road.	0.5	0.5	0.5		851,234.00	Broadlink Contractors	Complete
		Ndaracha access road	2	2	0		500,000.00	Kamwirigi Contractors	Complete
		Ndururumo Primary Access	1	1	0.8		973,240.00	Chanes Const co.	Ongoing
	KALIMONI	Main road to Assembly Matangi	2	2	1.5		951,190.00	Broadlink Contractors	Complete
		Salama village access road.	4	4	2		1,261,260.00	Newskytops limited	Complete
		Munada athi mukuyuini access road.	3	3	1.5		1,134,090.00	Kimson Property Care	Complete
		Mutera Access road	3	2	1		934,000.00	Comroad Construction	Complete
		Muigai Access road	3	3	2		1,700,510.00	Stranco	Ongoing
		Decoma Estate rd	2	2	0		1,496,600.00	Kimson Property Care	Ongoing
		Sisters of Hope rd	0.5	0	0		372,220.00	Broadlink Contractors	Complete
		Shasha/Kaska/Jemba	1.5	1.5	1		1,137,765.00	Kamwirigi Contractors	Ongoing
	WITEITHIE	Bay side Estate access	2	0	2		1,381,554.00	UPEC Suppliers	Ongoing
		Kiahuria estate access road.	3	3	1.5		2,713,420.00	Franc. Construction Co.	Complete
		Kiganjo Access road	3	3	1.5		1,857,400.00	Franco Construction Co.	ongoing
		Kibute Witeithie rd	2	2	1	12	1,946,800.00	Kamwirigi Contractors	Complete
		Rurii Nyacaba access	5.4	5.4	5.4	6	1,037,940.00		Complete

		Witeithie Access road	4	4	1.5		1,046,500.00	Kimson Property Care	ongoing
		TOTALS	96.5	85.2	37.2		41,752,482.50		
LARI SUB-COUNTY									
	KIJABE	Kimende Town Roads	2	2	0.9		2,114,000.00	Gichocho Construction	Complete
		Matathia Korio	2	2	2	14	2,036,500.00	Trackvan	Complete
		Kamanga- Takinya	2	2	2		2,000,650.00	Farnid	
		Mugumoini Kambaa Market	2	1			1,842,000.00	Gichocho Construction	Complete
		Marathon road	2	2	2		2,400,000.00	Hakiew	Complete
		Old Bathi Kimende road	1	1	1		1,000,000.00	Kinyorokio	Complete
KAMBURU									
		Ha-Gakuru - Kamuchege	5.6	5.6	1	7	2,032,000.00	Hackiew Holdings	Complete
		Bathi Nyamuthanga-Kahuruko	6	6	1.6	16	1,964,000.00	Kenafric Contractors	complete
		Bathi Nyamuthanga Kahuruko			2		2,300,000.00	Gichocho	ongoing
		Bathi Nyamuthanga Kahuruko			2.4		2,300,000.00	Hackiew	complete
		Ha-Gakuru Ph. II			2.5		2,664,000.00	Hackiew	
		Kiamagutu	2	2	2		2,022,000.00	Nephets	ongoing
		Githongo Coffee Fac.							
		Kagaa Market	4.6	2	1.5	14	1,963,200.00	Kamwirigi Contractors	ongoing
		Ruiru river							
	NYANDUMA	Kagwe Town Roads	1	1	1	14	1,556,500.00	Hakiew Holdings	complete
		Gatamayu	5	5	2	14	2,460,000.00	Jimrose Contractors	ongoing
		Gachoire- Shiboni							
		Gachoire- Gatamaiyu	3	0	3		3,400,550.00	Gichocho	complete
		Githiro Karatina	4.2	4.2	4.2	14	4,100,000.00	Jans Construction	ongoing
		Maternity Sulmac	2.3	2.3	1.2	30	1,893,000.00	Comroad	Complete
		Utugi Road	1.7	1.7	1.7	14	1,804,000.00	Complex & Complete	ongoing

		Utugi Road Phase II	1	1	1		1,000,000.00	Complex & Complete	ongoing
		Maternity Sulmac Phasell	1	1	1		900,000.00	Comroad	complete
		Gathwariga Sulmac	2	2	0.6		1,500,000.00	Kinyorokio	ongoing
		Amigo Road	1.5	1.5	1.5		1,500,000.00	Kinyorokio	complete
		Gatamayu Kiandutu	2.2	2.2	2.2	21	2,114,000.00	Faranid Company	complete
	LARI/KIRENGA	Kabunge Escapment	2	2	2	7	1,847,800.00	Disney Contractors	complete
		Karenjos -Juvenalis	2	1	1		900,000.00	Ruamba Contractors	complete
		Nyamweru road	1	1	1		1,007,000.00	Complex & Complete	ongoing
		Rukuma C/Church - Githirioni	1	1	0.8	14	994,000.00	Complex & Complete	complete
		Mathore- Chaka rd	1	1	1		998,000.00	Complex & Complete	complete
		ACK kongo Rithia	1.5	1.5	1.2		2,789,500.00	Comroad	complete
		Escarpment Kiruiru	1	1	1		997,600.00	Ruamba Contractors	complete
		Gathaiti	0.6	0.6	0.6		1,002,000.00	Ruamba Contractors	complete
		Nyamweru Secondary	1	1	1		1,000,000.00	Lenga Enterprises	complete
			65.2	57.6	49.9	179	60,402,300.00		
GITHUNGURI SUB-COUNTY									
	NGEMWA	Ndathini road	3.6	3.6	3.6	10	3,500,000.00	Jans Construction	complete
		Ngenia Riagithu	2.2	2.2	1		1,766,000.00	Jans Construction	complete
		Mukuyu- Waruhiu farm	3	3	1.6		1,600,000.00	Hackiew Holdings	complete
		kwa Maiko Township road	2	2	2		2,000,000.00	Jans Construction	complete
		kwa Maiko Market roads	1	1	1		500,000.00	Jans Construction	Complete
	GITHIGA	Githiga Gikinya rd	2	2	1		3,146,200.00	Gichocho Contruction	complete
		Githiga- Kamondo	4.2	4.2	3	20	3,200,000.00	Jans Construction	complete

		Kambaa Trading centre roads	1	1	1		500,000.00	sky top enterprises	
	KOMOTHAI	Kibichoi -kwa mbae Gatamaiyu	2	2	2		4,000,000.00	Hakiew Holdings	Complete
		Kibicoi to Kwa Mbaai to Gatamaiyu	6	6	3		4,000,000.00	Hakiew Holdings	Complete Complete
		Muthiga Mkt - Gitere Primary Sch.	3	3	3		2,800,000.00	Sky Enterprise Ltd	complete
		Kigumo Market roads	1	1	1		500,000.00	Hakiew holdings	complete
	IKINU	Kamondo gatina	2.8	2.8	2.8		2,700,000.00	Brown Built	Complete
		ngemwa-waratho	4	4	4		2,240,000.00	gichocho	Complete
		Mutuya Gititu.	1	1	1		900,000.00	Brown Built	
		Ngemwa to Waratho to Gititu	4	4	4		3,100,000.00	Gichocho	complete complete
		Ikinu- Miondoe rd	2	2	2		2,000,000.00	Gichocho	complete
	GITHUNGURI	AIC Kindiga Ruiru river	2.2	2.2	1		2,500,000.00	Hakiew	complete
		Ngoci to Githunguri town	1	1	1		970,000.00	EK Inspiration	complete
		Moi road to Ayub Kinyua	0.8	0.8	0.8		720,000.00	Hackiew Holdings	complete
		Thakwa rd	1.5	1.5	1.5		1,300,000.00	Hackiew Holdings	complete
		Kiangima gathiga cattle dip	3	3	3		3,000,000.00	Hakiew	complete
		Magomano Milk point	1	1	1		990,000.00	Marc's construction	complete
		roads	1	1	1		500,000.00	Hakiew	complete
		TOTALS	55.3	55.3	46.3		48,432,200.00		

KIAMBAA SUBCOUNTY

	CIANDA	Milimani Ndubai Ack Mkt Rd	2	2	2		1,966,700.00	Jimrose construction	complete
--	---------------	----------------------------	---	---	---	--	--------------	----------------------	----------

		Kaspat Main Rd	2	1.5	1.5		1,718,200.00	Jimrose construction	complete
		Kamukunji roads	1	1	1		980,500.00	New Sky Tops	complete
		Gatono road	1	1			980,500.00	Disny Co.	complete
		Kirihinya Catholic Rd	2	2	2		1,466,200.00	New Sky Tops	complete
		Kawainda mkt roads	1	1			500,000.00	In- House	On going
	MUCHATHA	Mucatha S/C to Cemetry	1.2	1.2	1.2		1,731,600.00	Wakimson Construction	complete
		Gathanga mkt - to cemetry road	1	1	1		1,800,000.00	Kimson Properties	complete
		Bishop Gituri Rd	1.5	0.8	0.8		1,157,250.00	Kimson Properties	complete
		Thaguna road	1	1	1		1,005,550.00	brownbuilt Engineering	complete
		Mau- Gichi road	1	1	1		802,000.00	One Day Enterp.	ongoing
		Muchatha Prim to market Centre	0.8	0.8	0.8		1,233,400.00	Daffins Holdings ltd	
		Gathanga MKT Roads	0.6	0.6	0.6		500,000.00	Lax renovators	On going
	KARURI	Kiambaa Towship roads	0.5	0.5			500,000.00	Regan Contractors	complete
		kirumbi- snr chief koinange - gaito road	1.7	1.7	1.7		2,200,000.00	Kinoo General Contractors	complete
		Muthurwa Chief Road	0.6	0.6	0.6		528,000.00	Kinoo General Contractors	complete
		Snr Chief Koinange Road	0.4	0.4	0.4		1,877,000.00	One Day Enterp.	complete
		Nduta Kore Rd	0.3	0.3	0.3		828,000.00	Karuri civil Engineering	complete
		Muigi Likoni Gachorue	1	1	1		1,358,000.00	Daffins Holdings ltd	complete
		Ngungugu road	1.2		0.8		1,000,000.00	Kinoo General	ongoing
		Kiambaa Catholic Rd	1.5	1.5	1.5		1,448,400.00	Don- Pen	complete
		Thimbigua primary	1	1	1		995,000.00	Karuri civil Engineering	complete
		Kiambaa Mkt circuit Road	0.2	0.2	0.2		500,000.00	Regan Contractors	On going

		Gd- Mutara Rd	2.5	2.5	1		1,817,000.00	Wasegese	ongoing
	KIHARA	Kihara market roads	0.6	0.6	0.6		500,000.00	Benmil and Gatmins Co	On going
		Muchunu Gicagi rd	1.5	1.5	1.5		1,528,600.00	Hubs Construction company	complete
		St Philip to Hospital	0.5	0.5	0.4		1,229,000.00	Hubs Construction company	ongoing
		Kihara S/C to Hospital	0.6	0.6	0.6		869,800.00	Wakimson Construction co	complete
		Shamka road	0.8	0.8	0.8		980,260.00	Wasegese	On going
		Mathitima	0.4	0.4	0.4		949,100.00	Zoar Enterprises	complete
		Biriani Kamuiru st phillips	1	1	1		1,683,100.00	Kinoo General	completed
	NDENDERU	Ndenderu Township Roads	0.7	0.7	0.7		500,000.00	Kada investments	complete
		ACK Kagondo Rd	0.6	0.6	0.6		1,232,000.00	Jowaka Construction	complete
		Ndenderu Cemetry road	0.7	0.5	0.5		1,042,000.00	brownbuilt Engineering	complete
		Gatuikira Rd	2	1.1	1.1		1,674,500.00	Kalvan Agencies	Complete
		Bosco road	0.6	0.6	0.6		704,000.00	One Day Enterp.	ongoing
		Muitiku	1.5	1.5	1.5		1,585,200.00	Don- Pen	ongoing
		TOTALS	38.5	35	31.7		43,370,860.00		

GATUNDU SOUTH SUB-COUNTY

	NDARUGU	Karinga Girls	1.5	1.5	1.5		1,454,210.00	Vitalink Construction	complete
		Ndarugu Ward to Githombokoni	1.2	1.2	1.2		1,437,960.00	Comroad Construction	complete
		Munandaini Cununika road	1.4	1.4	1.4		1,755,866.00	Vitalink Construction	complete
		Mikoini road	2	2	2		1,891,120.00	Sky enterprises	complete
		Ruburi Gatei rd	1.8	1.8	1.8		1,877,920.00	Limphet supplies	complete
		Kimaruri-Karinga Rd	2	2	Nil		2,245,800.00	Paschal construction Ltd	On going
	NGENDA	Muthurumbi Itwiku Access Road	2	2	2		934,760.00	Chanes Construction Ltd.	Complete

		Muhara Access Road	1.5	1.5	1.5		921,280.00	Chanes Construction Ltd.	Complete
		Ngorogoni Rwabura Kimunyu Access Road	1.2	1.2	1.2		893,700.00	Chanes Construction Ltd.	Complete
		Kahuguini Sec. School Access Road	1.5	1.5	1.5		976,320.00	Chanes Construction Ltd.	Complete
		Gatundu Access Road	1.1	1.1	1.1		909,425.00	Braddon Link Contractor	Complete
		Kamunyu B	1.3	1.3	1.3		926,060.00	Chanes Construction Ltd.	On going
		Mutaraho-Handege Rd	2.9	2.9	2.9		2,499,600.00	Sky Enterprises Ltd.	Complete
		Gatundu slaughter House access road	0.4	0.4	0.4		499,100.00	Insitu Construction Ltd	Complete
	KIGANJO	P.C.E.A Ndarugu rd	1	1	1		1,250,400.00	Comroad Construction and Equipment	Complete
		Handege Kiganjo Access Road	1.5	1.5	1.5		1,189,780.00	Comroad Construction Ltd.	Complete
		Kiganjo Polytechnic Access road	1.4	1.4	1.4		1,058,750.00	Kimson Property Ltd.	Complete
		P.C.E.A Kiganjo Rd.	2.5	2.5	2.5		1,626,600.00	Newsky Tops Ltd.	Complete
		Kanyuira Rd.	1.8	1.3	1.3		1,842,000.00	Braddon Link Contractor	Complete
		Kahata njeng'ere rd	1.0				1,299,177.00	Newsky Tops Ltd.	Complete
		St. Lawrence Gatahi Rd	1.0				1,059,030.00	Braddon Link Contractor	Complete
	KIAMWANGI	Kagumo-ini Munanda-ini Access Road	1.5	1.5	1.5		1,824,450.00	Franc Construction Company	Complete
		Kiamwangi Muchangare Access Road	1.5	1.5	1.5		2,806,040.00	Comroad Construction Equipment	Complete
		Nembu Muirigo Access Road	1.5	1.5	1.5		1,467,720.00	Comroad Construction Equipment	Complete
		Thegi-Gatwikira Rd	2.6	2.6	2.6		2,315,800.00	Sky Enterprises Ltd	Complete

	TOTALS	37.1	36.6	34.6		36,962,868.00	

**Total for all sub
Counties**

516.55

621,466,299.50