

COUNTY GOVERNMENT OF KIAMBU								
PROJECTS INVENTORY FROM FY 2013/2024 TO 2024/2025								
S/No.	Project Name/Title	Sub-County	Ward	Project Start Date/expected start date	Expected Project Completion Date	Actual Project Completion Date	Estimated Project Cost (Kshs.)	Project Status at the time of the Exercise (i.e Completed,
EDUCATION, GENDER, CULTURE AND SOCIAL SERVICES								
FY 2014/15								
1	Proposed ECD rehabilitation and refurbishment at Thogoto Nursery school	Kikuyu	Kikuyu Township	Jan-14	May-14		1,778,100.00	Completed
2	Proposed classrooms (ECD) rehabilitation and refurbishment at Uthuru Nursery school, Kiambu	Kabete	Uthuru	Jan-14	Apr-14		2,015,070.00	Completed
3	Proposed classroom rehabilitation and refurbishment of Kinoo Youth polytechnic, Kiambu	Kikuyu	Kinoo	Feb-14	Apr-14		3,945,600.00	Completed
4	Proposed classroom rehabilitation and refurbishment of Thogoto Youth polytechnic, Kiambu	Kikuyu	Kikuyu Township	Jan-14	Apr-14		3,366,251.00	Completed
5	Proposed classroom rehabilitation and refurbishment of Uthuru Youth polytechnic, Kiambu	Kabete	Uthuru	Jan-14	Apr-14		3,558,326.00	Completed
6	Proposed classrooms (ECD) rehabilitation and refurbishment at Shaurya Yako Nursery school, Kiambu	Kikuyu	Kikuyu Township	Jan-14	May-14		1,564,839.00	Completed
7	Proposed classrooms (ECD) rehabilitation and refurbishment at PCEA Thamanda Nursery school, Kiambu	Kikuyu	Sigona	Jan-14	Apr-14		1,884,410.00	Completed
8	Proposed Ablution block at Garrisa road ECDE centre	Thika	Thika Township	2014-2015	2016		1,444,254.00	Completed
9	Proposed Construction of a model twin ECDE centre at Gitamalyu primary ECDE with office and a toilet	Kiambu	Riabai	2014	14-Nov		3,694,360.00	Completed
FY 2015/16								
10	Proposed classroom rehabilitation and refurbishment of Ting'ang'a Youth polytechnic, Kiambu	Kiambu	Ting'ang'a	Jun-15	2016		2,946,698.00	Completed
11	Proposed construction of classroom / workshop block at Kirangari Polytechnic	Kabete	Nyathuna	2015	May-16		2,785,438.00	Completed
12	Proposed ablution block at Limuru model ECD centre	Limuru	Limuru Central	2015	2016		1,496,870.00	Completed
13	Proposed construction of classroom / workshop block at Nyanduma Polytechnic kiambu	Lari	Nyanduma	2015	2016		2,928,580.00	Completed
14	Proposed construction of two number classrooms and fencing at Kabunge ECDE	Lari	Lari Kirenga	15-May	2016		3,399,570.00	Completed
15	Proposed construction of one number classroom at Kirenga Polytechnic	Lari	Lari Kirenga	2015	2016		2,903,850.00	Completed
16	Proposed two number classrooms and pit latrine at Kwangethe ECDE centre, Kiu Ward	Ruiru	Kiuu	2015	2016		3,552,890.00	Completed
17	Proposed construction of two number storeyed classrooms at Kanyariri Polytechnic	Kabete	Gitaru	2015	2016		4,890,630.00	Completed
18	Proposed construction of St. John Bosco ECDE two number classrooms and ablution block	Limuru	Bibirioni	2015	Jan-17		3,569,910.00	Completed
19	Proposed rehabilitation of building and construction of one number classroom at Kairi polytechnic	Gatundu North	Chania	15-Jan	Jan-16		2,421,165.00	Completed
20	Proposed ablution block at Garisa road ECDE centre	Thika	Thika Township	15-Jan	16-Jun		1,444,254.00	Completed
21	Proposed rehabilitation of classrooms and construction of a toilet block at Githunguri ECDE centre	Ruiru	Biashara	15-Jan	Jun-16		1,987,202.00	Completed
22	Rehabilitation of classrooms and construction of a toilet block at Ngoliba ECDE centre	Thika	Ngoliba	15-Jan	Jun-16		1,633,528.00	Completed
23	Proposed rehabilitation of classrooms and construction of a toilet block at Githungu ECDE centre	Limuru	Ndeiya	15-Jan	Jun-16		1,956,491.20	Completed
24	Proposed construction of ablution block at Mwhoko ECDE centre	Ruiru	Mwhoko	15-Jan	Apr-16		1,474,785.00	Completed
25	Proposed construction of Wabeni youth polytechnic workshop and office	Thika	Thika Township	15-Jan	2016		2,394,490.00	Completed
26	Proposed construction of one number classroom and toilet block at Juja ECDE centre	Juja	Juja	2015	2016		1,956,866.00	Completed
27	Proposed rehabilitation of classrooms and construction of toilet block at Ngoliba ECDE center	Thika	Ngoliba	2015-2016	2016		1,633,528.00	Completed
28	Proposed rehabilitation of classrooms and construction of a toilet block at Mukurwe ECDE centre	Gatundu North	Mang'u	15-Jan	2016		1,955,200.00	Completed
FY 2016/17								
29	Proposed construction of two number ECDE classrooms and ablution block at Gichana primary school	Limuru	Ngecha Tigoni	16-Jun	2017		3,580,280.00	Completed
30	Proposed construction of two number ECDE classrooms and an ablution block at Utugi ECDE centre	Lari	Kinale	16-Jun	2017		3,670,845.00	Completed
31	Proposed one number ECDE classroom at Tinganga model primary school	Kiambu	Ting'ang'a	16-Jun	2017		2,699,220.00	Completed
32	Proposed refurbishment to Muguga Polytechnic, Kiambu	Kabete	Muguga	16-Jul	Mar-17		2,773,170.00	Completed
33	Proposed construction of two number classrooms and ablution block at Kago ECDE centre	Lari	Kijabe	16-Jul	Feb-17		3,503,475.00	Completed
34	Proposed two number ECDE classrooms and ablution block Muthandi ECDE centre, Kiambu	Githunguri	Ikinu	2016	2017		3,597,730.00	Completed
35	Proposed construction of two number classrooms and ablution block at Kawaida ECDE	Kiambaa	Kihara	16-Jul	Jan-17		3,495,730.00	Completed
36	Proposed one number ECDE classroom and ablution block at Njunu ECDE centre	Githunguri	Githiga	16-Jul	Feb-17		2,699,405.00	Completed
37	Proposed facility rehabilitation and refurbishment at Mangu Youth Polytechnic	Thika	Gatuanayaga	16-Jul	May-17		2,750,000.00	Completed

38	Proposed construction of two number classrooms and a toilet block at Kahembeta ECDE centre, Gituamba Ward	Gatundu North	Gituamba	16-Jul	Dec-16		4,320,432.00	Completed
39	Proposed rehabilitation and refurbishment of workshop at Kagumo-ini Polytechnic	Gatundu South	Chania	16-Jul	May-17		2,783,720.00	Completed
40	Proposed construction of two number twin workshops, principal's office plus secretary at Kwhihota youth polytechnic	Ruiru	Kahawa Wendani	16-Jul	2017		4,996,215.00	Completed
FY 2017/18								
41	Proposed construction of two number classrooms with offices, toilet block and fencing at Nachu ECDE	Kikuyu	Nachu	17-Jul	Feb-18		5,731,390.00	Completed
FY 2018/19								
42	Renovation works at Biafra ECDE and Construction of perimeter fence	Thika	Hospital	Feb-18	Jul-18		3,992,300.00	Completed
43	Construction of perimeter fence at Bahati ECDE (phase 2)	Thika	Gatuanvaga	Mar-18	May-18		3,840,240.00	Completed
44	Proposed Construction of a pit latrine at Kiawaroga ECDE Centre	Limuru	Ndeiya	Mar-18	Aug-18		1,537,271.00	Completed
FY 2019/20								
45	Proposed Construction Of A Classroom Block And A Toilet Block At Jacob Wells ECDE Centre	Juja	Murera	Aug-19	Jan-22		4,994,530.00	Completed
46	Proposed Construction of Motor Vehicle Garage at Wabeni Vocational Training Centre	Thika	Thika Township	2020	2021		1,025,180.00	Completed
FY 2021/22								
47	Proposed Construction Of Twin Classrooms At Igamba Primary	Gatundu North	Githobokoni	Mar-21	May-21		3,226,930.00	Completed
48	Proposed Construction Of Toilet Block At Gataka ECDE Centre	Githunguri	Githiga	April	Jun-21		1,094,584.00	Completed
49	Proposed Construction Of Toilet Block At Mbauni ECDE Centre	Lari	Kijabe	April	Jun-21		1,187,768.11	Completed
50	Proposed Construction Of Toilet Block At Magina ECDE Centre	Lari	Kijabe	April	Jun-21		1,187,852.31	Completed
51	Proposed Construction Of Twin Classrooms At Igamba Primary	Gatundu North	Githobokoni	Mar-21	May-21		3,226,930.00	Completed
52	Proposed Construction Of Toilet Block At Gataka ECDE Centre	Githunguri	Githiga	April	Jun-21		1,094,584.00	Completed
53	Proposed Construction Of Twin Classrooms At KahawaWendaniPrimary	Ruiru	Kahawa Wendani	22-Apr	Sep-22		3,674,750.00	Completed
FY 2023/24								
54	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Barracks	Thika	Kamenu	Dec-23	Feb-24		3,591,900.00	Completed
55	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Umoja Primary	Thika	Hospital	Dec-23	Feb-24		3,684,201.00	Completed
56	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Power-line Primary	Thika	Ngoliba	Dec-23	Feb-24		3,693,790.00	Completed
57	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at KiganjoEcd	Thika	Kamenu	Dec-23	Feb-24		3,697,200.00	Completed
58	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at KamenuEcd	Thika	Kamenu	Dec-23	Feb-24		3,665,600.00	Completed
60	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Umoja Primary	Thika	Hospital	Dec-23	Feb-24		3,684,201.00	Completed
61	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at G.S.U Primary	Juja	Murera	May-23	Feb-24		2,940,000.00	Completed
62	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Muthara Primary	Juja	Witeithie	Sep-23	Feb-24		3,618,780.00	Completed
63	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Ndururumo Ecde	Juja	Theta	Dec-23	Feb-24		3,699,190.00	Completed
64	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at KaramaniEcd	Juja	Murera	Dec-23	Feb-24		3,698,180.00	Completed
65	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Kairi ka Mariguini	Gatundu North	Chania	Dec-23	Feb-24		3,575,150.00	Completed
66	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Gakunju Primary	Gatundu South	Kiamwangi	Dec-23	Feb-24		3,681,060.00	Completed
67	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Kiangunu Primary	Gatundu North	Gituamba	Dec-23	Feb-24		3,699,820.00	Completed
68	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Munyaka Primary	Gatundu North	Githobokoni	Dec-23	Feb-24		3,698,260.00	Completed
69	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Mutuma Primary	Gatundu North	Mang'u	Dec-23	Feb-24		3,705,980.00	Completed
70	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Makwa	Gatundu North	Chania	Dec-23	Feb-24		3,698,621.00	Completed
71	Proposed Completion of Workshop and Offices at Wabeni Vocational Training Center	Thika	Thika Township	2023	Jun-24		2,413,360.00	Completed
72	Proposed Construction of Administration Block at Makongeni VTC	Thika	Kamenu	2023	Jun-24		4,999,330.00	Completed
73	Twin Workshop At Sigona Vtc	Kikuyu	Sigona	Sep-23	Oct-24		4,951,160.00	Completed
74	Twin Workshop AtRuiru Township Vtc	Ruiru	Biashara	23-May	Jun-24		3,996,937.00	Completed
75	Twin Workshop Completion AtRiabaVtc	Kiambu	Riabai	23-Sep	Dec-23		2,494,415.00	Completed
76	Renovation At KirangariVtc	Kabete	Nyathuna	23-Dec	Jun-24		4,787,200.00	Completed
77	Boundary Wall At Kirangari Vtc	Kabete	Nyathuna	23-Dec	24-Dec		7,973,100.00	Completed
78	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Kiu River ECDE	Kiambu	Ting'ang'a	Nov 2023	Apr-24		3,655,550.00	Completed
79	Renovation Works Of A 2no. ECDE Classroom Block At Ngegu Primary School	Kiambu	Kiambu Township	Nov-23	Feb-24		2,490,785.00	Completed

80	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Wamita	Gatundu South	Gituamba	Aug-23	Dec-23		3,616,000.00	Completed
81	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Kagema Primary	Githunguri	Githiga	Aug-23	Dec-23		3,633,610.00	Completed
82	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Tharauni Primary	Limuru	Limuru Central	Aug-23	Jan-24		3,653,920.00	Completed
83	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Bariki Community	Lari	Nyanduma	Aug-23	Dec-23		3,655,470.00	Completed
84	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Kibichiku primary ECDE	Kabete	Kabete	23-Nov	May-24		3,636,135.00	Completed
85	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Thika Primary	Thika	Hospital	Feb-24	Apr-24		3,699,980.00	Completed
86	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Gatuanayaga	Thika	Gatuanayaga	Feb-24	Apr-24		3,693,790.00	Completed
87	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Matathia	Thika	Ngoliba	Feb-24	Apr-24		3,693,790.00	Completed
88	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Kisiwa Primary	Thika	Thika Township	Feb-24	Apr-24		3,697,730.00	Completed
89	Proposed Completion of model twin E.C.D.E classroom with Offices and Toilet block at G.S.U Primary	Juja	Murera	24-Apr	Jun-24		2,876,160.00	Completed
90	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Mwea	GatunduNorth	Chania	Feb-24	Apr-24		3,699,970.00	ongoing
91	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Miiri	GatunduNorth	Githobokoni	Feb-24	Apr-24		3,699,910.00	Completed
92	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at ST. Ann Maria-ini	GatunduNorth	Gituamba	Feb-24	Apr-24		3,698,955.00	Completed
93	Proposed Construction of model E.C.D.E at Mukuyu-ini	Juja	Kalimoni	Feb-24	Apr-24		3,660,320.00	Completed
94	Proposed Completion of model E.C.D.E at Munyu ECDE	Thika	Gatuanayaga	Feb-24	Apr-24		2,198,550.00	Completed
95	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Mutonya Community Centre ECDE	Ruiru	Gatong'ora	Feb-24	May-24		3,696,070.00	Completed
96	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Gitothua Primary	Ruiru	Gitothua	Feb-24	May-24		3,662,960.00	Completed
97	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Ndumberi Primary	Kiambu	Ndumberi	Feb-24	Jun-24		3,687,900.00	Completed
98	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At St Ann Kihingo	Kiambu	Riabai	Feb-24	Jun-24		3,687,900.00	Completed
99	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Mahinga Primary	Limuru	Ndeiya	Feb-24	May-24		3,680,750.00	Completed
100	Proposed Construction of model ECDE classroom with offices and a toilet block at Gatune Primary	Kikuyu	Karai	24-Jan	Jun-24		3,698,153.00	Completed
101	Proposed Construction of model ECDE classroom with offices and a toilet block at Gathiru Primary	Lari	Kijabe	24-Jan	Jul-24		3,661,835.00	Completed
102	Proposed construction of a model ECDE centre at Matathia ECDE centre in Kijabe ward	Lari	Kijabe	24-Feb	Aug-24		3,352,930.00	Completed
103	Proposed construction of a model ECDE centre at Crossroads ECDE centre in Kinale ward	Lari	Kinale	24-Feb	Aug-24		3,546,180.00	Completed
104	Proposed construction of a model twin ECDE classroom with offices and toilet Block at Kambaaprimary model ECDE	Lari	Kijabe	24-Feb	Aug-24		3,629,664.00	Completed
105	Proposed construction of a model twin ECDE classroom with offices and toilet Block at Githirioni primary model ECDE	Lari	Kinale	24-Feb	Aug-24		3,696,552.00	Completed
106	Proposed construction of model Twin ECDE classroom with offices and an ablution block at Kibiku Primary	Kabete	Nyathuna	24-Jan	Sep-24		3,659,915.00	Completed
107	Proposed construction of model Twin ECDE classroom with offices and an ablution block at Muguga Primary	Kabete	Muguga	24-Jan	Sep-24		3,630,875.00	Completed
108	Proposed construction of model Twin ECDE classroom with offices and an ablution block at Kamuguga Primary	Kabete	Muguga	24-Jan	Sep-24		3,661,835.00	Completed
109	Proposed construction of model Twin ECDE classroom with offices and an ablution block at Nguriunditu Primary	Kikuyu	Karai	24-Mar	Sep-24		3,673,665.00	Completed
110	Proposed construction of model Twin ECDE classroom with offices and an ablution block at Mahiaini Primary	Kabete	Nyathuna	24-Mar	Sep-24		3,659,915.00	Completed
111	Proposed construction of model Twin ECDE classroom with offices and an ablution block at St.Marys Kaimba Primary	Kabete	Nyathuna	24-Mar	Sep-24		3,680,500.00	Completed
112	Proposed construction of model Twin ECDE classroom with offices and an ablution block at Ngure Primary	Kabete	Gitaru	24-Jan	25-Jan		3,698,835.00	Completed
113	Proposed construction of model ECDE classroom with offices and toilet block at Kinyogori Primary School ECDE	Limuru	Bibirioni	24-Jan	24-Jun		3,690,450.00	Completed
114	Proposed construction of model ECDE classroom with offices and toilet block at Bosco Primary School ECDE	Limuru	Limuru Central	24-Jan	24-Jun		3,686,300.00	Completed

115	Proposed construction of model ECDE classroom with offices and toilet block at Nyataragi Primary School ECDE	Limuru	Limuru Central	24-May	25-Jan		3,665,600.00	Completed
116	Proposed construction of model ECDE classroom with offices and toilet block at Gacii ECDE	Kiambaa	Kihara	24-Feb	24-Jun		3,665,600.00	Completed
117	Proposed construction of model ECDE classroom with offices and toilet block at Waguthu ECDE	Kiambaa	Cianda	24-Feb	24-Jun		3,688,570.00	Completed
118	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Ndongoro primary ECDE	Kabete	Kabete	24-Feb	24-Aug		3,687,740.00	Completed
119	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Thigio community ECDE	Limuru	Ndeiya	24-Feb	24-May		3,673,950.00	Completed
120	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Kirenga primary ECDE	Lari	Lari Kirenga	24-Jan	24-Jun		3,670,360.00	Completed
121	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Kamburu primary ECDE	Lari	Kamburu	24-Jan	24-Jun		3,696,552.00	Completed
122	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Githirioni pry ECDE	Lari	Kinale	24-Jan	24-May		3,696,552.00	Completed
123	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Limuru Mission Primary	Limuru	Limuru East	24-Jan	24-Jun		3,670,360.00	Completed
124	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Wambaa Primary	Kikuyu	Karai	24-Jan	24-Jun		3,670,360.00	Completed
125	Proposed Construction of a model twin ECDE centre at Githunguchu primary ECDE with office and a toilet	Limuru	Ndeiya	24-Jan	24-Nov		3,685,800.00	Completed
126	Proposed Construction of a model twin ECDE centre at Kirasha primary ECDE with office and a toilet	Lari	Kinale	24-Jan	24-Nov		3,696,460.00	Completed
127	Proposed Construction of a model twin ECDE centre at Kabukuprimary ECDE with office and a toilet	Limuru	Ngecha Tigoni	24-Jan	24-Nov		3,678,510.00	Completed
FY 2024/25								
128	Proposed Construction of Model ECDE Centre With Offices And Toilet Block At Gachororo Community	Juja	Juja	Nov-24	Mar-25		4,199,100.00	Completed
129	Proposed Construction of Model ECDE Centre With Offices And Toilet Block At Ngethu ECDE Centre	Gatundu North	Gituamba	Nov-24	Mar-25		4,180,464.00	On-going
130	Proposed Construction of Model ECDE Centre With Offices And Toilet Block At Thuraku ECDE Centre	Gatundu North	Githobokoni	Nov-24	Mar-25		4,178,674.00	Completed
131	Proposed Construction of Model ECDE Centre With Offices And Toilet Block At Karure ECDE Centre	Gatundu North	Mang'u	Nov-24	Mar-25		4,179,616.00	Completed
132	Proposed Construction of Model ECDE Centre With Offices And Toilet Block At Kamwangi ECDE Centre	Gatundu North	Chania	Nov-24	Mar-25		4,182,334.00	Completed
133	Proposed Construction of Model Twin ECDE Classroom With Offices and a Toilet at Ndula Community Centre	Thika	Gatwanyaga	Nov-24	Mar-25		4,199,280.00	Completed
134	Proposed Construction of Model Twin ECDE Classroom With Offices and a Toilet at Maguguni ECDE Centre	Thika	Ngoliba	Nov-24	Mar-25		4,199,450.00	Completed
135	Proposed Construction of Model ECDE Centre With Offices and Toilet Block at Kimuchu	Thika	Kamenu	Nov-24	Mar-25		4,190,830.00	Completed
136	Proposed Construction of Model ECDE Centre With Offices and Toilet Block at Ndekoma	Juja	Murera	Nov-24	Mar-25		2,944,040.00	Completed
137	Proposed Construction of Model ECDE Centre With Offices and Toilet Block at Magomano	Juja	Theta	Nov-24	Mar-25		4,199,894.00	Completed
138	Proposed completion of a model ECDE centre at Thirime	Kikuyu	Kikuyu Township	Aug-24	Dec-24		2,010,795.00	Completed
139	Proposed construction of a model ECDE classrooms with offices and a toilet block at Manguo Pry School	Limuru	Limuru Central	Aug-24	Dec-24		4,196,575.00	Completed
140	Proposed construction of a model ECDE classrooms with offices and a toilet block at Rongai Pry School	Limuru	Bibirioni	Aug-24	Dec-24		4,152,340.00	Completed
141	Proposed completion of a model ECDE centre at Baraniki in Kikuyu Ward	Kikuyu	Kikuyu Township	Aug-24	Dec-24		2,580,640.00	Completed
142	Proposed construction of a model twin ECDE classrooms with offices and a toilet block at Tigoni model ECDE centre	Limuru	Ngecha Tigoni	Aug-24	Dec-24		4,190,085.00	Completed
143	Twin Workshop With Administration Offices Completion KwhihotaVtc	Ruiru	Kahawa Wendani	May 2024	Dec 2024		4,199,220.00	Ongoing
144	Proposed completion of a model ECDE centre at Thirime	Kikuyu	Kikuyu Township	24-Aug	24-Dec		2,010,795.00	Completed
145	Proposed construction of a model ECDE classrooms with offices and a toilet block at Manguo Pry School	Limuru	Limuru Central	24-Aug	24-Dec		4,196,575.00	Completed
146	Proposed construction of a model ECDE classrooms with offices and a toilet block at Rongai Pry School	Limuru	Bibirioni	24-Aug	24-Dec		4,152,340.00	Completed
147	Proposed completion of a model ECDE centre at Baraniki in Kikuyu Ward	Kikuyu	Kikuyu Township	24-Aug	24-Dec		2,580,640.00	Completed
148	Proposed construction of a model twin ECDE classrooms with offices and a toilet block at Tigoni model ECDE centre	Limuru	Ngecha Tigoni	24-Aug	24-Dec		4,190,085.00	Completed
149	Proposed construction of a model twin ECDE classrooms with offices and a toilet block at St. Paul model ECDE centre	Limuru	Ngecha Tigoni	24-Aug	24-Dec		4,190,085.00	Completed
150	Proposed construction of a model ECDE centre at Nduma primary	Kikuyu	Sigona	24-Aug	24-Dec		4,244,990.00	Completed
151	Proposed construction of model ECDE centre with offices and a toilet block at Rironi model ECDE	Limuru	Limuru Central	24-Aug	24-Dec		4,193,142.00	Completed

152	Proposed construction of model ECDE centre with offices and toilet block at Mai-a-ihii in Karai Ward	Kikuyu	Karai	24-Aug	24-Dec		4,199,850.00	Completed
153	Proposed construction of a model twin ECDE classrooms with offices and a toilet block at Gicharani ECDE Primary	Kikuyu	Karai	Jul-24	Feb-25		4,053,660.60	Completed
154	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gachoire	Lari	Nyanduma	24-Sep	24-Dec		4,199,885.00	Completed
155	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gitithia	Lari	Lari Kirenga	24-Sep	24-Dec		4,199,890.00	Completed
156	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Ikinu	Githunguri	Ikinu	24-Sep	24-Dec		4,199,790.00	Ongoing
157	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Karia	Githunguri	Ikinu	24-Sep	24-Dec		4,199,890.00	Ongoing
158	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kibagare	Lari	Lari Kirenga	24-Sep	24-Dec		4,133,650.00	Completed
159	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Komothai	Githunguri	Komothai	24-Sep	24-Dec		4,199,680.00	Ongoing
160	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Matuguta	Githunguri	Githiga	24-Sep	24-Dec		4,199,790.00	Completed
161	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Miugu	Gatundu North	Gituamba	24-Sep	24-Dec		4,201,564.00	Completed
162	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kimiritia	Gatundu South	Kiganjo	24-Sep	24-Dec		4,197,760.00	Completed
163	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Ack Kamiti Anmer	Kiambu	Ting'ang'a	24-Sep	24-Dec		4,171,380.00	Completed
164	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Ack Karura	Kiambaa	Ndenderu	24-Sep	24-Dec		4,115,430.00	Completed
165	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Athi	Juja	Kalimoni	24-Sep	24-Dec		4,197,495.00	Completed
166	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Chief Wandie	Kiambu	Riabai	24-Sep	24-Dec		4,197,495.00	Completed
167	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gachororo	Juja	Juja	24-Sep	24-Dec		4,174,830.00	Completed
168	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gataara	Kabete	Gitaru	24-Sep	24-Dec		4,050,630.00	Completed
169	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gatei	Gatundu North	Githobokoni	24-Sep	24-Dec		4,074,750.00	Completed
170	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gathiga	Kabete	Nyathuna	24-Sep	24-Dec		4,194,893.00	Completed
171	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gatitu	Githunguri	Githiga	24-Sep	24-Dec		4,196,571.00	Completed
172	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gatitu ECDE	Gatundu South	Kiamwangi	24-Sep	24-Dec		4,180,714.00	Completed
173	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gikubo ECDE	Gatundu North	Ndarugu	24-Sep	24-Dec		4,183,478.00	Completed
174	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gikumari	Ruiru	Gatong'ora	24-Sep	24-Dec		4,298,460.00	Completed
175	Proposed Construction of Model ECDE Centre With Offices and Toilet Block At Githunguri Ranching	Ruiru	Biashara	24-Sep	24-Dec		4,198,194.00	Completed
176	Proposed Construction of Model ECDE Centre With Offices and Toilet block at Ihiga	Githunguri	Githiga	24-Sep	24-Dec		4,199,990.00	Completed
177	Proposed Construction Of Model ECDE Centre With Offices and Toilet block at Ituru	Gatundu South	Ng'enda	24-Sep	24-Dec		4,191,895.00	Completed
178	Proposed Construction Of Model ECDE Centre With Offices and Toilet block at Kagumoini primary	Gatundu South	Ng'enda	24-Sep	24-Dec		4,198,800.00	Completed
179	Proposed Construction of Twin classroom with Offices and ablation block at King'eero ECDE Centre	Kabete	Kabete	24-Sep	24-Dec		4,072,000.00	Completed
180	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block at Thindigua ECDE centre	Kiambu	Kiambu Township	24-Sep	24-Dec		4,192,310.00	Ongoing
181	Proposed Construction Of Model ECDE Centre With Offices and Toilet block at Kanyiha	Kikuyu	Nachu	24-Sep	24-Dec		4,244,980.00	Completed
182	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kareng'e	Lari	Nyanduma	24-Sep	24-Dec		4,199,885.00	Completed
183	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Karunga	Kiambu	Ndumberi	24-Sep	24-Dec		4,160,820.00	Completed
184	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Karura Ka Nyungu ECDE	Kabete	Nyathuna	24-Sep	24-Dec		4,198,128.00	Completed
185	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kawaida Community	Kiambaa	Cianda	24-Sep	24-Dec		4,168,380.00	Completed
186	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kiambu Township	Kiambu	Kiambu Township	24-Sep	24-Dec		4,148,090.00	Completed
187	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kiambururu	Githunguri	Ngewa	24-Sep	24-Dec		4,197,401.00	Completed
188	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kiamugo	Gatundu South	Kiganjo	24-Sep	24-Dec		4,192,839.00	Completed
189	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kiamworria ECDE	Gatundu South	Kiganjo	24-Sep	24-Dec		4,192,215.00	Completed
190	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kianjau	Thika	Thika Township	24-Sep	24-Dec		4,148,600.00	Completed
191	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kiawanda ECDE	Kikuyu	Ndeiya	24-Sep	24-Dec		4,199,123.00	Completed
192	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kibii	Juja	Juja	24-Sep	24-Dec		4,695,110.00	Completed
193	Proposed Construction Of Model ECDE Centre With Office And Toilet Block At Kihurrio ECDE	Githunguri	Komothai	24-Sep	24-Dec		4,155,145.00	Completed
194	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kimiritia In Kiganjo Ward.	Gatundu South	Kiganjo	24-Sep	24-Dec		4,197,760.00	Completed

13	Proposed construction of a boda boda shed at Muchatha	Kiambaa	Muchatha	Aug-20	Sep-20	Sep-20	499,675.00	Completed
14	Proposed construction of a boda boda shed at Kanyariri, Gitaru	Kabete	Gitaru	Aug-20	Sep-20	Sep-20	499,675.00	Completed
15	Proposed construction of a boda boda shed at Gitwe	Githunguri	Ndarugu	Aug-20	Sep-20	Sep-20	495,550.00	Completed
FY 2021/2022								
16	Proposed construction of a boda boda shed at Kimende	Lari	Kijabe	Jul-22	Dec-22	Dec-22	493,240.00	Completed
17	Proposed construction of a modern boda boda shed at Juja farm	Juja	Kalimoni	Jul-22	Dec-22	Dec-22	776,640.00	Completed
18	Proposed construction of a modern boda boda shed at Riabai Shopping Centre	Kiambu	Riabai	Jan-22	Mar-22	Mar-22	794,900.00	Completed
19	Proposed construction of a modern boda boda shed at Kiganjo Kona 1	Thika	Kamenu	Jan-22	Mar-22	Mar-22	776,860.00	Completed
20	Proposed construction of a modern boda boda shed at Gituamba ward	Gatundu North	Gitumba	Jan-22	Mar-22	Mar-22	777,450.00	Completed
21	Proposed construction of a modern boda boda shed at Juja Kalimoni	Juja	Kalimoni	Jul-21	Aug-21	Aug-21	776,640.00	Completed
22	Proposed Construction of Kiganjo Market	Gatundu South	Kiganjo	Dec-21	Jun-22	Jun-22	24,377.710	Completed
23	Construction of Gitaru market	Kabete	Gitaru	Jul-21	Jun-22	Sep-23	22,912,210.00	Completed
FY 2022/2023								
24	Proposed Construction Kigumo Market Phase 1	Githunguri	Komothai	May-22	Dec-22	Dec-22	37,791,102.79	Completed
25	Proposed Construction of public washrooms and landscaping in Kwa Mathore view point	Lari	Lari/Kirenga	Jun-22	Jun-23	Jun-23	2,600,000.00	Completed
FY 2023/2024								
26	Proposed Phase 1 Temporary Market: Ground Preparation and Ablution Block at Kiandutu	Thika	Thika township	Apr-24	Jun-24	Jun-24	4,985,465.00	Completed
27	Proposed Construction of Masonry Perimeter Wall for Kiandutu	Thika	Thika township	Apr-24	Jun-24	Jun-24	4,993,980.00	Completed
28	Proposed Construction of Underground Water Tank, Rehabilitation of a Perimeter Wall, Construction of Office and Guard House and Egg Shade at Gitaru Market	Kabete	Gitaru	Jan-24	Feb-24	Feb-24	4,975,420	Completed
29	Proposed Construction of County Aggregation and Industrial Park At Waruhiu Farm	Githunguri	Ngewa	Apr-24			498,828,815	Ongoing
30	Proposed construction of Rironi Phase II Market	Limuru	Limuru Central	Oct-23	Apr-24	Apr-24	18,753,870	Completed
31	Proposed construction of Modern Kiosks in Kabete	Kabete	Kabete	Nov-23	Dec-24	Jun-25	9,257,525	Completed
FY 2024/2025								
32	Proposed construction of Kagwe Market	Lari	Nyanduma	Jun-24	Apr-25		49,108,200.00	Ongoing
33	Proposed construction of Lussigetti Market	Kikuyu	Nachu	Jun-24	Mar-25		34,895,325.00	Ongoing
34	Proposed construction of Kinoo Market	Kikuyu	Kinoo	Jun-24	Apr-25		48,098,413.00	Ongoing
35	Proposed construction of Kimbo Matangiini Market	Juja	Theta	Jun-24	Apr-25		36,600,000.00	Ongoing
36	Proposed construction of Dagoretti Market	Kikuyu	Kikuyu	Aug-24	Jul-25		49,346,560.00	Ongoing
37	Proposed construction of Ndeiya Market	Limuru	Ndeiya	Sep-24	Jun-26		21,016,620.00	Ongoing
38	Proposed construction of Gituamba Market	Lari	Gituamba	Sep-24	Sep-25		20,333,755.00	Ongoing
39	Proposed construction of Karuri market	Kiambaa	Karuri	Jul-24	Jun-25		50,000,000.00	Ongoing
40	Proposed construction of Gakoe market	Gatundu North	Githobokoni	Jul-24	Jun-25		29,146,310.00	Ongoing
41	Proposed Construction of Kamangu Market shed	Kikuyu	Nachu	Jul-24	Jun-25	Jun-25	29,797,260.00	Completed
42	Proposed Construction of Maguguni Market shed	Thika	Ngoliba	Jul-24	Jun-25		34,967,025.00	Ongoing
43	Proposed Construction of Mataara Market	Gatundu North	Githobokoni	Jul-24	Jun-25		29,955,690.00	Ongoing
44	Construction of boda boda sheds	All subcounties	All wards	Jul-24	Jun-25		22,050,000.00	Ongoing
45	Fabrication of 180 No. of Bodaboda Sheds phase II (90 NO.)	All subcounties	All wards	Jul-24	Jun-25		46,400,000.00	Ongoing
HEALTH SERVICES								
FY 2013/14								
1	Proposed construction of outpatient Dept at Igeganja Sub County district hospital (phase I)	Gatundu North	Mang'u	Apr-13	Nov-13	Nov-23	21,195,486.50	Complete
2	Proposed maternity ward at Kiambu district hospital	Kiambu	Kiambu Township	Jul-13	Dec-13	Dec-13	2,218,216.00	Complete
3	Proposed renovations, alterations to maternity block at Kihara hospital	Kiambaa	Kihara	Nov-13	Jan-14	Jan-14	1,030,700.00	Complete
4	Refurbishment And Renovation Of Building Works For Gatuanayaga Health Centre In Thika Sub County, Kiambu County	Thika	Gatuanayaga	2013	2014	2014	926,282.00	Complete
5	Proposed model Health Centre at Wangige Hospital	Kabete	Kabete	Mar-13	Jun-13	Jun-13	4,984,255.00	Complete
FY 2014/15								
6	Proposed refurbishment of Wangige Health Centre	Kabete	Kabete	Jun-14	Aug-14	Aug-14	787,500.00	Complete
7	Proposed refurbishment: Nyayo wards-female wing at Kiambu hospital	Kiambu	Kiambu Township	Jul-14	Jul-15	Jul-15	2,895,720.00	Complete
8	Proposed renovations and tiling of the maternity block at Karuri health centre	Kiambaa	Karuri	Jan-14	Mar-14	Mar-14	367,900.00	Complete
9	Proposed conversion of old theatre to surgical ward at Gatundu hospital	Gatundu South	Ng'enda	Jan-14	Mar-14	Mar-14	2,313,735.00	Complete
10	Proposed Expansion of MCH/OPD at Juja Farm Health centre	Juja	Kalimoni	Jan-15	Nov-16	Nov-16	2,495,759.00	Complete
11	Proposed construction of a perimeter wall at Thika level V HOSPITAL	Thika	Hospital	2014	May-14	May-14	2,993,700.00	Complete
12	Proposed Expansion Mch/OpdAtKiandutu Health Centre	Thika	Thika township	Jan-15	Nov-16	Nov-16	2,477,820.00	Complete
13	Proposed Expansion of MCH/OPD at Munyu Health Center	Thika	Gatuanayaga	Jan-15	Nov-16	Nov-16	2,503,571.00	Complete
14	Proposed refurbishment and renovation of Ndula Health Centre	Thika	Ngoliba	2014	2015	2015	1,108,500.00	Complete
15	Proposed construction and renovation works; rain water harvesting at Langata dispensary Ruiru county	Ruiru	Kiuu	May-14	Mar-15	Mar-15	562,250.00	Complete
FY 2015/16								
16	Proposed installation of 100 KVA generator set c/w associated works to Githunguri Health Centre	Githunguri	Githunguri	May-15	Jul-15	Jul-15	3,980,000.00	Complete
17	Proposed access roads and parking at Kiambu hospital	Kiambu	Kiambu Township	Jun-15	Sep-15	Sep-15	7,137,240.00	Complete
18	Proposed construction and renovation work covered walkways at Kiambu hospital	Kiambu	Kiambu Township	May-15	Jun-16	Jun-16	4,000,200.00	Complete
19	Proposed construction and renovation work of maternity "B" at Kiambu hospital	Kiambu	Kiambu Township	May-15	Jun-16	Jun-16	3,139,700.00	Complete
20	Proposed construction and renovation work; OPD at Kiambu hospital	Kiambu	Kiambu Township	May-15	Feb-16	Feb-16	2,992,325.00	Complete
21	Proposed CEC'S office upgrading and refurbishment at Kiambu hospital	Kiambu	Kiambu Township	May-15	Jun-15	Jun-15	247,400.00	Complete

22	Proposed refurbishment of occupational therapy block at Kiambu hospital	Kiambu	Kiambu Township	Jul-15	Nov-15	Nov-15	450,000.00	Complete
23	Proposed refurbishment; CME room at Kiambu hospital	Kiambu	Kiambu Township	Jul-15	Nov-15	Nov-15	450,000.00	Complete
24	Proposed repainting works at Kiambu hospital	Kiambu	Kiambu Township	Jul-15	Dec-15	Dec-15	2,796,070.00	Complete
25	Proposed renovations and refurbishment at Ruiru sub-district hospital	Ruiru	Biashara	Jan-15	Jun-15	Jun-15	1,200,730.00	Complete
26	Proposed installation of a 100KUA generator set C/W associated works to Ruiru sub-district hospital	Ruiru	Biashara	Jan-15	Jul-15	Jul-15	3,980,000.00	Complete
27	Proposed re-roofing works at Ruiru sub-district hospital	Ruiru	Biashara	Jul-15	Feb-16	Feb-16	2,165,400.00	Complete
28	Proposed conversion and renovation of male ward at Ruiru sub-county hospital	Ruiru	Biashara	Jul-15	Feb-16	Feb-16	731,063.00	Complete
29	Proposed construction of a perimeter fence at Gatundu sub-district hospital	Gatundu South	Ng'enda	2015	Oct-18	Oct-18	16,892,850.00	Complete
30	Proposed health centre (container pre-fab type) at Muchatha dispensary	Kiambaa	Muchatha	Jul-15	Nov-16	Nov-16	2,488,320.00	Complete
31	Proposed installation of 100 KVA generator set s/w associated works at Githunguri health centre	Githunguri	Githunguri	Jan-15	Jul-15	Jul-15	3,980,000.00	Complete
32	Proposed laboratory and dental unit at Thika level (v) hospital	Thika	Hospital	Jan-15	Jun-17	Jun-17	31,486,396.00	Complete
33	Renovations and refurbishment of maternity theatre and associated works at Igeganja hospital	Gatundu North	Mang'u	Jan-15	Jun-16	Jun-16	2,907,010.00	Complete
34	Proposed expansion of MCH/OPD at Mbichi health centre	Gatundu North	Mang'u	Jan-15	Nov-16	Nov-16	3,352,600.00	Complete
35	Proposed expansion of MCH/OPD at Ngorongo health centre	Gatundu North	Chania	Jan-15	Nov-16	Nov-16	3,336,400.00	Complete
36	Proposed rehabilitation works at Kiribaribi dispensary	Thika	Thika township	Jan-15	Jun-16	Jun-16	840,142.00	Complete
37	Proposed refurbishment of Gitare health centre	Gatundu South	Kiganjo	Jan-15	Jun-16	Jun-16	2,441,120.00	Complete
38	Proposed refurbishment and renovation of Munyu dispensary	Thika	Gatwanyaga	Jan-15	May-16	May-16	1,680,479.00	Complete
39	Proposed rehabilitation of Karatu health centre (Surgical theatre)	Gatundu South	Ndarugo	Jan-15	Apr-16	Apr-16	4,206,170.00	Complete
40	Expansion of OPD/MCH at kiandutu Health Centre	Thika	Thika township	Jan-15	Nov-15	Nov-15	2,477,820.00	Complete
41	Proposed expansion of MCH/OPD at Juja Farm Health Centre	Juja	Kalimoni	Jan-15	Nov-15	Nov-15	2,495,759.00	Complete
42	Proposed expansion of Mutate Health Centre	Gatundu South	Kiamwangi	Jan-15	Aug-15	Aug-15	2,440,790.00	Complete
43	Proposed expansion of MCH/OPD at Munyu Farm Health Centre	Thika	Gatwanyaga	Jan-15	Dec-15	Dec-15	2,503,571.00	Complete
44	Proposed refurbishment and renovation of Ndula Health Centre	Thika	Ngoliba	Jan-15	Jun-15	Jun-15	1,108,500.00	Complete
45	Proposed rehabilitation & refurbishment of Ng'enda Health Centre	Gatundu south	Kiamwangi	Jan-15	Jun-15	Jun-15	2,414,570.00	Complete
46	Proposed refurbishment and renovation of Munyu dispensary	Thika	Ngoliba	Jan-15	May-16	May-16	1,680,479.00	Complete
47	Refurbishment and Renovation of Igeganja District Hospital	Gatundu North	Mang'u	Jan-15	May-16	May-16	2,909,295.00	Complete
48	Rehabilitation and Refurbishment Works At Karibaribi Dispensary	Thika	Thika township	Jan-15	May-16	May-16	840,142.00	Complete
49	Proposed expansion of MCH/OPD at Ngorongo health centre	Gatundu North ,	Chania	Jan-15	May-16	May-16	3,336,400.00	Complete
50	Proposed refurbishment of Muthara Health	Juja	Witeithie	Jan-15	May-16	May-16	2,919,300.00	Complete
51	Proposed Expansion of Mch/OpdatMbichi Dispensary	Gatundu North	Mang'u	Jan-15	May-16	May-16	3,352,600.00	Complete
52	Refurbishment and Renovation of Munyu Health Centre	Thika	Gatwanyaga	Jan-15	May-16	May-16	1,680,479.00	Complete
53	Proposed Works at Kireita Dispensary	Lari	Kijabe	Jan-15	Nov-15	Nov-15	2,529,040.00	Complete
54	Proposed Works at Kagaa Dispensary	Lari	Kamburu	Jan-15	Nov-15	Nov-15	2,596,800.00	Complete
55	Proposed expansion of MCH/OPD at Mutati health centre	Gatundu South	Kiamwangi	Jan-15	Nov-15	Nov-15	3,255,350.00	Complete
56	Proposed construction of 4 storeyed type medical ward block at Tigoni Level 4 Hospital	Limuru	Tigoni/Ngecha	Jul-15	Jun-25	Jun-25	170,595,604.08	Partly in use
57	Proposed construction of 4 storeyed type medical ward block at Lari Sub – District Hospital	Lari	Lari/Kirenga	Jul-15	Jun-26	Jun-26	191,807,805.00	Ongoing
58	Proposed construction of 4 storeyed type medical ward block at Wangige Level 4 Hospital	Kabete	Kabete	Jul-15	Jun-25	Jun-25	270,725,815.00	Partly in use
			FY 2016/17					
59	Proposed re-roofing works: maternity B at Kiambu hospital	Kiambu	Kiambu Township	Jan-16	Jun-16	Jun-16	2,372,180.00	Complete
60	Proposed landscaping works at Kigumo health centre	Githunguri	Komothai	Dec-16	Feb-17	Feb-17	1,349,100.00	Complete
61	Proposed completion of Kaibere dispensary	Gatundu North	Githobokoni	Jul-16	Feb-17	Feb-17	3,998,480.00	Complete
62	Proposed refurbishment water tank and base 8 number door pit latrine at Mbari-ya-igi dispensary	Githunguri	Komothai	Jul-16	Dec-16	Dec-16	3,661,490.00	Complete
63	Proposed extension and refurbishment at Mundoro dispensary	Gatundu South	Ndarugo	Jul-16	Mar-17	Mar-17	3,993,585.00	Complete
64	Proposed incinerator housing at Githunguri health centre	Githunguri	Githunguri	Mar-16	Jun-18	Jun-18	1,426,820.00	Complete
65	Proposed Construction of Reproductive Health Unit at Thika Level V Hospital	Thika	Hospital	Jul-16	Apr-18	Apr-18	667,395,434.20	Complete
66	Proposed Refurbishment to Nyayo Wards Male Wing at Kiambu District Hospital	Kiambu	Kiambu Township	Jul-16	Jun-17	Jun-17	4,188,356.20	Complete
67	Proposed works at Gatwanyaga Dispensary	Thika	Gatwanyaga	Jul-16	Jun-17	Jun-17	3,049,390.00	Complete
68	Proposed rehabilitation and refurbishment of ha-mundia health centre	Juja	Murera	Jul-16	Jun-17	Jun-17	3,183,880.00	Complete
69	Proposed Refurbishment to Nyayo Wards - Male Wing (Phase II) at Kiambu District Hospital	Kiambu	Kiambu Township	Jul-16	Jun-18	Jun-18	3,306,420.00	Complete
70	Proposed construction of maternity block at Gatwanyaga dispensary	Thika	Gatwanyaga	Jul-16	Jun-17	Jun-17	3,741,790.00	Complete
71	Proposed Kitchen at Gatwanyaga Dispensary	Thika	Gatwanyaga	Jul-16	Jun-17	Jun-17	2,245,870.00	Complete
			FY 2017/18					
72	Proposed refurbishment to Nyayo wards-female wing at Kiambu hospital (phase II)	Kiambu	Kiambu Township	Jul-17	Mar-18	Mar-18	3,996,420.00	Complete
73	Paint works and general renovation at Gatundu hospital	Gatundu South	Ng'enda	Jul-17	Nov-17	Nov-17	2,985,080.00	Complete
74	Proposed external works at Gatundu level (iv) hospital	Gatundu South	Ng'enda	Jul-17	Nov-17	Nov-17	3,976,110.00	Complete
75	Proposed refurbishment, water tank and tank base and construction of 8no. pit latrine ablation bloc at Mbari -yalgi Dispensary	Githunguri	Komothai	Jul-17	Nov-17	Nov-17	3,661,490.00	Complete
76	Proposed refurbishment at Limuru health centre	Limuru	Limuru Central	Jul-17	Nov-17	Nov-17	3,822,331.00	Complete
77	Proposed re-roofing works at Gatundu level (iv) hospital	Gatundu South	Ng'enda	Jul-17	Nov-17	Nov-17	3,989,900.00	Complete
78	Proposed walkways at Gatundu level (iv) hospital	Gatundu South	Ng'enda	Jul-17	Nov-17	Nov-17	3,993,350.00	Complete

79	Supply and installation of curtain rails, curtain clothes and bed screens for Gatundu hospital	Gatundu South	Ng'enda	Jul-17	Nov-17	Nov-17	1,998,000.00	Complete
80	Proposed dis-installation, delivery to site of a generator set to Tigoni hospital and re-installation	Limuru	Tigoni/Ngecha	Feb-17	Apr-17	Apr-17	2,115,000.00	Complete
81	Proposed internal renovations at Gatundu level (iv) hospital	Gatundu South	Ng'enda	Jul-17	Nov-17	Nov-17	3,968,400.00	Complete
82	Proposed renovation works to Kihara hospital	Kiambaa	Kihara	Jul-17	Feb-18	Feb-18	3,975,760.00	Complete
83	Proposed construction of surgical Theatre at Lari Hospital	Lari	Lari/Kirenga	Jul-17	Nov-17	Nov-17	11,411,670.00	Complete
84	Proposed refurbishment at Limuru health centre	Limuru	Limuru Central	Jul-17	Nov-17	Nov-17	3,822,331.00	Complete
85	Proposed works at Gatuanyaga dispensary	Thika	Gatuanyaga	Jan-17	Mar-17	Mar-17	3,049,390.00	Complete
86	Proposed rehabilitation and refurbishment of ha-mundia health centre	Juja	Murera	Jan-17	Mar-17	Mar-17	3,183,880.00	Complete
87	Proposed construction of maternity block at Gatuanyaga dispensary	Thika	Gatuanyaga	Jan-17	Mar-17	Mar-17	3,741,790.00	Complete
88	Proposed refurbishment works and fencing at Maguguni health centre	Thika	Ngoliba	Jan-18	May-18	May-18	3,395,760.00	Complete
89	Proposed renovation of existing facilities and completion of maternity ward at Athi dispensary	Juja	Kalimoni	Jan-18	Aug-18	Aug-18	3,799,360.00	Complete
90	Proposed erection and completion of covered walkways at Lussingetti sub-district hospital	Kikuyu	Nachu	Jan-18	May-18	May-18	2,510,198.00	Complete
91	Proposed construction of perimeter fence at Gikambura health centre	Kikuyu	Karai	Jan-18	Jun-18	Jun-18	3,802,970.00	Complete
92	Proposed refurbishment and chain link fencing at Kinoo dispensary	Kikuyu	Kinoo	Jan-18	Jun-18	Jun-18	1,520,600.00	Complete
93	Proposed refurbishment to Gikambura health centre	Kikuyu	Karai	Jan-18	Jun-18	Jun-18	1,490,315.00	Complete
94	Proposed refurbishment and completion work at Ngeteti dispensary	Githunguri	Githunguri	Jan-18	May-18	May-18	3,374,650.00	Complete
95	Proposed fencing at Ngeteti dispensary	Githunguri	Githunguri	Jan-18	May-18	May-18	1,681,740.00	Complete
96	Proposed perimeter fencing at Githunguri-ruiru health centre	Ruiru	Biashara	Jan-18	May-18	May-18	3,153,710.00	Complete
97	Proposed ablation block at Gichuru dispensary	Kikuyu	Sigona	Jan-18	May-18	May-18	2,512,330.00	Complete
98	Proposed completion works and fencing at Uplands dispensary	Lari	Lari/Kirenga	Jan-18	May-18	May-18	3,314,650.00	Complete
99	Proposed fencing at Athi dispensary	Juja	Kalimoni	Jan-18	May-18	May-18	3,118,350.00	Complete
100	Proposed perimeter fencing at Githunguri-ruiru health centre	Ruiru	Biashara	Jan-18	May-18	May-18	3,153,710.00	Complete
101	Proposed erection and completion of covered walkways at Lari sub-county hospital	Lari	Lari/Kirenga	Jan-18	May-18	May-18	1,593,940.00	Complete
102	Proposed refurbishment at Karai muslim dispensary	Kikuyu	Karai	Jan-18	May-18	May-18	1,706,150.00	Complete
FY 2018/19								
103	Proposed construction of surgical theatre at Lussingetti health centre	Kikuyu	Nachu	Jul-18	May-19	May-19	11,434,380.00	Complete
104	Proposed health centre (container pre-fab type) at Kagwee, Kiambu	Lari	Nyanduma	Jul-18	Dec-18	Dec-18	2,469,984.00	Complete
105	Proposed ablation block at Thigio health centre	Limuru	Ndeiya	Jul-18	Aug-18	Aug-18	1,490,315.00	Complete
106	Proposed refurbishment works and completion of maternity ward at Githunguri health centre- Ruiru	Ruiru	Biashara	Jan-19	May-19	May-19	3,076,095.00	Complete
107	Renovations and completion of Athi dispensary	Juja	Kalimoni	Jan-19	May-19	May-19	3,797,960.00	Complete
108	Proposed construction of a toilet block at Uplands dispensary	Lari	Lari/Kirenga	Jan-19	Jun-19	Jun-19	2,486,970.00	Complete
109	Proposed refurbishment works for Karura Ka Nyungu dispensary	Kiambaa	Nyathuna	Jan-19	Jun-19	Jun-19	2,865,580.00	Complete
110	Proposed Mutonya dispensary renovation works	Ruiru	Gatong'ora	Dec-18	Apr-19	Apr-19	3,937,250.00	Complete
FY 2019/20								
111	Proposed renovations in administration offices and storage shelves for Kiambu level V hospital	Kiambu	Kiambu Township	Jul-19	Mar-20	Mar-20	3,989,606.33	Complete
112	Proposed renovations to Karibaribi dispensary laboratory	Thika	Thika Township	Jun-19	Jul-19	Jul-19	198,920.00	Complete
113	Proposed repair replacement and installation of electrical equipment and accessories at Karatu health centre	Gatundu South	Ndarugo	Oct-19	Nov-19	Nov-19	479,150.00	Complete
114	Proposed refurbishment and renovation to OPD at Ruiru sub-county hospital	Ruiru	Biashara	Jul-19	Dec-19	Dec-19	944,900.00	Complete
115	Proposed construction of two number doors and urinal pit latrine at Ndenderu dispensary	Kiambaa	Ndenderu	Sep-19	Dec-19	Dec-19	350,635.00	Complete
116	Proposed fencing works at Kamburu dispensary	Kamburu	Kamburu	Jul-19	Aug-19	Aug-19	3,662,950.00	Complete
117	Proposed repair replacement and installation of electrical equipment and accessories at Karatu health centre	Gatundu South	Ndarugo	Oct-19	Nov-19	Nov-19	479,150.00	Complete
118	Proposed Renovation Works at the administration Office and Storage facilities at KLS Hospital	Kiambu	Kiambu Township	Nov-19	Feb-20	Feb-20	3,989,806.00	Complete
119	Proposed renovations for laundry room at Gatundu hospital	Gatundu South	Ng'enda	Apr-20	Aug-20	Aug-20	1,980,453.60	Complete
120	Proposed Quarantine Zone (Phase II) for Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Apr-20	Jun-20	Jun-20	4,400,000.00	Complete
121	Proposed Isolation Centre at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Apr-20	May-20	May-20	4,192,230.00	Complete
122	Proposed Chainlink at Githiga Cemetery	Githunguri	Githiga	Apr-20	Jun-20	Jun-20	3,451,425.00	Complete
123	Proposed Construction of Body Viewing Shed and Toilet Block at Githiga Cemetery	Githunguri	Githiga	Apr-20	Jun-20	Jun-20	2,634,810.00	Complete
FY 2020/21								
124	Proposed 2000L solar water heating system at Gatundu level (v) hospital laundry	Gatundu South	Ng'enda	Jul-20	Aug-20	Aug-20	2,629,800.00	Complete
125	Renovation and Conversion of old maternity block to a Covid 19 Isolation Ward at Thika Level V Hospital	Thika	Hospital	May-20	Nov-20	Nov-20	3,879,450.00	Complete
126	Proposed Renovation works at General Kago Mortuary in Thika Level 5 Hospital	Thika	Hospital	2020	2021	2021	3,720,650.00	Complete
127	Proposed Renovations to Kiambu Level 5 Hospital ICU unit for Covid -19 Isolation Unit	Kiambu	Kiambu Township	Jul-20	Feb-21	Feb-21	3,958,600.00	Complete
128	Proposed Mechanical Works for the Proposed Extension to ICU at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Jul-20	Feb-21	Feb-21	3,381,560.00	Complete
129	Proposed Electrical Works for the Proposed Extension to ICU at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Jul-20	Feb-21	Feb-21	2,417,400.00	Complete
130	Proposed Isolation Centre In Ruiru Hospital	Ruiru	Biashara	Sep-20	Jun-21	Jun-21	61,084,950.00	Complete

131	Proposed Rehabilitation of Morgue at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Nov-20	Jan-21	Jan-21	3,999,975.00	Complete
132	Proposed Renovations and Alterations for Maternity Theatre at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Dec-20	Feb-21	Feb-21	3,785,340.00	Complete
133	Proposed Renovation Works at New Born Unit at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Oct-20	Nov-20	Nov-20	499,260.00	Complete
134	Proposed Renovations of Doctor's House and store at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Apr-21	May-21	May-21	3,096,180.00	Complete
135	Proposed Clearing of the Dumpsite and Excavation behind the pediatric ward at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Jan-21	Feb-21	Feb-21	2,575,000.00	Complete
136	Proposed Chain link fencing at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Feb-21	Apr-21	Apr-21	3,962,550.00	Complete
FY 2021/22								
137	Proposed supply, installation, testing and commissioning of electrical works to theatre and OPD blocks at Ruiru sub-county hospital	Ruiru	Biashara	Jul-21	Sep-21		998,400.00	Complete
138	Proposed Parking, Driveways and and facelifting of Ruiru Level IV Hospital	Ruiru	Biashara	Nov-21	Dec-21		15,563,750.00	Complete
139	Proposed supply, installation, testing and commissioning of electrical works to theatre and OPD blocks at Ruiru sub-county hospital	Ruiru	Biashara	Jul-21	Sep-21		998,400.00	Complete
140	Proposed Covered Walkways for the Isolation Centre in Ruiru Hospital	Ruiru	Biashara	Jun-21	Sep-21		4,273,600.00	Complete
141	Proposed Repainting and Renovations at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Jun-21	Jul-21		2,997,570.00	Complete
142	Proposed refurbishment and renovations at Kihara level (iv) hospital	Kiambaa	Kihara	Jan-22	May-22		1,931,920.00	Complete
FY 2022/23								
143	Proposed Construction of Perimeter Wall at Gachororo Health Center	Juja	Juja	Jul-22	Nov-22		13,331,380.00	Complete
144	Proposed Central Medical Store in Ruiru level IV Hospital	Ruiru	Biashara	Jan-22	Aug-24		41,973,140.00	99% Complete
145	Proposed Construction of Isolation Centre in Lusiggetti Hospital	Kikuyu	Nachu	Jul-22	Apr-23		37,967,210.00	Complete
146	Proposed construction of a new placenta pit at Ruiru level (iv) hospital in Kiambu county	Ruiru	Biashara	Apr-23	Jun-23		276,813.00	Complete
FY 2023/24								
147	Proposed construction of a typical ward, medical ward block at Karuri level (iv) hospital	Kiambaa	Karuri	Oct-23	Apr-25		180,734,625.30	Ongoing
148	Proposed Completion of Ground, 1st and 2nd floors at Kikuyu level iv Hospital	Kikuyu	Kikuyu	Apr-23	Apr-25		157,304,215.00	Ongoing
149	Proposed Refurbishments at Nyathuna Level iv Hospital	Kabete	Nyathuna	Sep-23	Dec-24		16,250,050.00	Ongoing
150	Proposed Level III Hospital in Kahawa Sukari	Ruiru	Kahawa Sukari	Sep-23	Oct-24		43,813,600.00	Ongoing
151	Proposed Level III Hospital in Wangunyu, Ndenderu	Kiambaa	Ndenderu	Dec-23	Nov-24		44,112,284.00	Ongoing
152	Proposed Level III Hospital in Gathiga	Kabete	Nyathuna	May-23	May-26		60,690,500.00	Ongoing
153	Proposed Completion Works of Gatundu Morgue	Gatundu South	Ng'enda	Jan-23	Jan-25		57,327,899.59	Ongoing
154	Proposed Gitaru level III Hospital	Kabete	Gitaru	Oct-23	Oct-25		42,600,000.00	Ongoing
155	Proposed Inpatient Wing Hospital at Ndeiya	Limuru	Ndeiya	May-23	May-26		42,965,100.00	Ongoing
156	Proposed Juja level IV Hospital (Gachororo)	Juja	Juja	Oct-23	Oct-25		196,899,815.00	Ongoing
157	Renovation of Kihara Hospital Phase 1	Kiambaa	Kihara	Nov-23	Oct-24		18,657,050.00	Complete
158	Renovation of Karuri Hospital	Kiambaa	Karuri	Dec-23	Sep-24		8,442,540.00	Complete
159	Proposed electrical repair works at Tigoni level (iv) hospital	Limuru	Tigoni/Ngecha	Apr-24	Jun-24		2,579,378.40	Complete
160	Proposed renovations to one number hospital, two number bedroom hostel at Tigoni hospital	Limuru	Tigoni/Ngecha	May-24	Jun-24		372,500.00	Complete
161	Proposed construction of Uthiru Level III Hospital	Kabete	Uthiru	May-24	May-26		64,640,607.39	Ongoing
162	Proposed Facelift and Renovation works at Ngorongo Health Centre	Gatundu North	Chania	Feb-24	May-24		4,596,030.00	Complete
163	Proposed Renovation to Mugutha Dispensary - Opd Block	Juja	Murera	Feb-24	May-24		2,797,920.00	Ongoing
164	Proposed Renovations / Facelifting at Gituamba Health Facility	Gatundu North	Gituamba	Apr-24	Jul-24		4,180,475.00	Complete
165	Proposed Construction of Storey Level 3 Health Facility at Kiganjo	Thika	Kamenu	Jun-24	Jan-25		57,762,360.00	Ongoing
166	Proposed Renovations of Ngoliba Health Centre	Thika	Ngoliba	Apr-24	Apr-25		3,634,700.00	Ongoing
167	Proposed Level III Hospital in Kiawaroga	Limuru	Limuru East	Feb-24	Feb-26		43,525,200.00	Ongoing
168	Proposed Perimeter wall in Ruiru level IV Hospital	Ruiru	Biashara	Jan-24	Mar-24		12,183,714.00	Ongoing
169	Proposed Perimeter wall Makwa health centre	Gatundu North	Mang'u	May-24	Dec-25		6,642,120.00	Complete
170	Proposed Rehabilitation Works at Gachika Dispensary, Gatundu South Subcounty	Gatundu South	Kiganjo	May-24	Nov-24		9,998,230.00	Complete
171	Proposed Level III Hospital in Ndumberi	Kiambu	Ndumberi	Oct-23	Oct-25		41,913,760.00	Ongoing
FY 2024/25								
172	Proposed Renovations / Facelifting at Gachege Health Facility	Gatundu North	Githobokoni	Oct-24	Jan-25		4,140,133.00	Ongoing
173	Proposed Construction of Vertical Extension ramp, sentry box, driveways parking and walkways from OPD to IPD Block at Igegania Level IV Hospital	Gatundu North	Ng'enda	Oct-24	Oct-25		29,640,000.00	Ongoing
174	Proposed Level III Hospital at Gichuru Zamezi Health Centre	Kikuyu	Sigona	Sep-24	Sep-26		57,984,940.00	Ongoing
175	Construction of Ndeiya level III Hospital	Limuru	Ndeiya	Aug-24	Jun-25		42,965,100.00	Ongoing
176	Construction of Gathiga level III Hospital	Kabete	Nyathuna	Aug-24	Jun-25		60,690,500.00	Ongoing
177	Completion of Bibirioni level 4 hospital	Limuru	Bibirioni	Apr-25	Dec-27		224,603,050.00	Ongoing
178	Construction of Gathanje level II hospital	Githunguri	Ikinu	Mar-25	Mar-27		13,382,880.00	Ongoing
179	Construction of abluion block at Kagwe dispensary	Lari	Nyanduma	Dec-24	Jun-25		1,670,000.00	Ongoing
180	Construction of burning chamber at Kihara hospital	Kiambaa	Kihara	Jul-23	Dec-24		2,773,430.00	Ongoing
181	Renovation and refurbishment at Gathanga hospital	Kiambaa	Mucatha	Jul-24	Dec-24		10,000,000.00	Complete
182	Renovation and refurbishment of Kahuho dispensary	Kabete	Muguga	Jul-24	Jun-25		10,000,000.00	Complete
183	Renovation and refurbishment of Kihara level 4 hospital-phase II	Kiambaa	Kihara	Mar-25	Mar-27		55,640,460.00	Ongoing
184	Renovation and refurbishment of Ngoliba health centre-Phase II	Thika	Ngoliba	Mar-25	Mar-26		24,000,000.00	Ongoing
185	Renovation and refurbishment of Kinale dispensary	Lari	Kinale	Jul-24	Dec-24		6,807,120.00	Complete

ADMINISTRATION AND PUBLIC SERVICE								
FY 2014/15								
1	LAN installation	Gatundu North	Kamwangi	Apr-14	Jun-14	Jun-14	3,883,801.00	Complete
2	Conversion of existing works from Municipal council offices to Executive County offices at Kiambu HQ	Kiambu	Kiambu township	Nov-14	Jun-14	Jun-14	22,196,095.00	Complete
3	Prefabricated office structures erecting ward admin offices	Juja	Theta	Jul-14	Jun-15	Jun-15	1,534,105.00	Complete
4	Prefabricated office structures erecting ward admin office	Juja	Witeithie	Jul-14	Jun-15	Jun-15	1,534,105.00	Complete
5	Prefabricated office structures erecting ward admin office	Githunguri	Ikinu	Jul-14	Jun-15	Jun-15	1,534,105.00	Complete
6	Prefabricated office structures erecting ward admin office	Lari	Nyanduma	Jul-14	Jun-15	Jun-15	1,534,105.00	Complete
7	Prefabricated office structures erecting ward admin office	Lari	Kijabe	Jul-14	Jun-15	Jun-15	1,534,105.00	Complete
8	Prefabricated office structures erecting ward admin office	kikuyu	Ndeiya	Jul-14	Jun-15	Jun-15	1,534,105.00	Complete
9	Prefabricated office structures erecting ward admin office	Gatundu North	Githobokoni	Jul-14	Jun-15	Jun-15	1,534,105.00	Complete
10	Prefabricated office structures erecting ward admin office	Gatundu North	Gituamba	Jul-14	Jun-15	Jun-15	1,534,105.00	Complete
11	Prefabricated office structures erecting ward admin office	Limuru	Limuru central	Jul-14	Jun-15	Jun-15	1,534,105.00	Complete
12	Prefabricated office structures erecting ward admin office	Limuru	Nyathuna	Jul-14	Jun-15	Jun-15	1,534,105.00	Complete
13	Prefabricated office structures erecting ward admin office	Kabete	Wangige	Jul-14	Jun-15	Jun-15	1,534,105.00	Complete
14	Prefabricated Office Structures Erecting ward admin office	Thika	Ndarugu	Jul-14	Jun-15	Jun-15	1,534,105.00	Complete
FY 2015/16								
15	Proposed construction of Juja Sub County Offices	Juja	Juja	Jun-15	Feb-24	Feb-24	56,767,898.85	Complete
16	Proposed rehabilitation and refurbishment Works at County Community Hall, Kiambu	Kiambu	Kiambu township	Jul-15	Jun-16	Jun-16	14,396,339.00	Complete
17	Construction of entrance gates at Kiambu HQ	Kiambu	Kiambu township	May-15	Jun-16	Jun-16	3,200,000.00	Complete
18	Juja sub county offices-to pay works completed from previous years	Juja	Juja	Jun-15	Jun-16	Jun-16	49,459,500.00	Complete
19	Kiambu Wall plastering and stone dressing cabro works for parking and extension road	Kiambu	Kiambu township	May-15	Jun-16	Jun-16	3,345,000.00	Complete
20	Supply, Installation and commissioning of Security lighting, electric fencing and razor wire at Kiambu HQ	Kiambu	Kiambu township	May-15	Jun-16	Jun-16	3,990,000.00	Complete
21	Supply of 60 KVA Generators HQ	Kiambu	Kiambu township	Apr-16	Jun-16	Jun-16	1,930,000.00	Complete
22	Supply of 3 phase Voltage Stabilizer HQ	Kiambu	Kiambu township	Oct. 2016	Nov. 2016	Nov. 2016	1,711,580.00	Complete
23	Supply of 3 phase Voltage Stabilizer HQ	Kiambu	Kiambu township	July, 2016	Aug, 2016	Aug, 2016	1,327,040.00	Complete
24	Construction of entrance/exit gates at HQ Kiambu	Kiambu	Kiambu township	9th May, 2015	19th Feb, 2016	19th Feb, 2016	3,200,000.00	Complete
25	Improvement of boundary wall at county HQ	Kiambu	Kiambu township	15th May, 2015	8th Feb, 2016	8th Feb, 2016	3,345,000.00	Complete
FY 2017/18								
26	Proposed Development of Kiambu County Investor Enabling Centre	Kiambu	Kiambu township	Jan-17	Aug-18	Aug-18	6,926,599.60	Complete
27	Proposed conversion of former Kiambu sub county revenue offices to county executive offices	Kiambu	Kiambu township	Nov-17	Aug-18	Aug-18	13,567,668.00	Complete
28	Supply & delivery of changeover, cables & generator commissioning at Kiambu HQ	Kiambu	Kiambu township	April, 2017	Jun-17	Jun-17	1,257,743.20	Complete
29	Conversion of former Kiambu sub county revenue offices to county executive offices HQ	Kiambu	Kiambu township	Jul-17	Jun-18	Jun-18	13,567,668.00	Complete
30	Construction of Generator room for Governor's office Kiambu	Kiambu	Kiambu township	Feb-17	Jun-17	Jun-17	1,384,259.00	Complete
31	Renovation to County Headquarters Governors wing	Kiambu	Kiambu township	Jul-17	Jun-18	Jun-18	3,670,084.00	Complete
32	Renovations to County HQs office including Deputy Governor's wing	kiambu	Kiambu township	Jul-17	Jun-18	Jun-18	3,756,241.00	complete
FY 2018/19								
33	Proposed refurbishment of Kahawa Wendani administration	Ruiru	Kahawa Wendani	Jan-18	May-18	May-18	1,914,660.00	Completed
34	Proposed Bio-Digester at Investor Enabling Centre Kiambu	Kiambu	Kiambu township	Jun-18	August, 2018	August, 2018	1,497,742.00	Complete
35	Construction of Kiambu sub county	Kiambu	Kiambu township	Jan-19	June, 2020	June, 2020	15,356,330.00	Complete.
FY 2023/2024								
36	Proposed Rehabilitation of Gatundu North Sub-County Offices	Gatundu north	Kamwangi	4th Nov. 2023	Jun-24	Jun-24	4,782,385.00	Complete
37	Proposed Sub-County Offices in Lari Sub-County	Lari Sub County	Lari	Jun-23	Jun-24	Jun-24	12,399,790.00	Complete
38	Proposed Renovation Works at Githunguri Sub-County Offices	Githunguri	Githunguri	8th May 2023	Jun-24	Jun-24	3,662,240.00	Complete
39	Renovation of Kabete Sub County offices	Kabete	Kabete	Jul-23	Jun-24	Jun-24	2,999,528.00	Complete
40	Construction of executive kitchen and boardroom at Kiambu HQ	Kiambu	Kiambu township	Jul-23	Jun-24	Jun-24	4,594,719.00	Complete
41	Renovation at Kiambu County Headquarters	Kiambu	Kiambu township	22nd April 2024	22nd Oct. 2024	Oct. 2024	8,988,558.00	Complete
42	Kiambu carpark extension	Kiambu	Kiambu township	Jul-23	Jun-24	Jun-24	5,000,000.00	Complete
2024/2025								
43	Refurbishment of existing county offices at Thika sub county	Thika	Thika township	19th February 2024	19th Aug. 2024	Aug-24	4,706,100.00	Complete
LAND, HOUSING, PHYSICAL PLANNING, URBAN DEVELOPMENT AND ADMINISTRATION								
FY 2015/2016								
1	Conversion, Renovations & Refurbishment of former Red Nova Hotel	Kiambu	Township	Jun-15	Jun-16	Jun-16	23,609,320.00	Completed
FY 2017/2018								
2	Proposed construction of a perimeter fence, gatehouse and landscaping	Kiambu	Township	Mar-17	Sep-18	Sep-18	19,759,470.00	Completed
3	Proposed refurbishment works at Thika Depot flats on Block A 9/108	Thika	Township	Oct-17	Jun-18		21,740,702.00	Stalled
4	Proposed refurbishment works at Thika Depot flats on Block B 9/109	Thika	Township	Oct-17	Jun-18		25,725,920.00	Stalled
FY 2018/2019								
5	Proposed construction of Multistorey office block at Red Nova	Kiambu	Township	Jul-18	Jun-21	2021 June	80,999,910.00	Completed
FY 2020/2021								
6	Proposed construction of Kiambu County Residential Buildings in kikuyu Municipality	Kikuyu	Township	Jun-21	Jul-22	Jul-22	11,325,085.00	Completed
7	Proposed Internal and External renovations of offices at Red Nova	Kiambu	Township	Jun-21	Jun-22	Jun-22	4,588,159.00	Completed
FY 2021/2022								

8	Upgrading of Equity –Rwaka Slaughter Road to Bituminous Standards and Upgrading of Muchatha Access Road (400m) to Cabro Standards	Kiambaa	Muchatha	Jul-21	Jun-22	Jun-22	68,669,596.81	Completed
9	Upgrading of Ruiru Town Parking Lots and NMT to Paving Blocks Standards & Improved Drainage	Ruiru	Biashara	Jul-21	Jun-23	Jun-23	50,307,083.63	Completed
FY 2022/2023								
10	Upgrading of Gitothua -Mama Shop-Bypass Road and 300 Meter in Gatongora to Bituminous Standards	Ruiru	Gitothua	Jul-22	Jun-23	Jun-23	47,044,829.98	Completed
11	Upgrading Of Kahawa Wendani Maguna- Kiu River Road To Bitumen Standards	Ruiru	Kahawa-Wendani	Jul-22	Jun-23	Jun-23	46,136,510.82	Completed
12	Upgrading of Nyambari Access Road to Bituminous standards and Construction of Kimende Market Shed	Limuru	Bibirioni and Kimende	Jul-22	Jun-23	Jun-23	47,782,131.00	Completed
13	Upgrading of Ondiri Road 0.9Km to Bituminous Standards(phase I)	Kikuyu	Kikuyu	Jul-22	Jun-23	Jun-23	50,534,962.10	Completed
14	Upgrading of Kidfarmco Road 1.15Km to Bituminous Standards and street lighting	Kikuyu	Kikuyu	Jul-22	Jun-23	Jun-23	78,733,234.94	Completed
15	Upgrading of Mwimuto Access Road, Kiharu Drive, Wambaa outfall drain, Kikuyu NMT, Jeevanjee Ablution Block and Lusiggetti Market sheds	Kikuyu, Kabete	Kikuyu, Nachu, Kabete	Jul-22	Jun-23	Jun-23	99,951,506.49	Completed
16	Establishment and Construction of Light Industrial Garage and Posta Indian Bazaar Road (Phase3)	Kiambu	Township	Jul-22	Jun-23	Jun-23	31,390,926.11	Completed
17	Upgrading of Gwa- Kairu Road (1 Km) to Bituminous Standards	Thika	Juja	Jul-22	Jun-23	Jun-23	47,214,738.56	Completed
18	Proposed Construction of JKUAT Gate A –Uchumi Junction in Juja to Bitumen Standards	Thika	Juja	Jul-22	Jun-23	Jun-23	35,000,000.00	Completed
FY 2024/2025								
19	Transaction consultancy and advisory services for Affordable Housing Program (AHP)	All Municipalities	All wards	Jul-24	Jun-25		8,700,000.00	Ongoing
ROADS, TRANSPORT, PUBLIC WORKS AND UTILITIES								
FY 2013/2014								
1	Proposed construction of Kinenii-Karatina footbridge	Lari	Nyanduma	Jun-13	Sep-13	Aug-13	4,998,950.00	Completed
2	Proposed construction of footbridge at Gathiruiini- Kamuchege	Githunguri	Kamburu	May-13	Sep-13	Aug-13	5,189,424.00	Completed
3	Proposed construction of footbridge at Ngegu-Indian bazaar	Kiambu	Kiambu Township	2013	Sep-13	Jul-13	4,444,990.50	Completed
FY 2016/2017								
5	Proposed Fire Station at Kiambu	Kiambu	Kiambu Township	Jul-16	Dec-16	Nov-17	14,394,180.00	Completed
FY 2018/2019								
6	Proposed Multi-Purpose Block for the Kiambu Sub-County Firestation	Kiambu	Kiambu township	Aug-18	Dec-18	Dec-18	\$211,306.24	Completed
7	Proposed masonry perimeter fence for Thika Sub County Fire Department	Thika	Thika Township	Jun-18	Jul-18	Jul-18	3,997,580.00	Completed
8	Proposed Guard House and Main Gate at Thika Fire station.	Thika	Thika Township	Aug-18	Aug-18	Aug-18	810,000.00	Completed
9	Proposed masonry perimeter fence for Thika Sub County Fire Department	Thika	Thika Township	Jun-18	Jul-18	Jul-18	3,997,580.00	Completed
FY 2019/2020								
10	Proposed Construction and Rehabilitation of Athena Footbridge (40m Span) in Kiandutu	Thika	Thika Township	Feb-19	Jun-19	Aug-19	2,412,500.00	Completed
11	Proposed Construction of A 2no. Storey Fire Station at Karuri	Kiambaa	Karuri	Mar-19	Jun-19	Dec-20	63,430,800.00	Completed
12	Proposed construction of Decoma-Gwa Kigwi Footbridge- 24m Span	Juja	Kalimoni	Jan-20	Apr-20	Jan-20	4,693,890.00	Completed
FY 2020/2021								
13	Proposed construction of Kairi Gatono-Nyamathumbi Kamwangi Footbridge (24m Span)	Gatundu North	Chania	Jan-20	Jun-20	Aug-21	3,523,720.00	Completed
14	Proposed construction of Loreto and Riara Footbridges (15m Span Each)	Kiambu	Ndumberi	Jan-20	Jun-20	Jun-20	4,072,730.00	Completed
15	Proposed construction of Footbridge at Kairi-Nyamathumbi (Mang'u)	Gatundu North	Chania	Jan-20	Jun-20	Oct-20	2,491,070.00	Completed
FY 2023/2024								
16	Proposed construction of Kiambururu – Gitombo (Kianue) Footbridge 15m span	Githunguri	Komothai	Jun-23	Sep-23	Aug-23	2,369,021.60	Completed
17	Proposed construction of Kianda-Kinene-Kibiru Footbridge (18m span)	Gatundu South	Ndarugu	Jun-23	Sep-23	Aug-23	3,764,849.60	Completed
18	Proposed construction of Lioki - Giathieko Footbridge (10m span)	Githunguri	Ngewa	Jun-23	Sep-23	Aug-23	1,658,985.60	Completed
19	Proposed construction of Gakoe-Muchakai footbridge (15m span)	Gatundu North	Githobokoni	Jun-23	Sep-23	-	2,509,868	Ongoing
20	Proposed construction of Footbridge Works at Munyu-Komo (Githima) 24m Span	Thika	Gatwanyaga	Jun-23	Sep-23	Aug-23	4,862,116.00	Completed
21	Maintenance and Rehabilitation of County Access Roads	All Sub-Counties	All Wards	Jul-23	Jun-24	Jun-24	511,506,295.00	Completed
22	Construction of Makongeni Bus Park	Thika	Kamenu	Jun-23	Nov-23	Jan-24	30,000,000.00	Completed
23	Solar street lighting installation	All Sub-Counties	All wards	Jul-23	Jun-24	Jun-24	338,000,000.00	Completed
24	Maintenance works of streetlights and flood masts.	All Sub-Counties	All Wards	Jul-23	Jun-24	Jun-24	95,000,000.00	Completed
25	Supply, installation and commission of grind connected streetlights.	Kiambaa and Kabete	Nyathuna and Karuri	Jul-23	Dec-23	Jun-24	17,000,000.00	Completed
26	Proposed Footbridge Works at Githima Muguti (15m Span)	Githunguri	Komothai	Aug-23	Jan-24	Dec-24	2,550,000.00	Completed
FY 2024/2025								
27	Supply and delivery of culverts.	All Sub-Counties	All Wards	July 2024	Jun-25	-	116,000,000.00	Ongoing
28	Maintenance and Rehabilitation of County Access Roads	All Sub-Counties	All Wards	July 2024	Jun-25	Jun-25	635,920,000.00	Completed
29	Completion of Darasha Motorable Bridge	Juja	Theta	May 2017	Jun-25	-	16,208,453.00	Ongoing
30	Completion of Mugutha Motorable Bridge	Juja	Theta	May 2017	Jun-25	-	14,888,240.00	Ongoing
31	Completion of Riuriro Motorable Bridge	Juja	Theta	May 2017	Jun-25	-	23,200,373.00	Ongoing
32	Construction of Bosnia Bridge	Ruiru	Kahawa Wendani/Kiu	Jul-23	Dec-24	Dec-24	15,000,000.00	Completed
33	Construction of Mariguit-Gituamba bridge	Gatundu South	Kiganjo	Jul-24	Dec-24	-	6,516,358.00	Ongoing
34	Construction of Miumia bridge	Githunguri	Githiga	Aug-24	Jan-25	-	10,927,477.70	Ongoing
35	Hiring of specialized plant	Ruiru	Gatongora	Jul-24	Jun-25	Jun-25	50,000,000.00	Completed
36	Construction of Karuri bus park	Kiambaa	Karuri	Jul-23	Dec-23	Jun-24	8,764,971.60	Completed
37	Upgrading of Banana bus park road to paving block	Kiambaa	Karuri	Jul-23	Dec-23	Jun-24	4,580,086.60	Completed

38	Construction of Kiambu Bus Park	Kiambu	Township	Jun-23	Nov-23	Apr-24	17,263,111.00	Completed
39	Construction of Kikuyu bus park	Kikuyu	Kikuyu Township	Jun-23	Nov-23	Apr-24	17,712,016.80	Completed
40	Construction of 17 modern Kiosks in Kikuyu bus park	Kikuyu	Kikuyu Township	Jun-23	Nov-23	Apr-24	3,700,000.00	Completed
41	Construction of Kwamaiko bus park	Githunguri	Ngewa	Jul-23	Dec-23	Jun-24	10,523,520.00	Completed
42	Construction of Kwambira bus park	Limuru	Limuru Central	May-24	Oct-24	Nov-24	43,028,468.00	Completed
43	Construction of Githiga bus park	Githunguri	Githiga	May-24	Oct-24	Nov-24	7,768,694.00	Completed
44	Rehabilitation of Thika Main bus park	Thika	Thika Township	Jul-24	Dec-24	-	15,000,000.00	Ongoing
45	Fabrication and installation of steel shed and steel modern kiosks in Makongeni bus park	Thika	Kamenu	Mar-24	Jul-24	Jul-24	4,968,136.00	Completed
46	Construction of modern Kiosks at Kiambu bus park	Kiambu	Kiambu Township	Jul-24	Dec-24	-	20,000,000.00	Ongoing
47	Additional works at Kiambu bus park	Kiambu	Kiambu Township	Jul-24	Dec-24	-	5,000,000.00	Ongoing
48	Installation of 4000 solar street lights	All Sub-Counties	All wards	Jul-24	Jun-25	Jun-25	240,000,000.00	
49	Maintenance of street lights and flood masts	All Sub-Counties	All wards	Jul-24	Jun-25	-	24,000,000.00	Completed
50	Procurement of 3700 solar street lights and 32 solar floodlights	All Sub-Counties	All wards	Jul-24	Jun-25	Jun-25	360,000,000.00	Completed
51	Construction of Limuru fire station	Limuru	Limuru Central	Jul-17	Dec-17	-	34,036,113.00	Ongoing
52	Construction of Githunguri fire station	Githunguri	Githunguri	Jul-17	Dec-17	-	37,913,625.00	Ongoing
53	Purchase of Extraction equipment	Thika Sub-County	Thika Township	Jul-23	Dec-23	Jun-24	3,950,000.00	Completed
54	Purchase of Water rescue equipment	Thika, Ruiru, Kiambu and Kiambaa Sub-Counties	Biashara, Thika Township, Kiambu Township and Karuri	Jul-23	Dec-23	Jun-24	3,860,000.00	Completed
55	Purchase of Rope rescue equipment	Limuru, Kikuyu, Kiambaa, Kiambu, Ruiru, Githunguri and Thika Sub-Counties	Limuru Central, Kikuyu Township, Karuri, Kiambu Township, Biashara, Githunguri and Thika Township	Jul-24	Dec-24	Jun-25	11,000,000.00	Completed
STALLED PROJECTS								
56	Construction of Gatitu Junction and other roads in Thika	Thika	Thika Township	Jul-15	Jun-22	Jun-22	221,005,870.30	Project stalled
57	Construction of Thogoto-Ndaire Road	Kikuyu	Kikuyu	Mar-17	Sep-18	Sep-18	181,452,509.90	Project stalled
58	Upgrading of Kimende town roads	Lari	Kijabe	Mar-17	Sep-18	Sep-18	145,000,000.00	Project stalled
YOUTH AFFAIRS, SPORTS AND COMMUNICATION								
FY 2014/2015								
1	Proposed rehabilitation and upgrading of Kaburu sports ground	Lari	Nyanduma	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
2	Proposed rehabilitation and upgrading of Githunguri sports ground	Githunguri	Githunguri township	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
3	Proposed rehabilitation and upgrading of Kamangu primary school sports ground	Kikuyu	Nachu	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
4	Proposed rehabilitation and upgrading of Thigio sports ground	Limuru	Ndeiya	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
5	Proposed rehabilitation and upgrading of Tharuni primary school sports ground	Limuru	Limuru central	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
6	Proposed rehabilitation and upgrading of Kiwaruru primary sports ground	Limuru	Limuru East	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
7	Proposed rehabilitation and upgrading of Karia sports field	Githunguri	Ikinu	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
8	Proposed rehabilitation and upgrading of Kinoo primary school sports ground	Kikuyu	Kinoo	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
9	Proposed rehabilitation and upgrading of Kawaida sports ground	Kiambaa	Cianda	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
10	Proposed rehabilitation and upgrading of Gachie sports ground	Kiambaa	Kihara	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
11	Proposed rehabilitation and upgrading of Uthiru primary school ground	Kabete	Uthiru	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
12	Proposed rehabilitation and upgrading of Ndenderu primary school sports ground	Kiambaa	Ndenderu	Jan-15	2016	2016	1,000,000.00	Completed
13	Proposed rehabilitation and upgrading of Nyanduma youth polytechnic sports ground	Lari	Nyanduma	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
14	Proposed rehabilitation and upgrading of Muchatha sports ground	Kiambaa	Muchatha	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
15	Proposed rehabilitation and upgrading of Kiambururu primary school sports ground	Githunguri	Ngewa	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
16	Proposed rehabilitation and upgrading of Muguga sports ground	Kabete	Muguga	Jan-15	Oct-15	Oct-15	1,000,000.00	Completed
17	Proposed rehabilitation and upgrading of Ndumberi sports ground	Kiambu	Ndumberi	Jan-15	Oct-15	Oct-15	1,000,000.00	Completed
FY 2015/2016								
18	Proposed rehabilitation for Garissa Road primary school ground	Thika	Ngoliba	July, 2015	May-16	May-16	1,000,000.00	Completed
19	Proposed rehabilitation for Nyamathumbi primary school ground	Gatundu North	Mang'u	Jan-16	May-16	May-16	1,000,000.00	Completed
20	Proposed rehabilitation for Ngoliba primary school ground	Thika	Ngoliba	July, 2015	Nov-15	Nov-15	1,000,000.00	Completed
21	Proposed rehabilitation for Wendani Ward ground	Ruiru	Kahawa Wendani	July,2015	Nov-15	Nov-15	1,000,000.00	Completed
22	Proposed rehabilitation for Kiriko Primary School grounds	Gatundu North	Gituamba	July,2015	Nov-15	Nov-15	1,000,000.00	Completed
23	Proposed rehabilitation and upgrading of Kiambu primary school sports ground	Kiambu	Kiambu township	Jan,2015	Oct-15	Oct-15	1,000,000.00	Completed
24	Proposed rehabilitation and upgrading of Gathangari sports ground	Kiambaa	Muchatha	Jan-15	Oct-15	Oct-15	1,000,000.00	Completed
25	Proposed rehabilitation and upgrading of Karuri Secondary school sports ground	Kiambaa	Karuri	Jan-15	Oct-15	Oct-15	1,000,000.00	Completed
26	Proposed rehabilitation and upgrading of Kihara sports ground	Kiambaa	Kihara	Jan-15	Oct-15	Oct-15	1,000,000.00	Completed
30	Proposed rehabilitation and upgrading of Gikambura stadium football Grounds	Kikuyu	Karai	Jan-15	May-16	May-16	1,000,000.00	Completed
31	Proposed Rehabilitation and upgrading of Garrissa Road primary school ground	Thika	Township	Jul-15	May-16	May-16	1,000,000.00	Completed
32	Proposed Rehabilitation and upgrading Nyamathumbi of Primary school ground	Gatundu North	Mang'u	Jul-15	May-16	May-16	1,000,000.00	Completed
33	Proposed Rehabilitation and upgrading of Ngoliba Primary School sports ground	Thika	Ngoliba	Jul-15	May-16	May-16	1,000,000.00	Completed
34	Proposed Rehabilitation and Upgrading of Kiriko Primary School Grounds	Gatundu North	Gituamba	Jul-15	May-16	May-16	1,000,000.00	Completed

35	Proposed Rehabilitation and Upgrading of Kiganjo Sports ground	Gatundu South	Kiganjo	Jul-15	May-16	May-16	1,000,000.00	Completed
36	Proposed Rehabilitation and Upgrading of Toll area Sports ground	Juja	Murera	Jul-15	May-16	May-16	1,000,000.00	Completed
37	Proposed Rehabilitation and Upgrading of Theta Secondary school sports ground	Juja	Theta	Jul-15	May-16	May-16	1,000,000.00	Completed
39	Proposed Rehabilitation and upgrading of Gachege Sports ground	Gatundu North	Githobokoni	Jul-15	May-16	May-16	1,000,000.00	Completed
40	Proposed Rehabilitation and upgrading of Gachororo Primary school sports ground	Juja	Theta	Jul-15	May-16	May-16	1,000,000.00	Completed
41	Proposed Rehabilitation of Thika stadium	Thika	Thika township	Jul-15	May-16	May-16	14,529,230.00	Completed
42	Proposed rehabilitation and upgrade of Kiganjo sports ground	Thika	Hospital	Jul-15	May-16	May-16	1,000,000.00	Completed
43	Proposed rehabilitation and upgrade of Mwhoko secondary school sports ground	Ruiru	Mwihoko	Jul-15	May-16	May-16	1,000,000.00	Completed
44	Proposed rehabilitation and upgrade of Gathiru primary school ground	Gatundu South	Ngenda	Jul-15	May-16	May-16	1,000,000.00	Completed
45	Proposed rehabilitation and upgrading of Nembu sports ground	Gatundu South	Kiamwangi	Jul-15	May-16	May-16	1,000,000.00	Completed
46	Ditto but rehabilitation and upgrading of BTL sports ground	Ruiru	Githothua	Jul-15	May-16	May-16	1,000,000.00	Completed
47	Proposed rehabilitation and upgrading at Karatu stadium	Gatundu South	Ndarugo	Jul-15	May-16	May-16	1,000,000.00	Completed
48	Proposed rehabilitation of Thika stadium	Thika	Thika Township	Jul-15	Sep-16	Sep-16	14,529,230.00	Completed
49	Proposed rehabilitation and upgrading of Muchatha sports ground	Kiambaa	Muchatha	Jan-15	2016	2016	1,000,000.00	Completed
50	Proposed rehabilitation and upgrading of Kamunyonge sports ground	Kiambu	Ting'ang'a	Jan-15	2016	2016	1,000,000.00	Completed
FY 2024/2025								
51	Proposed Renovations and Alterations at Thika Stadium Phase I	Thika	Thika Township	Jul-24	Jul-25	Jul-25	31,503,143.00	Completed
52	Proposed Renovations and Alterations at Thika Stadium phase II	Thika	Thika Township	2023	2025	2025	165,669,431.00	Ongoing
53	Proposed Renovations & Alterations at Thika stadium in Thika Sub-County (Phase 1)	Thika stadium	Thika Township	Jan-24	2025	2025	31,253,143.00	Ongoing
54	Proposed Upgrading of Kanjeru Stadium in Gitaru Ward, Kiambu County	Kabete	Gitaru	Mar-24	2025	2025	163,875,850.00	Ongoing
55	Proposed Construction of Thika Stadium Basketball Pitch, Stalls, Steel Bleachers, Swimming Pool, Changing Rooms & Borehole at Thika Stadium (Phase 2)	Thika	Thika Township	Jul-24	2025	2025	165,699,431.00	Ongoing
56	Proposed rehabilitation of Gachie grounds	Kiambaa	Kihara	Jul-24	2025	2025	3,631,558.00	Complete
AGRICULTURE, LIVESTOCK AND COOPERATIVES								
FY 2018/2019								
1	Proposed renovation works for veterinary offices in Thika	Thika	Township	Aug-18	Oct-18		1,241,300.00	Completed
FY 2020/2021								
2	Proposed Perimeter wall at Thika slaughter house	Thika	Hospital	Mar-20	2021		13,455,640.00	Completed
3	Kamwamba Irrigation Scheme	Gatundu North	Chania/Mang'u	Jan-20	Sep-22	Sep-22	89,511,073.00	Completed
FY 2024/2025								
4	Proposed Renovations of Thika Main Slaughter House and Perimeter Fence Construction	Thika	Hospital	May-24	Nov-24		16,631,390.00	Ongoing
5	Proposed Renovation Works to NAVCPP office Thika Office	Thika	Township	Sep-24	Oct-24		2,487,230.00	Completed
6	Proposed Construction of a Perimeter Wall at Komothai Coffee Grower's Co-Operative Society Limited in Kiambu County	Githunguri	Komothai	Nov-24	Dec-24		4,979,800.00	Completed
WATER, ENVIRONMENT, NATURAL RESOURCES, ENERGY AND CLIMATE CHANGE								
FY 2013-2014								
1	Ting'ang'a water project- Ting'ang'a Ward- Lay of 3.8 km water main pipeline(4&3)"Ø pipeline, installation of distribution pipes and construction of elevated 100 m ³ steel tank.	Kiambu	Ting'ang'a	Jul-13	Jun-14	Jun-14	4,510,892.00	Completed
FY 2014-2015								
2	Githi water project/ Githiga Ward Trenching, pipe laying and backfilling of 2km long 6" Ø pipeline	Githunguri	Githiga	Jul-14	Jun-15	Jun-15	500,000.00	Completed
3	Getango-Muguga water project Trenching pipe lying and backfilling of 2.4km long 6" Ø pipeline from Getango-Muguga water project and intake, pump house and electrification	Kabete	Muguga	Jul-14	Jun-15	Jun-15	250,000.00	Completed
4	Kaimba river intake water project- Muguga/ Kabete Ward Trenching pipe laying and backfilling of 2.5km long 4" Ø pipeline from Kaimba river to Ruku Police Post	Kabete/Kikuyu	Muguga	Jul-14	Jun-15	Jun-15	700,000.00	Completed
5	Juja Salama borehole Removal of burnt motor from the borehole and re-equipping with a new motor	Juja	Kalimoni	Jul-14	Jun-15	Jun-15	300,000.00	Completed
6	Lussigetti community borehole- Nachu Rehabilitation of a borehole by equipping it	Kikuyu	Nachu	Jul-14	Jun-15	Jun-15	400,000.00	Completed
7	Mwiki bore hole Operationalizing of the borehole	Ruiru	Mwiki	Jul-14	Jun-15	Jun-15	520,000.00	Completed
8	Ondiri Water Project Trenching, pipe laying and backfilling of 4.2km long 6" Ø pipeline	Kikuyu	Kikuyu	Jul-14	Jun-15	Jun-15	8,800,000.00	Completed
9	Makwa – Chania water supply project - Supply of 110mm upvc 670 No.pipes	Gatundu North	Gituamba	Jul-14	Jun-15	Jun-15	1,500,000.00	Completed
10	Gakoe-Githobokoni water supply project	Gatundu south	Githobokoni	Jul-14	Jun-15	Jun-15	1,500,000.00	Completed
11	Muchakai- Gituamba water supply project	Gatundu North	Gituamba	Jul-14	Jun-15	Jun-15	1,000,000.00	Completed
12	Kairi- Mary Hill Tank water supply project –pipe Extension to serve Ngoingwa/ Mangu- Investment and Karibaribi areas	Thika/Gatundu North	Hospital/Chania	Jul-14	Jun-15	Jun-15	5,000,000.00	Completed
13	Kiuu Ward water supply project – 6" pipes	Ruiru	Kiuu	Jul-14	Jun-15	Jun-15	1,500,000.00	Completed
14	Mwihoko water supply project	Ruiru	Mwihoko	Jul-14	Jun-15	Jun-15	1,000,000.00	Completed
15	Gitombo Borehole water supply project	Githunguri	komothai	Jul-14	Jun-15	Jun-15	1,600,000.00	Completed
16	Kimunyu –Kenyatta water supply project	Gatundu South	Ngenda	Jul-14	Jun-15	Jun-15	20,000,000.00	Completed
17	Muchakari water supply project	Kiambu	Ndumberi	Jul-14	Jun-15	Jun-15	1,000,000.00	Completed
18	Igeganja Gakao A&B water supply project	Gatundu north	Mangu	Jul-14	Jun-15	Jun-15	1,000,000.00	Completed
19	Cura pipeline extension water supply project	Kabete	Gitaru	Jul-14	Jun-15	Jun-15	1,500,000.00	Completed
20	Gikari/Gituamba water supply project	Gatundu north	Gituamba	Jul-14	Jun-15	Jun-15	200,000.00	Completed

21	Kamunyaka water supply project	Gatundu north	Githobokoni	Jul-14	Jun-15	Jun-15	600,000.00	Completed
22	Rwaka-Gacharage-Karuri,Muchatha-Wanguthu-Kimuga-Karure-Ndenderu water supply project	Kiambaa	Ndenderu	Jul-14	Jun-15	Jun-15	7,000,000.00	Completed
23	Kimende –Kijabe*Upgrade* Mbariki-Karanya mwenji watersupply project	Lari	Kijabe	Jul-14	Jun-15	Jun-15	6,000,000.00	Completed
24	Procurement of 5 waste management trucks	County wide	County wide	Jul-14	Jun-15	Jun-15	45,000,000.00	Completed
25	Procurement of one D7 bulldozer	Thika	Kamenu	Jul-14	Jun-15	Jun-15	22,000,000.00	Completed
26	Procurement of one backhoe	Thika	Kamenu	Jul-14	Jun-15	Jun-15	8,000,000.00	Completed
27	Establishment of Kangoki pilot landfill	Thika	Kamenu	Jul-14	Jun-15	Jun-15	9,000,000.00	Completed
28	Procurement of pressurized washing machine, welding machine and accessories, projector and public address and genset	Thika	Thika Township	Jul-14	Jun-15	Jun-15	1,200,000.00	Completed
29	Procurement of 24 skips	County wide	County wide	Jul-14	Jun-15	Jun-15	5,280,000.00	Completed
FY 2015/2016								
30	Construction of Kanunga weir	Kiambu	Cianda	Jul-15	Jun-16	Jun-16	371,500.00	Completed
31	Laying of pipes in Kiamumbi	Kiambu	Kiambu	Jul-15	Jun-16	Jun-16	485,740.00	Completed
32	Procurement of 225mm pipes -110No. and 160mm pipes -70No Mwiki –Githurai	Ruiru	Mwiki	Jul-15	Jun-16	Jun-16	1,936,000.00	Completed
33	Drilling of borehole at Mwiwoko	Ruiru	Mwiwoko	Jul-15	Jun-16	Jun-16	1,995,664.00	Completed
34	Drilling of borehole at Kanyariri	Kabete	Gitaru	Jul-15	Jun-16	Jun-16	1,995,664.00	Completed
35	Equipping of the borehole in Thami	Kikuyu	Kikuyu	Jul-15	Jun-16	Jun-16	1,280,000.00	Completed
36	Laying of pipes ,supply of fittings and construction of chambers at Cura	Kabete	Gitaru	Jul-15	Jun-16	Jun-16	2,018,166.00	Completed
37	Procurement of 2 waste management trucks	County wide	County wide	Jul-15	Jun-16	Jun-16	19,000,000.00	Completed
38	Procurement of 10 skips	County wide	County wide	Jul-15	Jun-16	Jun-16	2,200,000.00	Completed
FY 2016/2017								
39	Procurement of 2 waste management trucks	County wide	County wide	Jul-16	Jun-17	Jun-17	19,000,000.00	Completed
40	Procurement of 2 exhausters	County wide	County wide	Jul-16	Jun-17	Jun-17	24,000,000.00	Completed
41	Procurement of 10 skips	County wide	County wide	Jul-16	Jun-17	Jun-17	2,200,000.00	Completed
FY 2017/2018								
42	Kiambu Water Company office rehabilitation	Kiambu	Kiambu	Jul-17	Jun-18	Jun-18	3,700,000.00	Completed
43	Rehabilitation of ground masonry nyathuna water project	Kabete	Nyathuna	Jul-17	Jun-18	Jun-18	1,300,000.00	Completed
44	Rehabilitation of Thika Town garage toilet	Thika	Thika	Jul-17	Jun-18	Jun-18	1,060,000.00	Completed
45	Rehabilitation of Makongeni toilet	Thika	Kamenu	Jul-17	Jun-18	Jun-18	2,650,000.00	Completed
46	Rehabilitation of Madaraka toilet	Thika	Thika	Jul-17	Jun-18	Jun-18	1,890,000.00	Completed
47	Rehabilitation of Ndenderu toilet	Kiambaa	Ndenderu	Jul-17	Jun-18	Jun-18	175,000.00	Completed
48	Ruaka public sanitation water connection water supply project	Kiambaa	Ndenderu	Jul-17	Jun-18	Jun-18	1,990,000.00	Completed
49	Makongeni market sewer augmentation	Thika	Kamenu	Jul-17	Jun-18	Jun-18	972,000.00	Completed
50	Rehabilitation of Kiambu bus park toilet	Kiambu	Kiambu	Jul-17	Jun-18	Jun-18	3,990,000.00	Completed
51	Rehabilitation of Governors office toilet	Kiambu	Kiambu	Jul-17	Jun-18	Jun-18	3,990,000.00	Completed
52	Construction of Rukuma toilet	Lari	Lari	Jul-17	Jun-18	Jun-18	2,500,000.00	Completed
53	Construction of Lussigetti public sanitation	Kikuyu	Nachu	Jul-17	Jun-18	Jun-18	2,600,000.00	Completed
54	Construction of Kwamaiko public sanitation	Githunguri	Ngewa	Jul-17	Jun-18	Jun-18	2,600,000.00	Completed
55	Drilling of borehole at Ondiri swamp.	Kikuyu	Kikuyu	Jul-17	Jun-18	Jun-18	2,950,000.00	Completed
56	Construction of Kiuu ACK Borehole elevated Tank	Ruiru	Kiuu	Jul-17	Jun-18	Jun-18	3,930,000.00	Completed
57	Construction of Kimbo AP borehole elevated tank	Juja	Theta	Jul-17	Jun-18	Jun-18	3,950,000.00	Completed
58	Drilling and equipping of Boreholes in Karuri at Karuri and Kiriaini	Kiambaa	Karuri	Jul-17	Jun-18	Jun-18	3,990,000.00	Completed
59	Drilling of Ngabaini borehole	Kiambu	Riabai	Jul-17	Jun-18	Jun-18	3,580,000.00	Completed
60	Drilling of Cianda borehole	Kiambaa	Cianda	Jul-17	Jun-18	Jun-18	3,210,000.00	Completed
61	Drilling of Kiawajuru borehole	Githunguri	Ikinu	Jul-17	Jun-18	Jun-18	3,390,000.00	Completed
62	Drilling of Mwamuto borehole	Kiambaa	Kihara	Jul-17	Jun-18	Jun-18	3,310,000.00	Completed
63	Drilling of Thogoto borehole	Kikuyu	Kikuyu	Jul-17	Jun-18	Jun-18	3,530,000.00	Completed
64	Drilling of 250Metres Nguirubi borehole	Limuru	Ndeiya	Jul-17	Jun-18	Jun-18	2,460,000.00	Completed
65	Drilling of Kamangu borehole	Kikuyu	Nachu	Jul-17	Jun-18	Jun-18	3,750,000.00	Completed
66	Drilling of Kwa Mutiso borehole	Kiambu	Kiambu	Jul-17	Jun-18	Jun-18	3,460,000.00	Completed
67	Drilling of Mutati borehole	Gatundu South	Kiamwangi	Jul-17	Jun-18	Jun-18	3,150,000.00	Completed
68	Drilling of Kaspat borehole	Kiambaa	Cianda	Jul-17	Jun-18	Jun-18	2,460,000.00	Completed
69	Drilling of Kabunge borehole	Kiambaa	Karuri	Jul-17	Jun-18	Jun-18	2,460,000.00	Completed
70	Drilling of Ruiru hospital borehole	Ruiru	Biashara	Jul-17	Jun-18	Jun-18	3,260,000.00	Completed
71	Drilling of Gatongora (Kwihota) b/h	Ruiru	Gatongora	Jul-17	Jun-18	Jun-18	2,950,000.00	Completed
72	Drilling of Gitithia borehole	Lari	Lari kirenga	Jul-17	Jun-18	Jun-18	2,430,000.00	Completed
73	Drilling of a borehole at the Escarpment	Lari	Lari kirenga	Jul-17	Jun-18	Jun-18	3,300,000.00	Completed
74	Drilling of a borehole and tank rehabilitation Igegania	Gatundu North	Chania	Jul-17	Jun-18	Jun-18	3,810,000.00	Completed
75	Drilling of Kaimba bore hole	Kiambaa	Kihara	Jul-17	Jun-18	Jun-18	3,210,000.00	Completed
76	Drilling of Ndumberi borehole	Kiambu	Ndumberi	Jul-17	Jun-18	Jun-18	3,300,000.00	Completed
77	Drilling of Kerwa/Nduma bore hole	Kikuyu	Sigona	Jul-17	Jun-18	Jun-18	3,140,000.00	Completed
FY 2018-2019								
78	Excavation and installation of pipes in Kijabe ward in Lari sub-county	Lari	Kijabe	Jul-18	Jun-19	Jun-19	1,828,073.00	Completed
79	Supply and installation of pipes in Gitithia borehole pipe network	Lari	Lari Kirenga	Jul-18	Jun-19	Jun-19	3,004,459.00	Completed
80	Construction of septic tanks in Kamangu, Thogoto and Rukuma	Kikuyu/lari	Nachu/Kijabe	Jul-18	Jun-19	Jun-19	2,330,070.00	Completed
81	Construction of bio-digester in Mutarakwa and Ndumberi	Kiambu	Ndumberi	Jul-18	Jun-19	Jun-19	2,724,249.00	Completed
82	Construction of 108M3 elevated steel in Ngecha community borehole	Limuru	Ngecha	Jul-18	Jun-19	Jun-19	3,982,682.00	Completed

83	Construction of control panel cum water kiosk at Kiawaguru borehole	Githunguri	Ikinu	Jul-18	Jun-19	Jun-19	644,705.00	Completed
84	Construction of panel house cum water kiosk at Uthuru primary school borehole	Kabete	Uthuru	Jul-18	Jun-19	Jun-19	654,550.00	Completed
85	Construction of small public facility Kimende cemetery	Lari	Kijabe	Jul-18	Jun-19	Jun-19	1,107,995.00	Completed
86	Construction of small public facility of Kambaa cemetery	Githunguri	Githiga	Jul-18	Jun-19	Jun-19	1,107,995.00	Completed
87	Construction of a large toilet facility in Ruiru town.	Ruiru	Biashara	Jul-18	Jun-19	Jun-19	3,690,425.00	Completed
88	Constructions of public facility at Ngoliba open air market.	Nhika	Ngoliba	Jul-18	Jun-19	Jun-19	2,686,335.00	Completed
89	Rehabilitation of Wendani and Ruiru public facility	Ruiru	Wendani	Jul-18	Jun-19	Jun-19	3,880,310.00	Completed
FY 2019/2020								
90	Drilling of Kiu borehole	Ruiru	Kiuu	Jul-19	Jun-20	Jun-20	2,136,650.00	Completed
91	Drilling of Riu borehole 3 in Kikuyu region	Kikuyu	Karai	Jul-19	Jun-20	Jun-20	3,018,983.00	Completed
92	Drilling services for twin borehole in Kikuyu	Kikuyu	Kikuyu	Jul-19	Jun-20	Jun-20	1,917,399.00	Completed
93	Equipping services for Guirubi borehole In Ndeiya Ward	Limuru	Ndeiya	Jul-19	Jun-20	Jun-20	2,237,393.00	Completed
94	Ngurubi pipeline, Tank rehabilitation & Fencing	Limuru	Ndeiya	Jul-19	Jun-20	Jun-20	3,874,792.00	Completed
95	Solarization of Ngurubi borehole	Limuru	Ndeiya	Jul-19	Jun-20	Jun-20	1,951,335.00	Completed
96	Supply of Tigoni-Gachororo 10km 4" water HDPE pipes	Kiambaa	Karuri	Jul-19	Jun-20	Jun-20	19,916,460.00	Completed
FY 2020/2021								
97	Procuring, Supplying and Delivering of a 11km 6inch pipeline from Ondire to Kamangu primary transmitting 90m ³ /hr from Twin Borehole site	Kikuyu	Nachu	Jul-20	Jun-21	Jun-21	25,000,000.00	Completed
98	Supply and delivery of HDPE pipes and fittings to Kikuyu water and sanitation company for Rui-Karai water distribution network	Kikuyu	Kikuyu	Jul-20	Jun-21	Jun-21	5,500,000.00	Completed
99	Drilling of a borehole at Wangige level 4 hospital	Kabete	Kabete	Jul-20	Jun-21	Jun-21	3,745,692.00	Completed
100	Constructing a panel house cum water kiosk at Cianda High school	Kiambaa	Cianda	Jul-20	Jun-21	Jun-21	644,705.00	Completed
101	Operationalization of Ha-gitonga borehole will involve, 3 phase installation and fencing of the site	Lari	Lari/Kirenga	Jul-20	Jun-21	Jun-21	4,000,000.00	Completed
102	Githunguri Ikinu water distribution network HDPE pipes and fittings to Githunguri water and sewerage company for Githunguri Ikinu water distribution network line	Githunguri	ikin	Jul-20	Jun-21	Jun-21	10,000,000.00	Completed
103	Kabunge Borehole operationalization will involve, construction of pump house, 3phase installation and fencing of the site	Lari	Lari/Kirenga	Jul-20	Jun-21	Jun-21	4,000,000.00	Completed
FY 2021/2022								
104	Equipping of Wangige level 4 BH project	Kabete	Kabete	Jul-21	Jun-22	Jun-22	4,000,000.00	Completed
105	Operationalization of Kabunge and Gitithia BH	Lari subcounty	Lari/Kirenga	Jul-21	Jun-22	Jun-22	3,500,000.00	Completed
106	Procure, supply and lay of assorted pipes to extend water services for Kamangu distribution network	Kikuyu	Nachu	Jul-21	Jun-22	Jun-22	3,900,000.00	Completed
107	Procure, supply and lay of assorted pipes to extend water services for Uthuru distribution network	Kabete	Uthuru	Jul-21	Jun-22	Jun-22	4,000,000.00	Completed
108	Procure, supply and lay of assorted pipes to extend water services for Muthaara distribution network	Juja	Weiteithie/Juja	Jul-21	Jun-22	Jun-22	3,500,000.00	Completed
FY 2022/2023								
109	Kahuho borehole water project - Drilling and equipping of new borehole at Kahuho town center to provide water to the unserved areas of kahuho	Kabete	Muguga	Jul-22	Jun-23	Jun-23	3,338,375.00	Completed
FY 2023/2024								
110	Ndenderu water supply project - Procure and supply 5km of assorted pipes to extend water services in Kagongo	Kiambaa	Ndenderu	Jul-23	Jun-24	Jun-24	2,411,787.00	Completed
111	Ngegu Turitu water project - Supply and Delivery of Assorted Pipelines and Fittings to extend water services in Ngegu and Turitu	Kiambu	Ndumberi	Jul-23	Jun-24	Jun-24	4,368,186.00	Completed
112	Gatina Borehole Water Project - Supply and delivery of assorted pipelines and fittings for Gatina (Q=24m ³ /h) Borehole	Githunguri	Githiga	Jul-23	Jun-24	Jun-24	2,204,239.00	Completed
113	Ngochi Borehole Water Project - Supply and delivery of assorted pipelines and fittings for Ngochi (Q=29m ³ /h) Borehole	Githunguri	Githunguri	Jul-23	Jun-24	Jun-24	2,102,363.00	Completed
114	Mitahato Borehole Water Project - Supply and delivery of assorted pipelines and fittings for Mitahato (Q=9m ³ /h) Borehole	Githunguri	Ngewa	Jul-23	Jun-24	Jun-24	1,858,829.00	Completed
115	Gathangari Borehole Water Project - Supply and delivery of assorted pipelines and fittings for Gathangari (Q=28m ³ /h) Borehole	Githunguri	Githunguri	Jul-23	Jun-24	Jun-24	2,882,750.00	Completed
116	Jamaica/Mukua Borehole Water Project - Supply and delivery of assorted pipelines and fittings for Jamaica/Mukua Borehole	Githunguri	Githunguri	Jul-23	Jun-24	Jun-24	2,994,737.00	Completed
117	Supply & Delivery of Pipes & Fittings for Ikinu Primary School Borehole Water Project	Githunguri	Ikinu	Jul-23	Jun-24	Jun-24	2,698,379.00	Completed
118	Ondiri Police Post – Ziwani Water Supply Project - Procure, supply and delivery of 3.5km of assorted pipelines and fittings to serve/extend services in Ziwani and Rumwe areas	Kikuyu	Kikuyu	Jul-23	Jun-24	Jun-24	2,812,000.00	Completed
119	Gitaru-Kingeero-Wangige Water Supply Project - Procure, supply and delivery of 4.2km of assorted pipelines and fittings to serve/extend services in Kabete shopping centre	Kabete	Gitaru / Kabete	Jul-23	Jun-24	Jun-24	3,489,000.00	Completed
120	Wangunyu Borehole Water Project	Kiambaa	Ndenderu	Jul-23	Jun-24	Jun-24	488,000.00	Completed
121	Gathanje Village Water Project - Drilling and equipping of Gathanje Village Borehole with pump	Githunguri	Githunguri	Jul-23	Jun-24	Jun-24	5,184,490.00	Completed
122	Gathanje Village Water Project-Installation of solar power,	Githunguri	Githunguri	Jul-23	Jun-24	Jun-24	1,955,392.00	Completed
123	Gathanje Village Water Project-Construction of 18m high elevated tower and installation of 2 No. 10m ³ plastic tank	Githunguri	Githunguri	Jul-23	Jun-24	Jun-24	2,522,700.00	Completed

124	Kenyatta Road Water Project - Procure, supply, deliver and lay 10km assorted pipelines and fittings to extend services to Upcoming estates along Kenyatta road	Juja & Gatundu South	Theta & Ngenda	Jul-23	Jun-24	Jun-24	2,671,200.00	Completed
125	Kiganjo & Komothai Water Distribution Project - Supply of 6.5km assorted pipes and fittings for Githiurure, Gatina, Gathiru, Gateiguru, Gatei, Gathaite and Marigi villages	Gatundu South, Githunguri	Kiganjo & Komothai	Jul-23	Jun-24	Jun-24	2,231,250.00	Completed
126	Supply of Plastic Tanks - Procure and supply 26 No. 10m ³ plastic tank to institution and special groups	Various subcounties	Various wards	Jul-23	Jun-24	Jun-24	2,860,000.00	Completed
127	Karura Gachie Water Distribution Project - Procure, supply and delivery of 8km assorted pipelines and fittings to serve/extend services to Karura and Gachie areas	Kiambaa	Ndenderu / Kihara	Jul-23	Jun-24	Jun-24	3,640,476.00	Completed
128	Tiekunu water project – Supply and deliver 9km assorted pipelines and fittings to serve/extend services in Ndeiya and Kijabe	Limuru	Ndeiya	Jul-23	Jun-24	Jun-24	2,992,098.00	Completed
129	Kijabe Last Mile water project -Procure, supply, deliver and lay of 12km assorted pipelines and fittings to serve/extend services in Kijabe	Lari	Kijabe	Jul-23	Jun-24	Jun-24	2,482,998.00	Completed
130	Loromo Water Distribution Project - Supply and delivery of assorted pipes and fittings for Loromo Area Residents	Limuru	Bibirioni	Jul-23	Jun-24	Jun-24	2,998,297.00	Completed
131	Supply, deliver and lay 2.6km OD 110 rising main from Riu borehole to Gichuri Memorial Primary School in Gikambura	Kikuyu	Karai	Jul-23	Jun-24	Jun-24	3,880,548.00	Completed
132	Supply and delivery of 1.7 km assorted pipelines and fittings for Muthurwa Water distribution	Kiambaa	Karuri	Jul-23	Jun-24	Jun-24	1,935,151.00	Completed
133	Lari DCC Borehole Project	Lari	Kijabe	Jul-23	Jun-24	Jun-24	12,000,000.00	Completed
134	Supply of pipes and fittings to serve Njunu	Kiambu	Ndumberi	Jul-23	Jun-24	Jun-24	1,333,269.00	Completed
135	Ondiri Maii hii Borehole Water Project	Kikuyu	Karai	Jul-23	Jun-24	Jun-24	15,744,554.00	Completed
136	Ngoliba Ward - Distribution Network Pipes	Thika	Ngoliba	Jul-23	Jun-24	Jun-24	2,445,800.00	Completed
137	Gatuanyaga water project- Supply and delivery of pipes and fittings for gatuanyaga ward distribution network pipes	Thika	Gatuanyaga	Jul-23	Jun-24	Jun-24	3,253,733.00	Completed
138	Nguirubi and Kiawanda Water Distribution Project - Supply of assorted pipelines and fittings to extend water services to Nguirubi and Kiawanda Primary	Limuru	Ndeiya	Jul-23	Jun-24	Jun-24	2,997,282.00	Completed
139	Rehabilitation of 4 Existing Boreholes within Githunguri – Gatina, thuita,gathaiti,mitahato	Githunguri	Ngewa, Githiga, Komothai, Githunguri	Jul-23	Jun-24	Jun-24	2,156,650.00	Completed
140	Water supply in Ndiuni, Kiawanda, Kiamwikamba, Connerstone, Mithuri, Tutu, Thigio Police, Gichungo Nduma, Gitutha and Lower Gichungo	Limuru	Ndeiya	Jul-23	Jun-24	Jun-24	2,308,303.00	Completed
141	Limuru Central Water Distribution Project - Supply of assorted pipes and fittings for Limuru Central	Limuru	Limuru Central	Jul-23	Jun-24	Jun-24	2,612,734.00	Completed
142	Construction of Limuru Town and Bibirioni Cemetery toilet	Limuru	Bibirioni	Jul-23	Jun-24	Jun-24	999,000.00	Completed
143	Drilling of 250m Deep Borehole at Komothai Coffee Growers	Githunguri	Komothai	Jul-23	Jun-24	Jun-24	2,414,200.00	Completed
144	Marengeta Community Water Project - Installation of booster pump and solar, Supply and delivery of Pipes and Installation of 2 No. 10m ³ plastic tanks on an 18m high steel tower	Kikuyu	Nachu	Jul-23	Jun-24	Jun-24	4,594,974.00	Completed
145	Drilling of Gatuanyaga borehole	Kabete	Muguga	Jul-23	Jun-24	Jun-24	2,598,640.00	Completed
146	Drilling of Mariaini borehole	Gatundu North	Gituamba	Jul-23	Jun-24	Jun-24	3,696,000.00	Completed
147	Drilling of Komo borehole	Thika	Gatuanyaga	Jul-23	Jun-24	Jun-24	2,307,756.00	Completed
148	Drilling of Nderu borehole	Limuru	Ndeiya	Jul-23	Jun-24	Jun-24	2,265,296.00	Completed
149	Drilling of Njiku borehole	Kiambaa	Karuri	Jul-23	Jun-24	Jun-24	2,431,296.00	Completed
150	Drilling Equipping of a new borehole at Karuri Primary School	Kiambaa	Karuri	Jul-23	Jun-24	Jun-24	4,767,690.00	Completed
151	Gatono, Nguna , Magumu & Kianganga Water Supply Project - Procure, supply and delivery of 8.5 km assorted pipelines (DN90-DN32) and fittings to extend services to Gatono, Nguna, Magumu & Kianganga.	Gatundu North	Chania & Mang'u	Jul-23	Jun-24	Jun-24	2,699,027.00	Completed
152	Procure and supply 30 No. 10m ³ plastic tank to institution and special groups	County-wide	County-wide	Jul-23	Jun-24	Jun-24	1,410,000.00	Completed
153	Rehabilitation of Uthiru toilet	Kabete	Uthiru	Jul-23	Jun-24	Jun-24	2,996,070.00	Completed
154	Equipping of the Riu-Nderi (Q=55m ³ /h)	Kikuyu	Karai	Jul-23	Jun-24	Jun-24	2,295,427.00	Completed
155	Supply and Delivery of Assorted Water Pipelines and Fittings for Limuru Water Supply Company Distribution Network. Mirangine	Lari	Kinale	Jul-23	Jun-24	Jun-24	2,984,071.00	Completed
156	Ngegu Turitu Water Project - Supply and installation of 4No.10m ³ plastic tanks on an 18m High Steel Elevated Tower at Turitu Market	Kiambu	Ndumberi	Jul-23	Jun-24	Jun-24	3,452,400.00	Completed
157	Lari Kirenga Water Supply Project - Procure, supply, deliver and lay of 13.2km assorted pipelines and fittings to serve/extend services in Githuya, Kibuto, Chaka, Gibuto and Kanyekine	Lari	Lari Kirenga	Jul-23	Jun-24	Jun-24	3,669,840.00	Completed
158	Karamba-ini Gatono Distribution Project - Assorted 8.5km pipes from borehole in Karamba-ini in Limuru East to Gatono village	Limuru	Limuru East	Jul-23	Jun-24	Jun-24	6,592,278.00	Completed
159	Construction of Bomboini and Kanyayo cemetery toilet	Kikuyu	Nachu	Jul-23	Jun-24	Jun-24	995,720.00	Completed
160	Construction of Nyathuna and Gathiga Cemetery toilet	Kabete	Nyathuna	Jul-23	Jun-24	Jun-24	996,618.00	Completed
161	Renguti water project Borehole Project	Kikuyu	Nachu	Jul-23	Jun-24	Jun-24	20,100,000.00	Completed
162	Repair of Kangoki Office Block	Thika	Kamenu	Jul-23	Jun-24	Jun-24	2,431,400.00	Completed
163	Procurement of materials of 14 No. Skips	Across wards	Across wards	Jul-23	Jun-24	Jun-24	2,987,026.00	Completed
164	Fabrication of 42 No. triple waste bins	Across wards	Across wards	Jul-23	Jun-24	Jun-24	2,949,909.00	Completed
165	Procurement of materials for 28 skips	Across wards	Across wards	Jul-23	Jun-24	Jun-24	5,601,932.00	Completed
166	Procurement 2 No. Dump trucks	Kikuyu and Limuru	Kikuyu and Limuru	Jul-23	Jun-24	Jun-24	23,000,000.00	Completed

167	Procurement of 1 No. Compactor	Thika	Thika Township	Jul-23	Jun-24	Jun-24	20,000,000.00	Completed
168	Fabrication of 14 No. Skips	County Wide	County Wide	Jul-23	Jun-24	Jun-24	1,140,000.00	Completed
169	Fabrication of 125 No. street litter bins	County Wide	County Wide	Jul-23	Jun-24	Jun-24	2,997,875.00	Completed
170	Procurement of materials for 14 skips	Across Subcounties	Across wards	Jul-23	Jun-24	Jun-24	2,800,966.00	Completed
171	Construction of Kiambaa Gititu and Muguga cemetery toilet	Kabete	Muguga	Jul-23	Jun-24	Jun-24	999,000.00	Completed
172	Rehabilitation of 10 No. public toilets Lot 2 – Limuru (Limuru Food market, Limuru buspark), Kikuyu (Gikambura mkt, Thogoto psf),Kabete (muguga/kiambaa mkt),Kiambaa (Kihara, Ruaka), Riabai and Kiambu public and private toilets	Limuru, Kikuyu,Kabete, Kiambaa, Kiambu	Limuru central, Kikuyu,Karai, Muguga, Riabai, Kihara	Jul-23	Jun-24	Jun-24	4,875,017.00	Completed
173	Procurement of materials and fabrication of 125 litre bins	County Wide	County Wide	Jul-23	Jun-24	Jun-24	2,950,000.00	Completed
174	Fabrication of 42 skips	County Wide	County Wide	Jul-23	Jun-24	Jun-24	3,567,050.00	Completed
175	Supply and delivery of Hardcore for Kangoki	Thika	Kamenu	Jul-23	Jun-24	Jun-24	2,032,518.00	Completed
176	Construction of guard house and pit latrine in Kangoki	Thika	Kamenu	Jul-23	Jun-24	Jun-24	2,913,330.00	Completed
177	Construction of Makongeni buspark toilet	Thika	Kamenu	Jul-23	Jun-24	Jun-24	2,579,120.00	Completed
178	Construction of Kahawa Sukari toilet - Public park	Ruiru	Kahawa Sukari	Jul-23	Jun-24	Jun-24	1,570,464.00	Completed
179	Construction of Kahawa Sukari toilet - Shopping centre	Ruiru	Kahawa Sukari	Jul-23	Jun-24	Jun-24	1,998,480.00	Stalled
180	Construction of Mundoro Playground toilet	Gatundu South	Kiganjo	Jul-23	Jun-24	Jun-24	3,290,938.00	Completed
FY 2024/2025								
181	Construction of Rironi and Kamirithu Cemetery toilets	Limuru	Limuru central	Jul-24	Jun-25	Jun-25	2,397,976.00	Completed
182	Construction of Kibicho market Public Sanitation Facility	Githunguri	Komothai	Jul-24	Jun-25	Jun-25	3,026,701.00	Completed
183	Construction of Mwimuto shopping center Public Sanitation Facility	Kabete	Kabete	Jul-24	Jun-25		3,296,270.00	Ongoing
184	Construction of Muchatha and Gathanga Cemetery Toilet	Kiambaa	Muchatha	Jul-24	Jun-25	Jun-25	1,408,971.00	Completed
185	Construction of Ngecha cemetery and Rutara cemetery toilets	Kikuyu	Karai / Ngecha Tigoni	Jul-24	Jun-25	Jun-25	3,995,000.00	Completed
186	Gitogothi borehole project - Supply and deliver 2.6km of assorted pipes and fittings for rising main from Gitogothi borehole to tank	Limuru	Limuru Central	Jul-24	Jun-25	Jun-25	4,024,174.00	Completed
187	Drilling and equipping Ngecha (Ha Wagacucu) borehole (Ward Dev Fund)	Limuru	Ngecha Tigoni	Jul-24	Jun-25	Jun-25	3,392,413.00	Completed
188	Improvement and maintenance of Kangoki main and access road	Thika	Kamenu	Jul-24	Jun-25		1,000,000.00	Ongoing
189	Purchase of 1 No. Compactor	County wide	County wide	Jul-24	Jun-25	Jun-25	24,000,000.00	Completed
190	Procurement and Fabrication of 42No. Skip bins	County wide	County wide	Jul-24	Jun-25	Jun-25	19,109,050.00	Completed
191	Procurement and distribution of 125 No. litre single bins	60 wards	60 wards	Jul-24	Jun-25	Jun-25	5,690,000.00	Completed
192	Construction of soil and water conservation structure and farm ponds in identified farms	Gatundu North, Gatundu South, Kikuyu, Thika, Limuru	Chania, Kiganjo, Karai, Ngoliba, Ndeiya	Jul-24	Jun-25		40,600,000.00	Ongoing
193	Komo borehole project - Equipping and solarization of Komo borehole	Thika	Gatuanayaga	Jul-24	Jun-25		5,966,667.00	Ongoing
194	Gatuanabu borehole project - Equipping and solarization of Gatuanabu borehole	Kabete	Muguga	Jul-24	Jun-25		4,956,946.00	Ongoing
195	Cianda borehole project - Equipping and solarization of Cianda borehole	Kiambu	Ndumberi	Jul-24	Jun-25		5,966,667.00	Ongoing
196	Githunguri Gicamu borehole project – Drilling Equipping and solarization of Githunguri Gicamu BH	Kabete	Nyathuna	Jul-24	Jun-25		9,033,333.00	Ongoing
197	Juja farm borehole project – Drilling Equipping and solarization of Juja farm BH	Juja	Kalimoni	Jul-24	Jun-25		9,033,333.00	Ongoing
198	Kabuku borehole project – Drilling Equipping and solarization of Kabuku BH	Limuru	Ngecha Tigoni	Jul-24	Jun-25		9,033,333.00	Ongoing
199	Storm water management/ Flood Control	Thika, Kabete and Juja	Kamenu, Uthiru and Juja	Jul-24	Jun-25		40,562,974.00	Ongoing
200	Agro forestry	Lari, Githunguri, Juja,	Kijabe, Nyanduma,	Jul-24	Jun-25		6,000,000.00	Ongoing
201	Conservation of degraded riparian areas	Gatundu South, Kahawa	Githiga, Githunguri,	Jul-24	Jun-25		14,000,000.00	Ongoing
202	Climate proofing Ruiru Modern market	Ruiru	Biashara	Jul-24	Jun-25		20,100,000.00	Ongoing
STALLED PROJECTS								
203	Construction of Kahawa Sukari toilet - Shopping centre	Ruiru	Kahawa Sukari	Jul-22	Jun-24		1,998,480.00	Stalled
204	Equipping of Karuri borehole	Kiambaa	Karuri	Jul-22	Jun-23		4,700,000.00	Stalled
205	Drilling and equipping of Kona Mbaya borehole commenced in 2019 by KCG. Borehole on road reserve. Recommend alternative public site.	Thika	Ngoliba	2019 July	Jun-20		14,000,000.00	Stalled
206	Drilling and equipping of Mutati borehole commenced in 2016 by KCG	Gatundu South	Kiganjo	Jul-16	Jun-17		5,000,000.00	Stalled