

022-PC 7-2.1- Project stock take



COUNTY GOVERNMENT OF KIAMBU

**DEPARTMENT OF FINANCE, ICT AND ECONOMIC
PLANNING**

**COUNTY PROJECT IMPLEMENTATION REPORT FOR THE
PERIOD 2013/14-2024/25**

MAY 2025



FOREWORD

FOREWORD

Over the years spanning 2013/2014 to 2024/2025, the County has played a pivotal role in steering financial management, strengthening institutional capacity and coordinated implementation of key development projects. This summary of projects undertaken during the period reflects a sustained commitment to fiscal discipline, transparency and strategic resource allocation in support of broader organizational and socio-economic goals.

Throughout this period, the county has undertaken a diverse portfolio of initiatives aimed at enhancing service delivery, improving infrastructure and promoting sustainable development. These projects have been guided by evolving policy frameworks, stakeholder priorities and the need to respond effectively to emerging challenges and opportunities within the financial and economic landscape.

Notably, the department has consistently emphasized prudent financial planning, efficient budget execution and robust accountability mechanisms. This has ensured that resources are utilized optimally while delivering measurable impact to the communities and sectors served. The integration of technology, strengthening of financial systems and continuous capacity building have further contributed to improved performance and resilience.

The achievements documented in this summary are the result of collaborative efforts among various departments, development partners and stakeholders. Their dedication and shared vision have been instrumental in translating plans into tangible outcomes.

As we reflect on the progress made, this report also provides an opportunity to draw valuable lessons that will inform future strategies. Moving forward, CECM Finance remains committed to enhancing financial stewardship, fostering innovation, and supporting transformative projects that drive inclusive growth and long-term sustainability.



Nancy Kirumba
County Executive Committee Member
Finance, ICT & Economic Planning



COUNTY GOVERNMENT OF KIAMBU

PROJECTS INVENTORY FROM FY 2013/2024 TO 2024/2025

S/No.	Project Name/Title	Sub-County	Ward	Project Start Date/expected start date	Expected Project Completion Date	Actual Project Completion Date	Estimated Project Cost (Kshs.)	Project Status at the time of the Exercise (i.e Completed,
EDUCATION, GENDER, CULTURE AND SOCIAL SERVICES								
FY 2014/15								
1	Proposed ECD rehabilitation and refurbishment at Thogoto Nursery school	Kikuyu	Kikuyu Township	Jan-14	May-14		1,778,100.00	Completed
2	Proposed classrooms (ECD) rehabilitation and refurbishment at Uthiru Nursery school, Kiambu	Kabete	Uthiru	Jan-14	Apr-14		2,015,070.00	Completed
3	Proposed classroom rehabilitation and refurbishment of Kinoo Youth polytechnic, Kiambu	Kikuyu	Kinoo	Feb-14	Apr-14		3,945,600.00	Completed
4	Proposed classroom rehabilitation and refurbishment of Thogoto Youth polytechnic, Kiambu	Kikuyu	Kikuyu Township	Jan-14	Apr-14		3,366,251.00	Completed
5	Proposed classroom rehabilitation and refurbishment of Uthiru Youth polytechnic, Kiambu	Kabete	Uthiru	Jan-14	Apr-14		3,558,326.00	Completed
6	Proposed classrooms (ECD) rehabilitation and refurbishment at PCEA Thamanda Nursery school, Kiambu	Kikuyu	Kikuyu Township	Jan-14	May-14		1,564,839.00	Completed
7	Proposed Ablution block at Garissa road ECDE centre	Kikuyu	Sigona	Jan-14	Apr-14		1,884,410.00	Completed
8	Proposed Ablution block at Gariisa road ECDE centre	Thika	Thika Township	2014-2015	2016		1,444,254.00	Completed
9	Proposed construction of a model twin ECDE centre at Gitamalyu primary ECDE with office and a toilet	Kiambu	Riaba	2014	14-Nov		3,694,360.00	Completed
FY 2015/16								
10	Proposed classroom rehabilitation and refurbishment of Ting'ang'a Youth polytechnic, Kiambu	Kiambu	Ting'ang'a	Jun-15	2016		2,946,698.00	Completed
11	Proposed construction of classroom / workshop block at Kirangari Polytechnic	Kabete	Nyathuna	2015	May-16		2,785,438.00	Completed
12	Proposed ablution block at Limuru model ECD centre	Limuru	Limuru Central	2015	2016		1,496,870.00	Completed
13	Proposed construction of classroom / workshop block at Nyanduma Polytechnic Kiambu	Lari	Nyanduma	2015	2016		2,928,580.00	Completed
14	Proposed construction of two number classrooms and fencing at Kabunge ECDE	Lari	Lari Kirenga	15-May	2016		3,399,570.00	Completed
15	Proposed construction of one number classroom at Kirenga Polytechnic	Lari	Lari Kirenga	2015	2016		2,903,850.00	Completed
16	Proposed two number classrooms and pit latrine at Kwang'ethe ECDE centre, Kiu Ward	Ruiru	Kiuu	2015	2016		3,552,890.00	Completed
17	Proposed construction of two number stored classrooms at Kanyariri Polytechnic	Kabete	Gitaru	2015	2016		4,890,680.00	Completed
18	Proposed construction of St. John Bosco ECDE two number classrooms and ablution block	Limuru	Bibirioni	2015	Jan-17		3,589,910.00	Completed
19	Proposed rehabilitation of building and construction of one number classroom at Kairi polytechnic	Gatundu North	Chania	15-Jan	Jan-16		2,421,165.00	Completed
20	Proposed ablution block at Garisa road ECDE centre	Thika	Thika Township	15-Jan	16-Jun		1,444,254.00	Completed
21	Proposed rehabilitation of classrooms and construction of a toilet block at Githunguri ECDE centre	Ruiru	Bashara	15-Jan	Jun-16		1,987,202.00	Completed
22	Rehabilitation of classrooms and construction of a toilet block at Ngoliba ECDE centre	Thika	Ngoliba	15-Jan	Jun-16		1,633,528.00	Completed
23	Proposed rehabilitation of classrooms and construction of a toilet block at Githungu ECDE centre	Limuru	Ndeya	15-Jan	Jun-16		1,956,491.20	Completed
24	Proposed construction of ablution block at Mwiho ECDE centre	Ruiru	Mwiho	15-Jan	Apr-16		1,474,785.00	Completed
25	Proposed construction of Wabeni youth polytechnic workshop and office	Thika	Thika Township	15-Jan	2016		2,394,490.00	Completed
26	Proposed construction of one number classroom and toilet block at Juja ECDE centre	Juja	Juja	2015	2016		1,956,866.00	Completed
27	Proposed rehabilitation of classrooms and construction of toilet block at Ngoliba ECDE center	Thika	Ngoliba	2015-2016	2016		1,633,528.00	Completed
28	Proposed rehabilitation of classrooms and construction of a toilet block at Mukunwe ECDE centre	Gatundu North	Miang'u	15-Jan	2016		1,955,200.00	Completed
FY 2016/17								
29	Proposed construction of two number ECDE classrooms and ablution block at Gichana primary school	Limuru	Ngecha Tigoni	16-Jun	2017		3,580,280.00	Completed
30	Proposed construction of two number ECDE classrooms and an ablution block at Utugi ECDE centre	Lari	Kinale	16-Jun	2017		3,670,845.00	Completed
31	Proposed one number ECDE classroom at Ting'ang'a model primary school	Kiambu	Ting'ang'a	16-Jun	2017		2,699,220.00	Completed
32	Proposed refurbishment to Mugeja Polytechnic, Kiambu	Kabete	Mugeja	16-Jul	Mar-17		2,773,170.00	Completed
33	Proposed construction of two number classrooms and ablution block at Kago ECDE centre	Lari	Kjabe	16-Jul	Feb-17		3,503,475.00	Completed
34	Proposed two number ECDE classrooms and ablution block Muthandi ECDE centre, Kiambu	Githunguri	Ikinu	2016	2017		3,597,730.00	Completed
35	Proposed construction of two number classrooms and ablution block at Kawalds ECDE	Kiambu	Kihara	16-Jul	Jan-17		3,495,730.00	Completed
36	Proposed one number ECDE classroom and ablution block at Njuru ECDE centre	Githunguri	Githiga	16-Jul	Feb-17		2,699,405.00	Completed
37	Proposed facility rehabilitation and refurbishment at Mangu Youth Polytechnic	Thika	Gatunyaga	16-Jul	May-17		2,750,000.00	Completed

38	Proposed construction of two number classrooms and a toilet block at Kahambeta ECDE centre, Githamba Ward	Gatundu North	Githamba	16-Jul	Dec-16	4,320,432.00	Completed
39	Proposed rehabilitation and refurbishment of workshop at Kakumo-hi Polytechnic	Gatundu South	Chania	16-Jul	May-17	2,783,720.00	Completed
40	Proposed construction of two number twin workshops, principal's office plus secretary at Kwihota youth polytechnic	Ruiru	Kahawa Wendani	16-Jul	2017	4,996,215.00	Completed
41	Proposed construction of two number classrooms with offices, toilet block and fencing at Nachu ECDE	Kikuyu	Nachu	17-Jul	Feb-18	5,731,390.00	Completed
42	Renovation works at Biafra ECDE and Construction of perimeter fence	Thika	Hospital	Feb-18	Jun-18	3,992,300.00	Completed
43	Construction of perimeter fence at Bahati ECDE (Phase 2)	Thika	Gatumbaga	Mar-18	May-18	3,840,240.00	Completed
44	Proposed Construction of a pit latrine at Kiwanga ECDE Centre	Limuru	Ndewa	Mar-18	Aug-18	1,537,271.00	Completed
45	Proposed Construction Of A Classroom Block And A Toilet Block At Jacob Wells ECDE Centre	Juja	Murera	Aug-19	Jan-22	4,994,530.00	Completed
46	Proposed Construction of Motor Vehicle Garage at Wabeni Vocational Training Centre	Thika	Thika Township	2020	2021	1,025,180.00	Completed
47	Proposed Construction Of Twin Classrooms At Iaraha Primary	Gatundu North	Githobokoni	Mar-21	May-21	3,226,930.00	Completed
48	Proposed Construction Of Toilet Block At Gatika ECDE Centre	Githunguri	Githiga	April	Jun-21	1,094,584.00	Completed
49	Proposed Construction Of Toilet Block At Mbatuni ECDE Centre	Lari	Kilabe	April	Jun-21	1,187,768.11	Completed
50	Proposed Construction Of Toilet Block At Maraga ECDE Centre	Lari	Kilabe	April	Jun-21	1,187,852.31	Completed
51	Proposed Construction Of Twin Classrooms At Iaraha Primary	Gatundu North	Githobokoni	Mar-21	May-21	3,226,930.00	Completed
52	Proposed Construction Of Toilet Block At Gatika ECDE Centre	Githunguri	Githiga	April	Jun-21	1,094,584.00	Completed
53	Proposed Construction Of Twin Classrooms At KahawaWendaniPrimary	Ruiru	Kahawa Wendani	22-Apr	Sep-22	3,674,750.00	Completed
54	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Barracks	Thika	Kamenu	Dec-23	Feb-24	3,591,900.00	Completed
55	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Umroja Primary	Thika	Hospital	Dec-23	Feb-24	3,684,201.00	Completed
56	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Power-line Primary	Thika	Ngoliba	Dec-23	Feb-24	3,693,790.00	Completed
57	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Kiganjefed	Thika	Kamenu	Dec-23	Feb-24	3,697,200.00	Completed
58	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Kamunfed	Thika	Kamenu	Dec-23	Feb-24	3,665,600.00	Completed
60	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Umroja Primary	Thika	Hospital	Dec-23	Feb-24	3,684,201.00	Completed
61	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at G.S.U Primary	Juja	Murera	May-23	Feb-24	2,940,000.00	Completed
62	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Murhara Primary	Juja	Wrethie	Sep-23	Feb-24	3,618,780.00	Completed
63	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Ndurumo Ecde	Juja	Theta	Dec-23	Feb-24	3,699,190.00	Completed
64	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Kamunfed	Juja	Murera	Dec-23	Feb-24	3,698,180.00	Completed
65	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Kairika Marifujili	Gatundu North	Chania	Dec-23	Feb-24	3,575,150.00	Completed
66	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Gakurju Primary	Gatundu South	Kamwangi	Dec-23	Feb-24	3,681,060.00	Completed
67	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Kianguu Primary	Gatundu North	Githamba	Dec-23	Feb-24	3,699,820.00	Completed
68	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Muruyaka Primary	Gatundu North	Githobokoni	Dec-23	Feb-24	3,698,260.00	Completed
69	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Mutunna Primary	Gatundu North	Mang'u	Dec-23	Feb-24	3,705,980.00	Completed
70	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Makwa	Gatundu North	Chania	Dec-23	Feb-24	3,698,621.00	Completed
71	Proposed Completion of Workshop and Offices at Wabeni Vocational Training Center	Thika	Thika Township	2023	Jun-24	2,413,360.00	Completed
72	Proposed Construction of Administration Block at Makongeni VTC	Thika	Kamenu	2023	Jun-24	4,999,390.00	Completed
73	Twin Workshop At Sikona Vtc	Kikuyu	Sikona	Sep-23	Oct-24	4,951,160.00	Completed
74	Twin Workshop AtRuiru Township Vtc	Ruiru	Bastara	23-Nov	Jun-24	3,996,997.00	Completed
75	Twin Workshop Completion AtRirahaVtc	Kambu	Rabai	23-Sep	Dec-23	2,494,415.00	Completed
76	Renovation At KirangariVtc	Kabete	Nyathuna	23-Dec	Jun-24	4,287,200.00	Completed
77	Boundary Wall At Kirangari Vtc	Kabete	Nyathuna	23-Dec	24-Dec	7,973,100.00	Completed
78	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Kiu River ECDE	Kambu	Ting'anga	Nov 2023	Apr-24	3,655,550.00	Completed
79	Renovation Works Of A 2no. ECDE Classroom Block At Ngeu Primary School	Kambu	Kambu Township	Nov-23	Feb-24	2,490,785.00	Completed

80	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Wamita	Gatundu South	Gituamba	Aug-23	Dec-23	3,616,000.00	Completed
81	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Kagema Primary	Githunguri	Githiga	Aug-23	Dec-23	3,633,610.00	Completed
82	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Tharauini Primary	Limuru	Limuru Central	Aug-23	Jan-24	3,653,920.00	Completed
83	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Barki Community	Lari	Nyanduma	Aug-23	Dec-23	3,655,470.00	Completed
84	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Kibichiku Primary ECDE	Kabete	Kabete	23-Nov	May-24	3,696,135.00	Completed
85	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Thika Primary	Thika	Hospital	Feb-24	Apr-24	3,699,980.00	Completed
86	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Gatuanayaga	Thika	Gatuanayaga	Feb-24	Apr-24	3,693,790.00	Completed
87	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Matathia	Thika	Nigoliba	Feb-24	Apr-24	3,693,790.00	Completed
88	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Kisiwa Primary	Thika	Thika Township	Feb-24	Apr-24	3,697,730.00	Completed
89	Proposed Completion of model twin E.C.D.E classroom with Offices and Toilet block at G.S.U Primary	Juja	Murera	24-Apr	Jun-24	2,876,160.00	Completed
90	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Mwesa Primary	GatunduNorth	Chania	Feb-24	Apr-24	3,699,970.00	ongoing
91	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at Mliri Primary	GatunduNorth	Githobokoni	Feb-24	Apr-24	3,699,910.00	Completed
92	Proposed Construction of model twin E.C.D.E classroom with Offices and Toilet block at ST. Ann Maria-ini	GatunduNorth	Gituamba	Feb-24	Apr-24	3,698,955.00	Completed
93	Proposed Construction of model E.C.D.E at Mukuyu-ini	Juja	Kalimoni	Feb-24	Apr-24	3,660,320.00	Completed
94	Proposed Completion of model E.C.D.E at Muruyu ECDE	Thika	Gatuanayaga	Feb-24	Apr-24	2,198,550.00	Completed
95	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Witonya Community Centre ECDE	Ruiru	Gatong'ora	Feb-24	May-24	3,696,070.00	Completed
96	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Gitothua Primary	Ruiru	Gitothua	Feb-24	May-24	3,662,960.00	Completed
97	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Ndumberi Primary	Kiambu	Ndumberi	Feb-24	Jun-24	3,687,900.00	Completed
98	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At St Ann Kihingo	Kiambu	Riabai	Feb-24	Jun-24	3,687,900.00	Completed
99	Construction Of Model Twin E.C.D.E Classroom With Offices And Toilet Block At Mahinga Primary	Limuru	Ndeiya	Feb-24	May-24	3,680,750.00	Completed
100	Proposed Construction of model ECDE classroom with offices and a toilet block at Gatune Primary	Kikuyu	Karai	24-Jan	Jun-24	3,698,153.00	Completed
101	Proposed Construction of model ECDE classroom with offices and a toilet block at Gathiru Primary	Lari	Kijabe	24-Jan	Jul-24	3,661,835.00	Completed
102	Proposed construction of a model ECDE centre at Matathia ECDE centre in Kijabe ward	Lari	Kijabe	24-Feb	Aug-24	3,352,930.00	Completed
103	Proposed construction of a model ECDE centre at Crossroads ECDE centre in Kinale ward	Lari	Kinale	24-Feb	Aug-24	3,546,180.00	Completed
104	Proposed construction of a model twin ECDE classroom with offices and toilet Block at Kamba primary model ECDE	Lari	Kijabe	24-Feb	Aug-24	3,629,664.00	Completed
105	Proposed construction of a model twin ECDE classroom with offices and toilet Block at Githirioni Primary	Lari	Kinale	24-Feb	Aug-24	3,696,552.00	Completed
106	Proposed construction of model Twin ECDE classroom with offices and an ablation block at Kibiku Primary	Kabete	Nyathuna	24-Jan	Sep-24	3,659,915.00	Completed
107	Proposed construction of model Twin ECDE classroom with offices and an ablation block at Muguga Primary	Kabete	Muguga	24-Jan	Sep-24	3,630,875.00	Completed
108	Proposed construction of model Twin ECDE classroom with offices and an ablation block at Kamuguga Primary	Kabete	Muguga	24-Jan	Sep-24	3,661,835.00	Completed
109	Proposed construction of model Twin ECDE classroom with offices and an ablation block at Ngurunditu Primary	Kikuyu	Karai	24-Mar	Sep-24	3,673,665.00	Completed
110	Proposed construction of model Twin ECDE classroom with offices and an ablation block at Mahalani Primary	Kabete	Nyathuna	24-Mar	Sep-24	3,659,915.00	Completed
111	Proposed construction of model Twin ECDE classroom with offices and an ablation block at St.Marys Kaimba Primary	Kabete	Nyathuna	24-Mar	Sep-24	3,680,500.00	Completed
112	Proposed construction of model Twin ECDE classroom with offices and an ablation block at Ngure Primary	Kabete	Gitaru	24-Jan	25-Jan	3,698,835.00	Completed
113	Proposed construction of model ECDE classroom with offices and toilet block at Kinyogori Primary School ECDE	Limuru	Bibirioni	24-Jan	24-Jun	3,690,450.00	Completed
114	Proposed construction of model ECDE classroom with offices and toilet block at Bosco Primary School ECDE	Limuru	Limuru Central	24-Jan	24-Jun	3,686,300.00	Completed

115	Proposed construction of model ECDE classroom with offices and toilet block at Nyatanga/Primary School ECDE	Limuru	Limuru Central	24-May	25-Jan	3,665,600.00	Completed
116	Proposed construction of model ECDE classroom with offices and toilet block at Gacii ECDE	Kiamba	Kihara	24-Feb	24-Jun	3,665,600.00	Completed
117	Proposed construction of model ECDE classroom with offices and toilet block at Maguthu ECDE	Kiamba	Cianda	24-Feb	24-Jun	3,688,570.00	Completed
118	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Ndogoro primary ECDE	Kabete	Kabete	24-Feb	24-Aug	3,687,740.00	Completed
119	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Thigio community ECDE	Limuru	Ndeiya	24-Feb	24-May	3,673,950.00	Completed
120	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Kiranga primary ECDE	Lari	Lari Kiranga	24-Jan	24-Jun	3,670,360.00	Completed
121	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Kamburu primary ECDE	Lari	Kamburu	24-Jan	24-Jun	3,696,552.00	Completed
122	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Githroni primary ECDE	Lari	Kinale	24-Jan	24-May	3,696,552.00	Completed
123	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Limuru Mission Primary	Limuru	Limuru East	24-Jan	24-Jun	3,670,360.00	Completed
124	Proposed Construction of a model twin ECDE classrooms with offices and a toilet block at Wamba Primary	Kikuyu	Karai	24-Jan	24-Jun	3,670,360.00	Completed
125	Proposed Construction of a model twin ECDE centre at Githungu primary ECDE with office and a toilet	Limuru	Ndeiya	24-Jan	24-Nov	3,685,800.00	Completed
126	Proposed Construction of a model twin ECDE centre at Kirasha primary ECDE with office and a toilet	Lari	Kinale	24-Jan	24-Nov	3,696,460.00	Completed
127	Proposed Construction of a model twin ECDE centre at Kabukuprimary ECDE with office and a toilet	Limuru	Ngecha Tigoni	24-Jan	24-Nov	3,678,510.00	Completed
FY 2024/25							
128	Proposed Construction of Model ECDE Centre With Offices And Toilet Block At Gachoro Community	Juja	Juja	Nov-24	Mar-25	4,199,100.00	Completed
129	Proposed Construction of Model ECDE Centre With Offices And Toilet Block At Ngethu ECDE Centre	Gatundu North	Githamba	Nov-24	Mar-25	4,180,464.00	On-going
130	Proposed Construction of Model ECDE Centre With Offices And Toilet Block At Thuraku ECDE Centre	Gatundu North	Githobokoni	Nov-24	Mar-25	4,178,674.00	Completed
131	Proposed Construction of Model ECDE Centre With Offices And Toilet Block At Karure ECDE Centre	Gatundu North	Mang'u	Nov-24	Mar-25	4,179,616.00	Completed
132	Proposed Construction of Model ECDE Centre With Offices And Toilet Block At Kamwangi ECDE Centre	Gatundu North	Chania	Nov-24	Mar-25	4,182,344.00	Completed
133	Proposed Construction of Model Twin ECDE Classroom With Offices and a Toilet at Ndula Community Centre	Thika	Gatunyaga	Nov-24	Mar-25	4,199,280.00	Completed
134	Proposed Construction of Model Twin ECDE Classroom With Offices and a Toilet at Magwuni ECDE Centre	Thika	Ngecha	Nov-24	Mar-25	4,199,450.00	Completed
135	Proposed Construction of Model ECDE Centre With Offices and Toilet Block at Kimuchu	Thika	Kamuru	Nov-24	Mar-25	4,190,830.00	Completed
136	Proposed Construction of Model ECDE Centre With Offices and Toilet Block at Mdekoma	Juja	Murera	Nov-24	Mar-25	2,944,640.00	Completed
137	Proposed Construction of Model ECDE Centre With Offices and Toilet Block at Magomano	Juja	Thera	Nov-24	Mar-25	4,199,894.00	Completed
138	Proposed completion of a model ECDE centre at Thirine School	Kikuyu	Kikuyu Township	Aug-24	Dec-24	2,010,295.00	Completed
139	Proposed construction of a model ECDE classrooms with offices and a toilet block at Manguo Pw School	Limuru	Limuru Central	Aug-24	Dec-24	4,196,575.00	Completed
140	Proposed construction of a model ECDE classrooms with offices and a toilet block at Rongai Pw School	Limuru	Bibironi	Aug-24	Dec-24	4,152,340.00	Completed
141	Proposed completion of a model ECDE centre at Baranki in Kikuyu Ward	Kikuyu	Kikuyu Township	Aug-24	Dec-24	2,580,640.00	Completed
142	Proposed construction of a model twin ECDE classrooms with offices and a toilet block at Tigoni model ECDE centre	Limuru	Ngecha Tigoni	Aug-24	Dec-24	4,190,085.00	Completed
143	Twin Workshops With Administration Offices Completion, Kivicho/yc	Ruru	Kahawa Warendani	Mar-2024	Dec-2024	4,199,220.00	On-going
144	Proposed completion of a model ECDE centre at Thirine School	Kikuyu	Kikuyu Township	24-AUG	24-DEC	2,010,295.00	Completed
145	Proposed construction of a model ECDE classrooms with offices and a toilet block at Manguo Pw School	Limuru	Limuru Central	24-AUG	24-DEC	4,196,575.00	Completed
146	Proposed construction of a model ECDE classrooms with offices and a toilet block at Rongai Pw School	Limuru	Bibironi	24-AUG	24-DEC	4,152,340.00	Completed
147	Proposed completion of a model ECDE centre at Baranki in Kikuyu Ward	Kikuyu	Kikuyu Township	24-AUG	24-DEC	2,580,640.00	Completed
148	Proposed construction of a model twin ECDE classrooms with offices and a toilet block at Tigoni model ECDE centre	Limuru	Ngecha Tigoni	24-AUG	24-DEC	4,190,085.00	Completed
149	Proposed construction of a model twin ECDE classrooms with offices and a toilet block at St. Paul model ECDE centre	Limuru	Ngecha Tigoni	24-AUG	24-DEC	4,190,085.00	Completed
150	Proposed construction of a model ECDE centre at Nduma primary	Kikuyu	Sikoma	24-AUG	24-DEC	4,244,990.00	Completed
151	Proposed construction of model ECDE centre with offices and a toilet block at Rironi model ECDE	Limuru	Limuru Central	24-AUG	24-DEC	4,199,142.00	Completed

152	Proposed construction of model ECDE centre with offices and toilet block at Mai-a-ihii in Karai Ward	Kikuyu	Karai	24-Aug	24-Dec	4,199,850.00	Completed
153	Proposed construction of a model twin ECDE classrooms with offices and a toilet block at Gicharani ECDE Primary	Kikuyu	Karai	Jul-24	Feb-25	4,053,660.60	Completed
154	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gachoire	Lari	Nyanduma	24-Sep	24-Dec	4,199,885.00	Completed
155	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gitithia	Lari	Lari Kirenga	24-Sep	24-Dec	4,199,890.00	Completed
156	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Ikinu	Githunguri	Ikinu	24-Sep	24-Dec	4,199,790.00	Ongoing
157	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Karia	Githunguri	Ikinu	24-Sep	24-Dec	4,199,890.00	Ongoing
158	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kibagare	Lari	Lari Kirenga	24-Sep	24-Dec	4,133,650.00	Completed
159	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Komothai	Githunguri	Komothai	24-Sep	24-Dec	4,199,680.00	Ongoing
160	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Matuguta	Githunguri	Githiga	24-Sep	24-Dec	4,199,790.00	Completed
161	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Miliugu	Gatundu North	Gitumbaa	24-Sep	24-Dec	4,201,564.00	Completed
162	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kimiritia	Gatundu South	Kiganjo	24-Sep	24-Dec	4,197,760.00	Completed
163	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Ack Kamiti Amner	Kiamba	Ting'ang'a	24-Sep	24-Dec	4,171,380.00	Completed
164	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Ack Karura	Kiamba	Ndenderu	24-Sep	24-Dec	4,115,430.00	Completed
165	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Athi	Juja	Kalimoni	24-Sep	24-Dec	4,197,495.00	Completed
166	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Chief Wandie	Kiambu	Riabei	24-Sep	24-Dec	4,197,495.00	Completed
167	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gachororo	Juja	Juja	24-Sep	24-Dec	4,174,830.00	Completed
168	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gataara	Kabete	Gituru	24-Sep	24-Dec	4,050,630.00	Completed
169	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gataara	Gatundu North	Githobokoni	24-Sep	24-Dec	4,074,750.00	Completed
170	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gathiga	Kabete	Nyathuna	24-Sep	24-Dec	4,194,893.00	Completed
171	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gattui	Githunguri	Githiga	24-Sep	24-Dec	4,196,571.00	Completed
172	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gattui ECDE	Gatundu South	Kiamwangi	24-Sep	24-Dec	4,180,714.00	Completed
173	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gikobi ECDE	Gatundu North	Nderugu	24-Sep	24-Dec	4,183,478.00	Completed
174	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Gikumari	Ruiru	Gatong'ora	24-Sep	24-Dec	4,298,460.00	Completed
175	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Githunguri Ranching	Ruiru	Biashara	24-Sep	24-Dec	4,198,194.00	Completed
176	Proposed Construction Of Model ECDE Centre With Offices and Toilet block at Ihiga	Githunguri	Githiga	24-Sep	24-Dec	4,199,990.00	Completed
177	Proposed Construction Of Model ECDE Centre With Offices and Toilet block at Ituru	Gatundu South	Ng'enda	24-Sep	24-Dec	4,191,895.00	Completed
178	Proposed Construction Of Model ECDE Centre With Offices and Toilet block at Kagumoini primary	Gatundu South	Ng'enda	24-Sep	24-Dec	4,198,800.00	Completed
179	Proposed Construction of Twin classroom with Offices and ablution block at King'eero ECDE Centre	Kabete	Kabete	24-Sep	24-Dec	4,072,000.00	Completed
180	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Thindigua ECDE Centre	Kiambu	Kiambu Township	24-Sep	24-Dec	4,192,310.00	Ongoing
181	Proposed Construction Of Model ECDE Centre With Offices and Toilet block at Kanyiha	Kikuyu	Nachu	24-Sep	24-Dec	4,244,960.00	Completed
182	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Karenga	Lari	Nyanduma	24-Sep	24-Dec	4,199,885.00	Completed
183	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Karunga	Kiambu	Ndumberi	24-Sep	24-Dec	4,160,820.00	Completed
184	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Karura Ka Nyungu ECDE	Kabete	Nyathuna	24-Sep	24-Dec	4,198,128.00	Completed
185	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kawaida Community	Kiamba	Cianda	24-Sep	24-Dec	4,168,380.00	Completed
186	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kiambu Township	Kiambu	Kiambu Township	24-Sep	24-Dec	4,148,090.00	Completed
187	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kiambururu	Githunguri	Ngeva	24-Sep	24-Dec	4,197,401.00	Completed
188	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kiamugo	Gatundu South	Kiganjo	24-Sep	24-Dec	4,192,839.00	Completed
189	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kiamworia ECDE	Gatundu South	Kiganjo	24-Sep	24-Dec	4,192,215.00	Completed
190	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kianjau	Thika	Thika Township	24-Sep	24-Dec	4,148,600.00	Completed
191	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kiawanda ECDE	Kikuyu	Ndeiya	24-Sep	24-Dec	4,199,123.00	Completed
192	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kibii	Juja	Juja	24-Sep	24-Dec	4,695,110.00	Completed
193	Proposed Construction Of Model ECDE Centre With Office And Toilet Block At Kihurrio ECDE	Githunguri	Komothai	24-Sep	24-Dec	4,155,145.00	Completed
194	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kimiritia in Kiganjo Ward	Gatundu South	Kiganjo	24-Sep	24-Dec	4,197,760.00	Completed

195	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kirangari ECDE	Kabete	Nyathina	24-Sep	24-Dec			4,192,053.00	Completed
196	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kiratina	Ruiru	Gatong'ora	24-Sep	24-Dec			4,287,860.00	Completed
197	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kitanyu	Githunguri	Komohai	24-Sep	24-Dec			4,199,970.00	Completed
198	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Kiumura	Juja	Thera	24-Sep	24-Dec			4,149,630.00	Completed
199	Proposed Completion Of Model ECDE Centre With Offices And Toilet Block At Miri	Githunguri	Githunguri	24-Sep	24-Dec			4,201,564.00	Completed
200	Proposed Completion Of ECDE Centre At Muchatha Primary In Muchatha Ward	Kiambaa	Muchatha	24-Sep	24-Dec			2,624,371.00	Completed
201	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Mugartha	Juja	Murera	24-Sep	24-Dec			4,193,285.00	Completed
202	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Muroho	Gatundu South	Kirani	24-Sep	24-Dec			4,166,734.00	Completed
203	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Murung'i	Lari	Kamburu	24-Sep	24-Dec			4,199,890.00	Completed
204	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Muti Muru	Gatundu South	Kiamwangi	24-Sep	24-Dec			4,215,040.00	Completed
205	Proposed Construction Of A Perimeter Wall At Mitorwa	Ruiru	Gatong'ora	24-Sep	24-Dec			4,395,767.00	Completed
206	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Mwalimu Farm	Ruiru	Gatong'ora	24-Sep	24-Dec			4,198,863.00	Completed
207	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Ndararua	Kabete	Gitaru	24-Sep	24-Dec			4,190,183.00	Completed
208	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Ndari	Kikuyu	Sigona	24-Sep	24-Dec			4,216,880.00	Completed
209	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Ndiguni	Kikuyu	Nachu	24-Sep	24-Dec			4,118,930.00	Completed
210	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Ndini	Ruiru	Kahawa Sukari	24-Sep	24-Dec			4,395,767.00	Completed
211	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Nembu	Gatundu South	Kiamwangi	24-Sep	24-Dec			4,100,115.00	Completed
213	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At New Toll	Juja	Murera	24-Sep	24-Dec			4,084,209.00	Completed
214	Proposed Construction Of Model ECDE Centre With Offices At Kiaina ECDE centre	Githunguri	Githunguri	24-Sep	24-Dec			4,278,500.00	Ongoing
215	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Nyamuhanga	Lari	Kamburu	24-Sep	24-Dec			4,191,895.00	Completed
216	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Qrs In Hospital Ward	Thika	Hospital	24-Sep	24-Dec			4,186,560.00	Completed
217	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Ruera	Juja	Murera	24-Sep	24-Dec			4,052,070.00	Completed
218	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Rungriri	Kabete	Gitaru	24-Sep	24-Dec			4,163,313.00	Completed
219	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Thika Muslim	Thika	Hospital	24-Sep	24-Dec			4,186,805.00	Completed
220	Proposed Construction Of Model ECDE Centre With Offices And Toilet Block At Wangige	Kabete	Muguga	24-Sep	24-Dec			4,197,050.00	Completed
FINANCE, ICT AND ECONOMIC PLANNING									
FY 2020/2021									
1	Red Nova Networking & ICT Installation	Kimbu	Kiambu townshio	Jan-21	Jun-22			15,593,717.00	Complete
FY 2022/2023									
2	Mwili ICT hub -Supply delivery of furniture and networking	Ruiru	Mwili	Jul-22	Jun-23			4,666,240.00	Complete
FY 2023/2024									
3	Githurai ICT hub -supply delivery of furniture and networking	Ruiru	Githurai	Jul-23	Jun-24			3,975,442.00	Complete
4	Thika Data center UPS	Thika	Thika	Jul-23	Jun-24			1,500,000.00	Complete
5	Networking of Juja sub county offices	Juja	Juja	Nov-23	Dec-23			2,976,527.00	Complete
FY 2024/2025									
6	Local Area Network – Lari Sub county Office	Lari	Lari	Apr-25	Jun-25			2,984,732.50	Complete
TRADE, INDUSTRIALIZATION, TOURISM AND INVESTMENT									
FY 2015/2016									
1	Proposed construction of a market at Karuri	Kiambaa	Karuri	Jul-15	Jul-16			22,682,800.00	Completed
2	Proposed parking and abutment block for Wangige egg shed	Kabete	Kabete	May-16	Jun-16			393,671,000.00	Completed
3	Proposed construction of an egg shed at Wangige market	Kabete	Kabete	Apr-16	Jun-16			5,485,582.00	Completed
FY 2016/2017									
4	Proposed construction of Limuru market	Limuru	Limuru Central	Aug-16	May-20			45,947,905.00	Completed
FY 2017/2018									
5	Proposed construction of a Market at Kamwangi	Gatundu North	Githobokoni	Jul-17	Jun-20			33,686,745.00	Completed
6	Proposed construction of Limuru Hawkers market	Limuru	Limuru Central	Nov-17	Jun-18			17,893,735.00	Completed
FY 2018/2019									
7	Proposed fencing works at Ngeoliba market	Thika	Ngeoliba	Jul-18	Aug-18			3,150,000.00	Completed
FY 2019/2020									
8	Gatundu Market Roof Repairs	Gatundu South	Ngerda	Dec-19	Mar-20			4,934,428.43	Completed
9	Proposed construction of a boda boda shed at Kagan shopping centre	Lari	Kamburu	Aug-19	Sep-19			499,190.00	Completed
FY 2020/2021									
10	Proposed construction of an abutment block and offices for Juja Farm Market	Juja	Kalimoni	Jul-20	Oct-20			4,782,679.00	Completed
11	Proposed construction of an abutment block and offices for Kimuru Market	Gatundu South	Ngerda	Jul-20	Dec-20			3,791,629.20	Completed
12	Proposed construction of an abutment block and offices for Kenya Market	Kikuyu	Sigona	Jul-20	Dec-20			3,886,473.20	Completed

13	Proposed construction of a boda boda shed at Muchatha	Kiambaa	Muchatha	Aug-20	Sep-20	489,675.00	Completed
14	Proposed construction of a boda boda shed at Kanyiriri, Gitaru	Kabete	Gitaru	Aug-20	Sep-20	499,675.00	Completed
15	Proposed construction of a boda boda shed at Gitwe	Githunguri	Ndarugu	Aug-20	Sep-20	495,550.00	Completed
FY 2021/2022							
16	Proposed construction of a boda boda shed at Kimende	Lari	Kijabe	Jul-22	Dec-22	493,240.00	Completed
17	Proposed construction of a modern boda boda shed at Juja farm	Juja	Kallioni	Jul-22	Dec-22	776,640.00	Completed
18	Proposed construction of a modern boda boda shed at Riabai Shopping Centre	Kiambu	Riabai	Jan-22	Mar-22	794,900.00	Completed
19	Proposed construction of a modern boda boda shed at Kiganjo Kona 1	Thika	Kamenu	Jan-22	Mar-22	776,860.00	Completed
20	Proposed construction of a modern boda boda shed at Gituamba ward	Gatundu North	Gituamba	Jan-22	Mar-22	777,450.00	Completed
21	Proposed construction of a modern boda boda shed at Juja Kallioni	Juja	Kallioni	Jul-21	Aug-21	776,640.00	Completed
22	Proposed construction of Kiganjo Market	Gatundu South	Kiganjo	Dec-21	Jun-22	24,377,710	Completed
23	Construction of Gitaru market	Kabete	Gitaru	Jul-21	Jun-22	22,912,210.00	Completed
FY 2022/2023							
24	Proposed Construction Kigumo Market Phase 1	Githunguri	Komothal	May-22	Dec-22	37,791,102.79	Completed
25	Proposed Construction of public washrooms and landscaping in Kwa Mithore view point	Lari	Lari/Kirenga	Jun-22	Jun-23	2,690,000.00	Completed
FY 2023/2024							
26	Proposed Phase 1 Temporary Market: Ground Preparation and Ablution Block at Klandutu	Thika	Thika township	Apr-24	Jun-24	4,985,465.00	Completed
27	Proposed Construction of Masonry Perimeter Wall for Klandutu	Thika	Thika township	Apr-24	Jun-24	4,993,980.00	Completed
28	Proposed Construction of Underground Water Tank, Rehabilitation of a Perimeter Wall, Construction of Office and Guard House and Egg Shade at Gitaru Market	Kabete	Gitaru	Jan-24	Feb-24	4,975,420	Completed
29	Proposed Construction of County Aggregation and Industrial Park AT Waruhlu Farm	Githunguri	Ngeva	Apr-24	Apr-24	498,828,815	Ongoing
30	Proposed construction of Ritoni Phase II Market	Limuru	Limuru Central	Oct-23	Apr-24	18,753,870	Completed
31	Proposed construction of Modern Kiosks in Kabete	Kabete	Kabete	Nov-23	Jun-25	9,257,525	Completed
FY 2024/2025							
32	Proposed construction of Kagwe Market	Lari	Nyanduma	Jun-24	Apr-25	49,108,200.00	Ongoing
33	Proposed construction of Lussigeti Market	Kikuyu	Nachu	Jun-24	Mar-25	34,895,325.00	Ongoing
34	Proposed construction of Kinoo Market	Kikuyu	Kinoo	Jun-24	Apr-25	48,098,413.00	Ongoing
35	Proposed construction of Kimbo Matangini Market	Juja	Theta	Jun-24	Apr-25	36,600,000.00	Ongoing
36	Proposed construction of Dagoretti Market	Kikuyu	Kikuyu	Aug-24	Jul-25	49,346,560.00	Ongoing
37	Proposed construction of Ndeiya Market	Limuru	Ndeiya	Jun-24	Jun-26	21,016,620.00	Ongoing
38	Proposed construction of Gituamba Market	Lari	Gituamba	Sep-24	Sep-25	20,333,755.00	Ongoing
39	Proposed construction of Karuri market	Kiambaa	Karuri	Jul-24	Jun-25	50,000,000.00	Ongoing
40	Proposed construction of Gakoo market	Gatundu North	Githobokoni	Jul-24	Jun-25	29,146,310.00	Ongoing
41	Proposed Construction of Kamanju Market shed	Kikuyu	Nachu	Jul-24	Jun-25	29,797,260.00	Completed
42	Proposed Construction of Maguguni Market shed	Thika	Ngeiba	Jul-24	Jun-25	34,967,025.00	Ongoing
43	Proposed Construction of Mataara Market	Gatundu North	Githobokoni	Jul-24	Jun-25	29,955,690.00	Ongoing
44	Construction of boda boda sheds	All subcounties	All wards	Jul-24	Jun-25	22,050,000.00	Ongoing
45	Fabrication of 180 No. of Bodaboda Sheds phase II (90 NO.)	All subcounties	All wards	Jul-24	Jun-25	46,400,000.00	Ongoing
HEALTH SERVICES							
FY 2013/14							
1	Proposed construction of outpatient Dept at Igegenia Sub County district hospital (phase I)	Gatundu North	Mwang'u	Apr-13	Nov-13	21,195,486.50	Complete
2	Proposed maternity ward at Kiambu district hospital	Kiambu	Kiambu Township	Jul-13	Dec-13	2,218,216.00	Complete
3	Proposed renovations, alterations to maternity block at Kihara hospital	Kiambaa	Kihara	Nov-13	Jan-14	1,030,700.00	Complete
4	Refurbishment And Renovation Of Building Works For Gatuanyaga Health Centre In Thika Sub County, Kiambu County	Thika	Gatuanyaga	2013	2014	926,282.00	Complete
5	Proposed model Health Centre at Wangige Hospital	Kabete	Kabete	Mar-13	Jun-13	4,984,255.00	Complete
FY 2014/15							
6	Proposed refurbishment of Wangige Health Centre	Kabete	Kabete	Jun-14	Aug-14	787,500.00	Complete
7	Proposed refurbishment Nyayo wards-female wing at Kiambu hospital	Kiambu	Kiambu Township	Jul-14	Jul-15	2,895,720.00	Complete
8	Proposed renovations and tiling of the maternity block at Karuri health centre	Kiambaa	Karuri	Mar-14	Mar-14	367,900.00	Complete
9	Proposed conversion of old theatre to surgical ward at Gatundu hospital	Gatundu South	Ng'enda	Jan-14	Mar-14	2,313,795.00	Complete
10	Proposed Expansion of MCH/OPD at Juja Farm Health Centre	Juja	Kallioni	Jan-15	Nov-16	2,495,759.00	Complete
11	Proposed construction of a perimeter wall at Thika level V HOSPITAL	Thika	Hospital	2014	May-14	2,993,700.00	Complete
12	Proposed Expansion Mch/Opd/Klandutu Health Centre	Thika	Thika township	Jan-15	Nov-16	2,477,820.00	Complete
13	Proposed Expansion of MCH/OPD at Mlonyu Health Centre	Thika	Gatuanyaga	Jan-15	Nov-16	2,503,571.00	Complete
14	Proposed refurbishment and renovation of Ndula Health Centre	Thika	Ngoliba	2014	2015	1,108,500.00	Complete
15	Proposed construction and renovation works; rain water harvesting at Langata dispensary Ruiru county	Ruiru	Kiui	May-14	Mar-15	562,250.00	Complete
FY 2015/16							
16	Proposed installation of 100 KVA generator set c/w associated works to Githunguri Health Centre	Githunguri	Githunguri	May-15	Jul-15	3,980,000.00	Complete
17	Proposed access roads and parking at Kiambu hospital	Kiambu	Kiambu Township	Jun-15	Sep-15	7,137,240.00	Complete
18	Proposed construction and renovation work covered walkways at Kiambu hospital	Kiambu	Kiambu Township	Jun-16	Jun-16	4,000,200.00	Complete
19	Proposed construction and renovation work of maternity "B" at Kiambu hospital	Kiambu	Kiambu Township	May-15	Jun-16	3,139,700.00	Complete
20	Proposed construction and renovation work; OPD at Kiambu hospital	Kiambu	Kiambu Township	Feb-16	Feb-16	2,992,325.00	Complete
21	Proposed CEC's office upgrading and refurbishment at Kiambu hospital	Kiambu	Kiambu Township	May-15	Jun-15	247,400.00	Complete

22	Proposed refurbishment of occupational therapy block at Kambuu hospital	Kambuu	Kambuu Township	Jul-15	Nov-15	Nov-15	450,000.00	Complete	
23	Proposed refurbishment CME room at Kambuu hospital	Kambuu	Kambuu Township	Jul-15	Nov-15	Nov-15	450,000.00	Complete	
24	Proposed repainting works at Kambuu hospital	Kambuu	Kambuu Township	Jul-15	Dec-15	Dec-15	2,795,070.00	Complete	
25	Proposed renovations and refurbishment at Ruiru sub-district hospital	Ruiru	Bashara	Jan-15	Jun-15	Jun-15	1,200,720.00	Complete	
26	Proposed installation of a 100KVA generator set C/W associated works to Ruiru sub-district hospital	Ruiru	Bashara	Jan-15	Jul-15	Jul-15	3,980,000.00	Complete	
27	Proposed re-roofing works at Ruiru sub-district hospital	Ruiru	Bashara	Jul-15	Feb-16	Feb-16	2,165,400.00	Complete	
28	Proposed conversion and renovation of male ward at Ruiru sub-county hospital	Ruiru	Bashara	Jul-15	Feb-16	Feb-16	731,063.00	Complete	
29	Proposed construction of a perimeter fence at Gatundu sub-district hospital	Gatundu South	Ng'enda	2015	Oct-18	Oct-18	16,929,850.00	Complete	
30	Proposed health centre (container pre-fab type) at Muchatha dispensary	Kiambu	Muchatha	Jul-15	Nov-16	Nov-16	2,485,320.00	Complete	
31	Proposed installation of 100 KVA generator set & w associated works at Githunguri health centre	Githunguri	Githunguri	Jan-15	Jul-15	Jul-15	3,980,000.00	Complete	
32	Proposed laboratory and dental unit at Thika level V hospital	Thika	Hospital	Jan-15	Jun-17	Jun-17	31,485,395.00	Complete	
33	Renovations and refurbishment of maternity theatre and associated works at Igegania hospital	Gatundu North	Mang'u	Jan-15	Jun-16	Jun-16	2,907,010.00	Complete	
34	Proposed expansion of MCH/OPD at Mbitini health centre	Gatundu North	Mang'u	Jan-15	Nov-16	Nov-16	3,552,600.00	Complete	
35	Proposed expansion of MCH/OPD at Ng'orong'o health centre	Gatundu North	Chania	Jan-15	Nov-16	Nov-16	3,356,400.00	Complete	
36	Proposed rehabilitation works at Kimbari dispensary	Thika	Kiambu Township	Jan-15	Jun-16	Jun-16	840,142.00	Complete	
37	Proposed refurbishment of Gilare health centre	Gatundu South	Kiganjo	Jan-15	Jun-16	Jun-16	2,441,120.00	Complete	
38	Proposed refurbishment and renovation of Mumuyu dispensary	Thika	Gatunyaga	Jan-15	May-16	May-16	1,680,479.00	Complete	
39	Proposed rehabilitation of Karatu health centre (Surgical theatre)	Gatundu South	Ndaruga	Jan-15	Apr-16	Apr-16	4,206,170.00	Complete	
40	Expansion of OPD/MCH at Klandu Health Centre	Thika	Thika Township	Jan-15	Nov-15	Nov-15	2,477,820.00	Complete	
41	Proposed expansion of MCH/OPD at Jiji Farm Health Centre	Thika	Kalironi	Jan-15	Nov-15	Nov-15	2,495,759.00	Complete	
42	Proposed expansion of Mutate Health Centre	Thika	Gatunyaga	Jan-15	Aug-15	Aug-15	2,440,790.00	Complete	
43	Proposed expansion of MCH/OPD at Mumuyu Farm Health Centre	Thika	Ngeiba	Jan-15	Dec-15	Dec-15	2,503,571.00	Complete	
44	Proposed rehabilitation and renovation of Ng'enda Health Centre	Gatundu south	Kiambu	Jan-15	Jun-15	Jun-15	1,108,500.00	Complete	
45	Proposed rehabilitation & refurbishment of Ng'enda Health Centre	Thika	Kiambu	Jan-15	Jun-15	Jun-15	2,414,570.00	Complete	
46	Proposed refurbishment and renovation of Mumuyu dispensary	Thika	Ngeiba	Jan-15	May-16	May-16	1,680,479.00	Complete	
47	Refurbishment and Renovation of Igegania District Hospital	Gatundu North	Mang'u	Jan-15	May-16	May-16	2,909,295.00	Complete	
48	Rehabilitation and Refurbishment Works At Karharu Dispensary	Thika	Thika township	Jan-15	May-16	May-16	840,142.00	Complete	
49	Proposed expansion of MCH/OPD at Ng'orong'o health centre	Gatundu North	Chania	Jan-15	May-16	May-16	3,316,400.00	Complete	
50	Proposed refurbishment of Muchara Health	Thika	Witethie	Jan-15	May-16	May-16	2,919,300.00	Complete	
51	Proposed Expansion of Mch/OpdatMch/Dispensary	Thika	Mang'u	Jan-15	May-16	May-16	3,352,600.00	Complete	
52	Refurbishment and Renovation of Mumuyu Health Centre	Thika	Gatunyaga	Jan-15	May-16	May-16	1,680,479.00	Complete	
53	Proposed Works at Kigaa Dispensary	Lari	Kigaa	Jan-15	Nov-15	Nov-15	2,529,040.00	Complete	
54	Proposed expansion of MCH/OPD at Mutati health centre	Gatundu South	Kambuu	Jan-15	Nov-15	Nov-15	2,596,800.00	Complete	
55	Proposed construction of 4 storeyed type medical ward block at Tigoni Level 4 Hospital	Limuru	Kiambu	Jan-15	Nov-15	Nov-15	3,255,350.00	Complete	
56	Proposed construction of 4 storeyed type medical ward block at Lari Sub - District Hospital	Lari	Tigoni/Ngeecha	Jan-15	Jun-25	Jun-25	1,705,595,604.08	Partly in use	
57	Proposed construction of 4 storeyed type medical ward block at Lari Sub - District Hospital	Lari	Lari/Kirenga	Jan-15	Jun-26	Jun-26	1,91,807,805.00	Ongoing	
58	Proposed construction of 4 storeyed type medical ward block at Wangige Level 4 Hospital	Kabete	Kabete	Jul-15	Jun-25	Jun-25	270,725,815.00	Partly in use	
FY 2016/17									
59	Proposed re-roofing works: maternity B at Kambuu hospital	Kambuu	Kambuu Township	Jan-16	Jun-16	Jun-16	2,372,180.00	Complete	
60	Proposed landscaping works at Kigumo health centre	Githunguri	Komothai	Dec-16	Feb-17	Feb-17	1,349,100.00	Complete	
61	Proposed completion of Kalbere dispensary	Gatundu North	Githobokoni	Jul-16	Feb-17	Feb-17	3,998,480.00	Complete	
62	Proposed refurbishment water tank and base 8 number door pit latrine at Mbari-Ya-gi dispensary	Githunguri	Komothai	Jul-16	Dec-16	Dec-16	3,661,490.00	Complete	
63	Proposed extension and refurbishment at Mungoro dispensary	Gatundu South	Ndaruga	Jul-16	Mar-17	Mar-17	3,993,585.00	Complete	
64	Proposed incinerator housing at Githunguri health centre	Githunguri	Githunguri	Jul-16	Jun-18	Jun-18	1,426,820.00	Complete	
65	Proposed Construction of Reproductive Health Unit at Thika level V Hospital	Thika	Hospital	Jul-16	Apr-18	Apr-18	667,395,434.20	Complete	
66	Proposed Refurbishment to Nyayo Wards Male Wing at Kambuu District Hospital	Kambuu	Kambuu Township	Jul-16	Jun-17	Jun-17	4,188,356.20	Complete	
67	Proposed works at Gatunyaga Dispensary	Thika	Gatunyaga	Jul-16	Jun-17	Jun-17	3,049,390.00	Complete	
68	Proposed Refurbishment and refurbishment of In-murda health centre	Juja	Murera	Jul-16	Jun-17	Jun-17	3,183,880.00	Complete	
69	Proposed Refurbishment to Nyayo Wards - Male Wing (Phase II) at Kambuu District Hospital	Kambuu	Kambuu Township	Jul-16	Jun-18	Jun-18	3,306,420.00	Complete	
70	Proposed construction of maternity block at Gatunyaga dispensary	Thika	Gatunyaga	Jul-16	Jun-17	Jun-17	3,741,790.00	Complete	
71	Proposed kitchen at Gatunyaga Dispensary	Thika	Gatunyaga	Jul-16	Jun-17	Jun-17	2,245,870.00	Complete	
FY 2017/18									
72	Proposed refurbishment to Nyayo wards-fermale wing at Kambuu hospital (Phase II)	Kambuu	Kambuu Township	Jul-17	Mar-18	Mar-18	3,996,420.00	Complete	
73	Paint works and general renovation at Gatundu hospital	Gatundu South	Ng'enda	Jul-17	Nov-17	Nov-17	2,985,080.00	Complete	
74	Proposed external works at Gatundu level (iv) hospital	Gatundu South	Ng'enda	Jul-17	Nov-17	Nov-17	3,976,110.00	Complete	
75	Proposed refurbishment, water tank and tank base and construction of 8no. pit latrine abulion bloc at Mbari-Ya-gi Dispensary	Githunguri	Komothai	Jul-17	Nov-17	Nov-17	3,661,490.00	Complete	
76	Proposed refurbishment at Limuru health centre	Limuru	Limuru Central	Jul-17	Nov-17	Nov-17	3,822,531.00	Complete	
77	Proposed re-roofing works at Gatundu level (iv) hospital	Gatundu South	Ng'enda	Jul-17	Nov-17	Nov-17	3,989,900.00	Complete	
78	Proposed walkways at Gatundu level (iv) hospital	Gatundu South	Ng'enda	Jul-17	Nov-17	Nov-17	3,993,350.00	Complete	

79	Supply and installation of curtain rails, curtain clothes and bed screens for Gatundu hospital	Gatundu South	Ng'enda	Jul-17	Nov-17	Nov-17	1,998,000.00	Complete	
80	Proposed dis-installation, delivery to site of a generator set to Tigoni hospital and re-installation	Limuru	Tigoni/Njecha	Feb-17	Apr-17	Apr-17	2,115,000.00	Complete	
81	Proposed internal renovations at Gatundu level (IV) hospital	Gatundu South	Ng'enda	Jul-17	Nov-17	Nov-17	3,968,400.00	Complete	
82	Proposed renovation works to Kihara hospital	Kiamba	Kihara	Jul-17	Feb-18	Feb-18	3,975,760.00	Complete	
83	Proposed construction of surgical Theatre at Lari Hospital	Lari	Lari/Kirenga	Jul-17	Nov-17	Nov-17	11,411,670.00	Complete	
84	Proposed refurbishment at Limuru health centre	Limuru	Limuru Central	Jul-17	Nov-17	Nov-17	3,822,331.00	Complete	
85	Proposed works at Gatuanyaga dispensary	Thika	Gatuanyaga	Jan-17	Mar-17	Mar-17	3,049,390.00	Complete	
86	Proposed rehabilitation and refurbishment of har-mundia health centre	Julia	Murera	Jan-17	Mar-17	Mar-17	3,183,880.00	Complete	
87	Proposed construction of maternity block at Gatuanyaga dispensary	Thika	Gatuanyaga	Jan-17	Mar-17	Mar-17	3,741,790.00	Complete	
88	Proposed refurbishment works and fencing at Mbaguni health centre	Thika	Ngoliba	Jan-17	May-18	May-18	3,395,760.00	Complete	
89	Proposed renovation of existing facilities and completion of maternity ward at Athi dispensary	Juja	Kallimoni	Jan-18	Aug-18	Aug-18	3,799,360.00	Complete	
90	Proposed erection and completion of covered walkways at Lussingetti sub-district hospital	Kikuyu	Nachu	Jan-18	May-18	May-18	2,510,198.00	Complete	
91	Proposed construction of perimeter fence at Kiambura health centre	Kikuyu	Kerai	Jan-18	Jun-18	Jun-18	3,802,970.00	Complete	
92	Proposed refurbishment and chain link fencing at Kinoo dispensary	Kikuyu	Kinoo	Jan-18	Jun-18	Jun-18	1,520,600.00	Complete	
93	Proposed refurbishment to Gikambura health centre	Kikuyu	Karai	Jan-18	Jun-18	Jun-18	1,490,315.00	Complete	
94	Proposed refurbishment and completion work at Ngereti dispensary	Githunguri	Githunguri	Jan-18	May-18	May-18	3,374,650.00	Complete	
95	Proposed fencing at Ngeteti dispensary	Ruiru	Bashara	Jan-18	May-18	May-18	1,681,740.00	Complete	
96	Proposed perimeter fencing at Githunguri-Ruiru health centre	Kikuyu	Sigoma	Jan-18	May-18	May-18	2,512,330.00	Complete	
97	Proposed ablation block at Gichuru dispensary	Lari	Lari/Kirenga	Jan-18	May-18	May-18	3,514,650.00	Complete	
98	Proposed completion works and fencing at Uplands dispensary	Julia	Kallimoni	Jan-18	May-18	May-18	3,118,350.00	Complete	
99	Proposed fencing at Athi dispensary	Ruiru	Bashara	Jan-18	May-18	May-18	3,153,710.00	Complete	
100	Proposed perimeter fencing at Githunguri-ruiru health centre	Lari	Lari/Kirenga	Jan-18	May-18	May-18	1,593,940.00	Complete	
101	Proposed erection and completion of covered walkways at Lari sub-county hospital	Kikuyu	Karai	Jan-18	May-18	May-18	1,706,150.00	Complete	
102	Proposed refurbishment at Karai muslim dispensary								
FY 2018/19									
103	Proposed construction of surgical theatre at Lussingetti health centre	Kikuyu	Nachu	Jul-18	May-19	May-19	11,434,380.00	Complete	
104	Proposed health centre (container pre-fab type) at Kagwee, Kiambu	Lari	Nyanduma	Dec-18	Dec-18	Dec-18	2,469,984.00	Complete	
105	Proposed ablation block at Thigib health centre	Limuru	Ndava	Jul-18	Aug-18	Aug-18	1,490,315.00	Complete	
106	Proposed refurbishment works and completion of maternity ward at Githunguri health centre- Ruiru	Ruiru	Bashara	Jan-19	May-19	May-19	3,076,095.00	Complete	
107	Renovations and completion of Athi dispensary	Julia	Kallimoni	Jan-19	May-19	May-19	3,797,960.00	Complete	
108	Proposed construction of a toilet block at Uplands dispensary	Lari	Lari/Kirenga	Jan-19	Jun-19	Jun-19	2,486,970.00	Complete	
109	Proposed refurbishment works for Karura Ka Nyungu dispensary	Kiamba	Nyathuna	Jan-19	Jun-19	Jun-19	2,865,580.00	Complete	
110	Proposed Mutonya dispensary renovation works	Ruiru	Gatong'ora	Dec-18	Apr-19	Apr-19	3,937,250.00	Complete	
FY 2019/20									
111	Proposed renovations in administration offices and storage shelves for Kiambu level V hospital	Kiambu	Kiambu Township	Jul-19	Mar-20	Mar-20	3,989,606.33	Complete	
112	Proposed renovations to Karibibi dispensary laboratory	Thika	Thika Township	Jun-19	Jul-19	Jul-19	198,920.00	Complete	
113	Proposed repair replacement and installation of electrical equipment and accessories at Karatu health centre	Gatundu South	Ndarugo	Oct-19	Nov-19	Nov-19	479,150.00	Complete	
114	Proposed refurbishment and renovation to OPD at Ruiru sub-county hospital	Ruiru	Bashara	Jul-19	Dec-19	Dec-19	944,900.00	Complete	
115	Proposed construction of two number doors and urinal pit latrine at Ndenderu dispensary	Kiamba	Ndenderu	Sep-19	Dec-19	Dec-19	350,635.00	Complete	
116	Proposed fencing works at Kamburu dispensary	Kamburu	Kamburu	Jul-19	Aug-19	Aug-19	3,662,950.00	Complete	
117	Proposed repair replacement and installation of electrical equipment and accessories at Karatu health centre	Gatundu South	Ndarugo	Oct-19	Nov-19	Nov-19	479,150.00	Complete	
118	Proposed Renovation Works at the administration Office and Storage facilities at K15 Hospital	Kiambu	Kiambu Township	Nov-19	Feb-20	Feb-20	3,989,806.00	Complete	
119	Proposed renovations for laundry room at Gatundu hospital	Gatundu South	Ng'enda	Apr-20	Aug-20	Aug-20	1,980,453.60	Complete	
120	Proposed Quarantine Zone (Phase II) for Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Apr-20	Jun-20	Jun-20	4,400,000.00	Complete	
121	Proposed Isolation Centre at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Apr-20	May-20	May-20	4,192,230.00	Complete	
122	Proposed Chainlink at GithigaCemetery	Githunguri	Githiga	Apr-20	Jun-20	Jun-20	3,451,425.00	Complete	
123	Proposed Construction of Body Viewing Shed and Toilet Block at GithigaCemetery	Githunguri	Githiga	Apr-20	Jun-20	Jun-20	2,634,810.00	Complete	
FY 2020/21									
124	Proposed 2000L solar water heating system at Gatundu level (v) hospital laundry	Gatundu South	Ng'enda	Jul-20	Aug-20	Aug-20	2,629,800.00	Complete	
125	Renovation and Conversion of old maternity block to a Covid 19 Isolation Ward at Thika Level V Hospital	Thika	Hospital	May-20	Nov-20	Nov-20	3,879,450.00	Complete	
126	Proposed Renovation works at General Kapro Mortuary in Thika Level 5 Hospital	Thika	Hospital	2020	2021	2021	3,720,650.00	Complete	
127	Proposed Renovations to Kiambu Level 5 Hospital ICU unit for Covid -19 Isolation Unit	Kiambu	Kiambu Township	Jul-20	Feb-21	Feb-21	3,958,600.00	Complete	
128	Proposed Mechanical Works for the Proposed Extension to ICU at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Jul-20	Feb-21	Feb-21	3,381,560.00	Complete	
129	Proposed Electrical Works for the Proposed Extension to ICU at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Jul-20	Feb-21	Feb-21	2,417,400.00	Complete	
130	Proposed Isolation Centre InRuiru Hospital	Ruiru	Bashara	Sep-20	Jun-21	Jun-21	61,084,950.00	Complete	

131	Proposed Rehabilitation of Morgue at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Nov-20	Jan-21	Jan-21	3,999,975.00	Complete	
132	Proposed Renovations and Alterations for Maternity Theatre at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Dec-20	Feb-21	Feb-21	3,785,340.00	Complete	
133	Proposed Renovation Works at New Born Unit at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Oct-20	Nov-20	Nov-20	499,260.00	Complete	
134	Proposed Renovations of Doctor's House and store at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Apr-21	May-21	May-21	3,095,180.00	Complete	
135	Proposed Clearing of the Dumpsite and Excavation behind the pediatric ward at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Jan-21	Feb-21	Feb-21	2,575,000.00	Complete	
136	Proposed Chain link fencing at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Feb-21	Apr-21	Apr-21	3,962,550.00	Complete	
FY 2021/22									
137	Proposed supply, installation, testing and commissioning of electrical works to theatre and OPD blocks at Ruiru sub-county hospital	Ruiru	Blashara	Jul-21	Sep-21	Sep-21	998,400.00	Complete	
138	Proposed Parking, Driveways and and facelifting of Ruiru Level IV Hospital	Ruiru	Blashara	Nov-21	Dec-21	Dec-21	15,665,750.00	Complete	
139	Proposed supply, installation, testing and commissioning of electrical works to theatre and OPD blocks at Ruiru sub-county hospital	Ruiru	Blashara	Jul-21	Sep-21	Sep-21	998,400.00	Complete	
140	Proposed Covered Walkways for the Isolation Centre in Ruiru Hospital	Ruiru	Blashara	Jun-21	Sep-21	Sep-21	4,272,800.00	Complete	
141	Proposed Repairing and Renovations at Kiambu Level 5 Hospital	Kiambu	Kiambu Township	Jun-21	Jul-21	Jul-21	2,971,570.00	Complete	
142	Proposed refurbishment and renovations at Kihara level (iv) hospital	Kiambaa	Kihara	Jan-22	May-22	May-22	1,931,920.00	Complete	
FY 2022/23									
143	Proposed Construction of Perimeter Wall at Gachororo Health Center	Juja	Juja	Jul-22	Nov-22	Nov-22	13,331,380.00	Complete	
144	Proposed Central Medical Store in Ruiru level IV Hospital	Ruiru	Blashara	Jan-22	Aug-24	Aug-24	41,973,140.00	99% Complete	
145	Proposed Construction of Isolation Centre in Lusiggetti Hospital	Kikuyu	Nandu	Jul-22	Apr-23	Apr-23	37,967,210.00	Complete	
146	Proposed construction of a new placenta pit at Ruiru level (iv) hospital in Kiambu county	Ruiru	Blashara	Apr-23	Jun-23	Jun-23	276,813.00	Complete	
FY 2023/24									
147	Proposed construction of a typical ward, medical ward block at Karuri level (iv) hospital	Kiambaa	Karuri	Oct-23	Apr-25	Apr-25	180,734,625.30	Ongoing	
148	Proposed Completion of Ground, 1st and 2nd floors at Kikuyu level iv Hospital	Kikuyu	Kikuyu	Apr-23	Apr-25	Apr-25	157,304,215.00	Ongoing	
149	Proposed Refurbishments at Wathuna level iv Hospital	Kabete	Nyathuna	Sep-23	Dec-24	Dec-24	16,250,050.00	Ongoing	
150	Proposed Level III Hospital in Kahawa Sukari	Ruiru	Kahawa Sukari	Sep-23	Oct-24	Oct-24	43,813,280.00	Ongoing	
151	Proposed Level III Hospital in Wangunyu, Ndenderu	Kiambaa	Ndenderu	Dec-23	Nov-24	Nov-24	44,112,824.00	Ongoing	
152	Proposed Level III Hospital in Gathiga	Kabete	Nyathuna	May-23	May-26	May-26	60,950,500.00	Ongoing	
153	Proposed Completion Works of Gatundu Morgue	Gatundu South	Ng'enda	Jan-23	Jan-25	Jan-25	57,327,899.59	Ongoing	
154	Proposed Gitaru level III Hospital	Kabete	Gitaru	Oct-23	Oct-25	Oct-25	42,600,000.00	Ongoing	
155	Proposed Inpatient Wing Hospital at Ndeya	Limuru	Ndeya	May-23	May-26	May-26	42,965,100.00	Ongoing	
156	Proposed Juja level IV Hospital (Gachororo)	Juja	Juja	Oct-23	Oct-25	Oct-25	196,899,815.00	Ongoing	
157	Renovation of Kihara Hospital Phase 1	Kiambaa	Kihara	Nov-23	Oct-24	Oct-24	136,577,050.00	Ongoing	
158	Renovation of Karuri Hospital	Limuru	Karuri	Dec-23	Sep-24	Sep-24	8,442,540.00	Complete	
159	Proposed electrical repair works at Tigoni level (iv) hospital	Limuru	Tigoni/Ngecha	Apr-24	Jun-24	Jun-24	2,579,378.40	Complete	
160	Proposed renovations to one number hospital, two number bedroom hostel at Tigoni hospital	Limuru	Tigoni/Ngecha	May-24	Jun-24	Jun-24	372,500.00	Complete	
161	Proposed construction of Uthiru Level III Hospital	Kabete	Uthiru	May-24	May-26	May-26	64,640,607.39	Ongoing	
162	Proposed Facelift and Renovation works at Ngongiro Health Centre	Gatundu North	Chanja	Feb-24	May-24	May-24	4,596,030.00	Complete	
163	Proposed Renovation to Mugutha Dispensary, -Ond Block	Juja	Mutera	Feb-24	May-24	May-24	2,797,920.00	Ongoing	
164	Proposed Renovations /Facelifting at Situmba Health Facility	Gatundu North	Gutamba	Apr-24	Jul-24	Jul-24	4,180,475.00	Complete	
165	Proposed Construction of Storey Level 3 Health Facility at Kigario	Thika	Karuru	Jun-24	Jan-25	Jan-25	57,762,360.00	Ongoing	
166	Proposed Renovations of Ngoiba Health Centre	Thika	Ngoiba	Apr-24	Apr-25	Apr-25	3,654,700.00	Ongoing	
167	Proposed Level III Hospital in Kiwaroga	Limuru	Limuru East	Feb-24	Feb-26	Feb-26	43,525,200.00	Ongoing	
168	Proposed Perimeter wall Makwa health centre	Ruiru	Blashara	Jan-24	Mar-24	Mar-24	12,183,714.00	Ongoing	
169	Proposed Rehabilitation Works at Gathika Dispensary, Gatundu South subcounty	Gatundu North	Wang'u	May-24	Dec-25	Dec-25	6,642,120.00	Ongoing	
170	Proposed Rehabilitation Works at Gathika Dispensary, Gatundu South subcounty	Gatundu South	Kigario	Mar-24	Nov-24	Nov-24	9,998,230.00	Complete	
171	Proposed Level III Hospital in Ndumburi	Kimbu	Ndumburi	Oct-23	Oct-25	Oct-25	41,913,760.00	Ongoing	
FY 2024/25									
172	Proposed Renovations / Facelifting at Gachage Health Facility	Gatundu North	Githobokoni	Oct-24	Jan-25	Jan-25	4,140,133.00	Ongoing	
173	Proposed Construction of Vertical Extension ramp, senny box, driveways parking and walkways Gatundu North	Gatundu North	Ng'enda	Oct-24	Oct-25	Oct-25	29,640,000.00	Ongoing	
174	Proposed Level III Hospital at Gichuru Zambazi Health Centre	Kikuyu	Sigona	Sep-24	Sep-26	Sep-26	57,984,940.00	Ongoing	
175	Construction of Gathiga level III Hospital	Limuru	Ndeya	Aug-24	Jun-25	Jun-25	42,965,100.00	Ongoing	
176	Construction of Ndeya level III Hospital	Kabete	Nyathuna	Aug-24	Jun-25	Jun-25	60,650,500.00	Ongoing	
177	Completion of Bibroni level 4 hospital	Limuru	Bibroni	Apr-25	Dec-27	Dec-27	224,603,050.00	Ongoing	
178	Construction of Gathiga level II hospital	Githunguri	Kiru	Mar-25	Mar-27	Mar-27	13,382,880.00	Ongoing	
179	Construction of abutment block at Kage dispensary	Lari	Nyanduma	Dec-24	Jun-25	Jun-25	1,670,000.00	Ongoing	
180	Construction of burning chamber at Kihara hospital	Kiambaa	Kihara	Jul-23	Dec-24	Dec-24	2,773,430.00	Ongoing	
181	Renovation and refurbishment of Gathanga hospital	Kabete	Mudaita	Jul-24	Dec-24	Dec-24	10,000,000.00	Complete	
182	Renovation and refurbishment of Kahuo dispensary	Kabete	Muguga	Jul-24	Jun-25	Jun-25	10,000,000.00	Complete	
183	Renovation and refurbishment of Kihara level 4 hospital-phase II	Kiambaa	Kihara	Mar-25	Mar-27	Mar-27	55,640,460.00	Ongoing	
184	Renovation and refurbishment of Ngoiba health centre-Phase II	Thika	Ngoiba	Mar-25	Mar-26	Mar-26	24,000,000.00	Ongoing	
185	Renovation and refurbishment of Kinale dispensary	Lari	Kinale	Jul-24	Dec-24	Dec-24	6,807,120.00	Complete	

8	Upgrading of Equity – Rwanda Slaughter Road to Bituminous Standards and Upgrading of Muchatha Access Road (400m) to Cabro Standards	Kambara	Muchatha	Jul-21	Jun-22	Jun-22	Jun-22	68,669,596.81	Completed
9	Upgrading of Ruiru Town Parking Lots and NMT to Paving Blocks Standards & Improved Drainage	Ruiru	Bashara	Jul-21	Jun-23	Jun-23	Jun-23	50,307,083.63	Completed
10	Upgrading of Gichutha -Mama Shop-Bypass Road and 300 Meter in Gatongora to Bituminous Standards	Ruiru	Gichutha	Jul-22	Jun-23	Jun-23	Jun-23	47,044,829.98	Completed
11	Upgrading Of Kahawa Wendani Maguna- Kiu River Road To Bitumen Standards	Ruiru	Kahawa-Wendani	Jul-22	Jun-23	Jun-23	Jun-23	46,136,510.82	Completed
12	Upgrading of Nyambari Access Road to Bituminous standards and Construction of Kimende Market Shed	Limuru	Bibroni and Kimende	Jul-22	Jun-23	Jun-23	Jun-23	47,782,131.00	Completed
13	Upgrading of Ondiri Road 0.9km to Bituminous Standards (phase I)	Kikuyu	Kikuyu	Jul-22	Jun-23	Jun-23	Jun-23	50,534,962.10	Completed
14	Upgrading of Kidfarico Road 1.15km to Bituminous Standards and street lighting	Kikuyu	Kikuyu	Jul-22	Jun-23	Jun-23	Jun-23	78,733,234.94	Completed
15	Upgrading of Mwiruro Access Road, Kharu Drive, Wambaa outfall drain, Kikuyu NMT, Jeevanjee Ablution Block and Lusiregetti Market sheds	Kikuyu, Kabete	Kikuyu, Nachu, Kabete	Jul-22	Jun-23	Jun-23	Jun-23	99,951,506.49	Completed
16	Establishment and Construction of Light Industrial Garage and Posta Indian Bazaar Road (Phases)	Klambu	Township	Jul-22	Jun-23	Jun-23	Jun-23	31,390,926.11	Completed
17	Upgrading of Gwa- Kairu Road (1 Km) to Bituminous Standards	Thika	Julia	Jul-22	Jun-23	Jun-23	Jun-23	47,214,738.56	Completed
18	Proposed Construction of JKUAT Gate A –Uchumi Junction in Julia to Bitumen Standards	Thika	Julia	Jul-22	Jun-23	Jun-23	Jun-23	35,000,000.00	Completed
19	Transaction consultancy and advisory services for Affordable Housing Program (AHP)	All Municipalities	All wards	Jul-24	Jun-25	Jun-25	Jun-25	8,700,000.00	Ongoing
ROADS, TRANSPORT, PUBLIC WORKS AND UTILITIES									
FY 2013/2014									
1	Proposed construction of Kineni-Karatina footbridge	Lari	Nyanduma	Jun-13	Sep-13	Aug-13	Aug-13	4,998,950.00	Completed
2	Proposed construction of footbridge at Gathirui- Kamuchage	Githunguri	Kamburu	May-13	Sep-13	Aug-13	Aug-13	5,189,424.00	Completed
3	Proposed construction of footbridge at Ngeu-Indian bazaar	Klambu	Klambu Township	2013	Sep-13	Jul-13	Jul-13	4,444,950.50	Completed
5	Proposed Fire Station at Klambu	Klambu	Klambu Township	Jul-16	Dec-16	Nov-17	Nov-17	14,394,180.00	Completed
FY 2016/2017									
6	Proposed Muli-Purpose Block for the Klambu Sub-County Firestation	Klambu	Klambu township	Aug-18	Dec-18	Dec-18	Dec-18	5211,306.24	Completed
7	Proposed masonry perimeter fence for Thika Sub County Fire Department	Thika	Thika Township	Jun-18	Aug-18	Jul-18	Jul-18	3,997,580.00	Completed
8	Proposed Guard House and Main Gate at Thika Fire Station.	Thika	Thika Township	Aug-18	Aug-18	Aug-18	Aug-18	810,000.00	Completed
9	Proposed masonry perimeter fence for Thika Sub County Fire Department	Thika	Thika Township	Jun-18	Jul-18	Jul-18	Jul-18	3,997,590.00	Completed
FY 2019/2020									
10	Proposed Construction and Rehabilitation of Athina Footbridge (40m Span) in Kiaruru	Thika	Thika Township	Feb-19	Jun-19	Aug-19	Aug-19	2,412,500.00	Completed
11	Proposed Construction of A Zoo. Storey Fire Station at Karuri	Kambara	Karuri	Mar-19	Jun-19	Dec-20	Dec-20	63,430,800.00	Completed
12	Proposed construction of Deoma-Gwa Kivui Footbridge- 24m Span	Julia	Kallioni	Jan-20	Apr-20	Jan-20	Jan-20	4,693,890.00	Completed
FY 2020/2021									
13	Proposed construction of Kairi Gatono-Nyamathumbi Kamwangi Footbridge (24m Span)	Gatundu North	Charina	Jan-20	Jun-20	Aug-21	Jun-20	3,523,720.00	Completed
14	Proposed construction of Loreto and Rara Footbridges (15m Span Each)	Klambu	Ndumberi	Jan-20	Jun-20	Jun-20	Jun-20	4,072,730.00	Completed
15	Proposed construction of Footbridge at Kairi-Nyamathumbi (Mang U)	Gatundu North	Charina	Jan-20	Jun-20	Oct-20	Oct-20	2,491,070.00	Completed
FY 2023/2024									
16	Proposed construction of Kiamburu – Giongo (Klamu) Footbridge 15m span	Githunguri	Komothai	Jun-23	Sep-23	Aug-23	Aug-23	2,369,021.60	Completed
17	Proposed construction of Karanda-Kirere-Kibru Footbridge (15m span)	Gatundu South	Ndarugu	Jun-23	Sep-23	Aug-23	Aug-23	3,764,849.60	Completed
18	Proposed construction of Lokil - Gathirui Footbridge (15m span)	Githunguri	Ngeva	Jun-23	Sep-23	Aug-23	Aug-23	1,658,985.60	Completed
19	Proposed construction of Gakoe-Muchakal Footbridge (15m span)	Gatundu North	Githobokoni	Jun-23	Sep-23	-	-	2,509,868	Ongoing
20	Proposed construction of Footbridge Works at Muruyu-kono (Githima) 24m Span	Thika	Gatunyaga	Jun-23	Sep-23	Aug-23	Aug-23	4,862,116.00	Completed
21	Maintenance and Rehabilitation of County Access Roads	All Sub-Counties	All Wards	Jul-23	Jun-24	Jun-24	Jun-24	511,506,295.00	Completed
22	Construction of Malongeni Bus Park	Thika	Karuru	Jun-23	Nov-23	Jan-24	Jan-24	30,000,000.00	Completed
23	Solar street lighting installation	All Sub-Counties	All wards	Jul-23	Jun-24	Jun-24	Jun-24	338,000,000.00	Completed
24	Maintenance works of streetlights and flood marks.	All Sub-Counties	All Wards	Jul-23	Jun-24	Jun-24	Jun-24	95,000,000.00	Completed
25	Supply, installation and commission of grind connected streetlights.	Kambara and Kabete	Nyathina and Karuri	Jul-23	Dec-23	Jun-24	Jun-24	17,000,000.00	Completed
26	Proposed Footbridge Works at Githima Murguti (15m Span)	Githunguri	Komothai	Aug-23	Jan-24	Dec-24	Dec-24	2,550,000.00	Completed
FY 2024/2025									
27	Supply and delivery of culverts.	All Sub-Counties	All Wards	Jul-2024	Jun-25	-	-	116,000,000.00	Ongoing
28	Maintenance and Rehabilitation of County Access Roads	All Sub-Counties	All Wards	Jul-2024	Jun-25	Jun-25	Jun-25	635,970,000.00	Completed
29	Completion of Darasha Motorable Bridge	Julia	Thera	Mar 2017	Jun-25	Jun-25	Jun-25	16,208,453.00	Ongoing
30	Completion of Mugiya Motorable Bridge	Julia	Thera	Mar 2017	Jun-25	-	-	14,888,240.00	Ongoing
31	Completion of Ruiru Motorable Bridge	Julia	Thera	May 2017	Jun-25	-	-	23,200,373.00	Ongoing
32	Construction of Bostina Bridge	Ruiru	Kahawa Wendani/Kiu	Jul-23	Dec-24	Dec-24	Dec-24	15,000,000.00	Completed
33	Construction of Mariguti-Gitamba bridge	Gatundu South	Kigao	Jul-24	Dec-24	-	-	6,516,358.00	Ongoing
34	Construction of Mithina bridge	Githunguri	Githiga	Aug-24	Jan-25	-	-	10,927,477.70	Ongoing
35	Hiring of specialized plant	Ruiru	Gatongora	Jul-24	Jun-25	Jun-25	Jun-25	50,000,000.00	Completed
36	Construction of Karuri bus park	Kambara	Karuri	Jul-23	Dec-23	Jun-24	Jun-24	8,764,971.60	Completed
37	Upgrading of Bamana bus park road to paving block	Kambara	Karuri	Jul-23	Dec-23	Jun-24	Jun-24	4,580,086.60	Completed

38	Construction of Kiambu Bus Park	Kiambu Township	Jun-23	Nov-23	Apr-24	17,263,111.00	Completed
39	Construction of Kikuyu bus park	Kikuyu Township	Jun-23	Nov-23	Apr-24	17,712,016.80	Completed
40	Construction of 17 modern kiosks in Kikuyu bus park	Kikuyu Township	Jun-23	Nov-23	Apr-24	3,700,000.00	Completed
41	Construction of Kwanaiko bus park	Ngawa	Jul-23	Dec-23	Jun-24	10,523,520.00	Completed
42	Construction of Kwambira bus park	Limuru Central	May-24	Nov-24	Nov-24	43,028,468.00	Completed
43	Construction of Githiga bus park	Githiga	May-24	Oct-24	Nov-24	7,768,694.00	Completed
44	Rehabilitation of Thika Main bus park	Thika Township	Jul-24	Dec-24	-	15,000,000.00	Ongoing
45	Fabrication and installation of steel shed and steel modern kiosks in Makongeni bus park	Kamenu	Mar-24	Jul-24	Jul-24	4,968,136.00	Completed
46	Construction of modern kiosks at Kiambu bus park	Kiambu Township	Jul-24	Dec-24	-	20,000,000.00	Ongoing
47	Additional works at Kiambu bus park	Kiambu Township	Jul-24	Dec-24	-	5,000,000.00	Ongoing
48	Installation of 4000 solar street lights	All wards	Jul-24	Jun-25	Jun-25	240,000,000.00	Completed
49	Maintenance of street lights and flood masts	All wards	Jul-24	Jun-25	Jun-25	24,000,000.00	Completed
50	Procurement of 3700 solar street lights and 32 solar floodlights	All Sub-Counties	Jul-24	Jun-25	Jun-25	360,000,000.00	Completed
51	Construction of Limuru fire station	Limuru Central	Jul-17	Dec-17	-	34,036,113.00	Ongoing
52	Construction of Githunguri fire station	Githunguri	Jul-17	Dec-17	-	37,913,625.00	Ongoing
53	Purchase of Extraction equipment	Thika Sub-County	Jul-23	Dec-23	Jun-24	3,950,000.00	Completed
54	Purchase of Water rescue equipment	Thika, Ruiru, Kiambu and Thika Townships, Kiambu Sub-Counties	Jul-23	Dec-23	Jun-24	3,860,000.00	Completed
55	Purchase of Rope rescue equipment	Limuru, Kiambu, Ruiru, Kikuyu, Githunguri and Thika Sub-Counties	Jul-24	Dec-24	Jun-25	11,000,000.00	Completed
STALLED PROJECTS							
56	Construction of Gattu Junction and other roads in Thika	Thika Township	Jul-15	Jun-22	Jun-22	221,005,870.30	Project stalled
57	Construction of Thogoto-Ndairu Road	Kikuyu	Mar-17	Sep-18	Sep-18	181,452,509.90	Project stalled
58	Upgrading of Kimende town roads	Kijabe	Mar-17	Sep-18	Sep-18	145,000,000.00	Project stalled
YOUTH AFFAIRS, SPORTS AND COMMUNICATION							
FY 2014/2015							
1	Proposed rehabilitation and upgrading of Kaburu sports ground	Lari	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
2	Proposed rehabilitation and upgrading of Githunguri sports ground	Githunguri	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
3	Proposed rehabilitation and upgrading of Kamangu primary school sports ground	Kikuyu	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
4	Proposed rehabilitation and upgrading of Thigo sports ground	Ndaiya	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
5	Proposed rehabilitation and upgrading of Tharuni primary school sports ground	Limuru central	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
6	Proposed rehabilitation and upgrading of Kiawoga primary sports ground	Limuru East	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
7	Proposed rehabilitation and upgrading of Karia sports field	Limuru	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
8	Proposed rehabilitation and upgrading of Kinoo primary school sports ground	Kinoo	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
9	Proposed rehabilitation and upgrading of Kawaldia sports ground	Clanda	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
10	Proposed rehabilitation and upgrading of Gachie sports ground	Kihara	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
11	Proposed rehabilitation and upgrading of Uthuru primary school ground	Uthuru	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
12	Proposed rehabilitation and upgrading of Ndenderu primary school sports ground	Ndenderu	Jan-15	2016	2016	1,000,000.00	Completed
13	Proposed rehabilitation and upgrading of Nyanduma youth polytechnic sports ground	Nyanduma	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
14	Proposed rehabilitation and upgrading of Muchattha sports ground	Muchattha	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
15	Proposed rehabilitation and upgrading of Kiamburu primary school sports ground	Ngewa	Jan-15	Jun-15	Jun-15	1,000,000.00	Completed
16	Proposed rehabilitation and upgrading of Mugaia sports ground	Kabete	Jan-15	Oct-15	Oct-15	1,000,000.00	Completed
17	Proposed rehabilitation and upgrading of Ndumberi sports ground	Kiambu	Jan-15	Oct-15	Oct-15	1,000,000.00	Completed
FY 2015/2016							
18	Proposed rehabilitation for Garissa Road primary school ground	Thika	Jul-15	May-16	May-16	1,000,000.00	Completed
19	Proposed rehabilitation for Nyamathumbi primary school ground	Gatundu North	Jan-16	May-16	May-16	1,000,000.00	Completed
20	Proposed rehabilitation for Ngoliba primary school ground	Thika	Jul-15	Nov-15	Nov-15	1,000,000.00	Completed
21	Proposed rehabilitation for Wendani Ward ground	Ruiru	Jul-15	Nov-15	Nov-15	1,000,000.00	Completed
22	Proposed rehabilitation for Kiriko Primary School grounds	Gatundu North	Jul-15	Nov-15	Nov-15	1,000,000.00	Completed
23	Proposed rehabilitation and upgrading of Kiambu primary school sports ground	Kiambu	Jan-15	Oct-15	Oct-15	1,000,000.00	Completed
24	Proposed rehabilitation and upgrading of Gatthagari sports ground	Muchattha	Jan-15	Oct-15	Oct-15	1,000,000.00	Completed
25	Proposed rehabilitation and upgrading of Karuri Secondary school sports ground	Karuri	Jan-15	Oct-15	Oct-15	1,000,000.00	Completed
26	Proposed rehabilitation and upgrading of Kihara sports ground	Kihara	Jan-15	Oct-15	Oct-15	1,000,000.00	Completed
27	Proposed rehabilitation and upgrading of Gikamba stadium football grounds	Kikuyu	Jan-15	May-16	May-16	1,000,000.00	Completed
28	Proposed rehabilitation and upgrading of Gikamba stadium football grounds	Thika	Jul-15	May-16	May-16	1,000,000.00	Completed
29	Proposed Rehabilitation and upgrading of Garrissa Road primary school ground	Gatundu North	Jul-15	May-16	May-16	1,000,000.00	Completed
30	Proposed Rehabilitation and upgrading of Nyamathumbi Primary school ground	Thika	Jul-15	May-16	May-16	1,000,000.00	Completed
31	Proposed Rehabilitation and upgrading of Ngoliba Primary School sports ground	Ngoliba	Jul-15	May-16	May-16	1,000,000.00	Completed
32	Proposed Rehabilitation and upgrading of Kiriko Primary School Sports Grounds	Gatundu North	Jul-15	May-16	May-16	1,000,000.00	Completed
33	Proposed Rehabilitation and upgrading of Kiriko Primary School Sports Grounds	Gatundu North	Jul-15	May-16	May-16	1,000,000.00	Completed
34	Proposed Rehabilitation and upgrading of Kiriko Primary School Sports Grounds	Gatundu North	Jul-15	May-16	May-16	1,000,000.00	Completed

35	Proposed Rehabilitation and Upgrading of Kigario Sports ground	Gatundu South	Kigario	Jul-15	May-16	May-16	1,000,000.00	Completed
36	Proposed Rehabilitation and Upgrading of Toll area Sports ground	Julia	Waters	Jul-15	May-16	May-16	1,000,000.00	Completed
37	Proposed Rehabilitation and Upgrading of Thesa Secondary school sports ground	Julia	Thesa	Jul-15	May-16	May-16	1,000,000.00	Completed
39	Proposed Rehabilitation and upgrading of Gacheo Sports ground	Gatundu North	Githobokoni	Jul-15	May-16	May-16	1,000,000.00	Completed
40	Proposed Rehabilitation and upgrading of Gachororo Primary school sports ground	Julia	Thesa	Jul-15	May-16	May-16	1,000,000.00	Completed
41	Proposed Rehabilitation of Thika stadium	Thika	Thika township	Jul-15	May-16	May-16	1,000,000.00	Completed
42	Proposed rehabilitation and upgrade of Kikalo sports ground	Thika	Hospital	Jul-15	May-16	May-16	1,000,000.00	Completed
43	Proposed rehabilitation and upgrade of Mvithoko secondary school sports ground	Ruru	Mvithoko	Jul-15	May-16	May-16	1,000,000.00	Completed
44	Proposed rehabilitation and upgrade of Gathini primary school sports ground	Gatundu South	Nyenda	Jul-15	May-16	May-16	1,000,000.00	Completed
45	Proposed rehabilitation and upgrade of Nembu sports ground	Gatundu South	Kamwangi	Jul-15	May-16	May-16	1,000,000.00	Completed
46	Proposed rehabilitation and upgrading of BTL sports ground	Ruru	Girothua	Jul-15	May-16	May-16	1,000,000.00	Completed
47	Proposed rehabilitation and upgrading at Karatu stadium	Gatundu South	Ngarugo	Jul-15	May-16	May-16	1,000,000.00	Completed
48	Proposed rehabilitation of Thika stadium	Thika	Thika Township	Jul-15	May-16	May-16	1,000,000.00	Completed
49	Proposed rehabilitation and upgrading of Muchatha sports ground	Thika	Muchatha	Jul-15	May-16	May-16	1,000,000.00	Completed
50	Proposed rehabilitation and upgrading of Kamunyang'e sports ground	Kambu	Ting'anga	Jan-15	2016	2016	1,000,000.00	Completed
FY 2024/2025								
51	Proposed Renovations and Alterations at Thika Stadium Phase I	Thika	Thika Township	Jul-24	Jul-25	Jul-25	31,503,143.00	Completed
52	Proposed Renovations and Alterations at Thika stadium phase II	Thika	Thika Township	2023	2025	2025	165,669,431.00	Ongoing
53	Proposed Renovations & Alterations at Thika stadium in Thika sub-county (Phase 1)	Thika stadium	Thika Township	Jan-24	2025	2025	31,253,143.00	Ongoing
54	Proposed Upgrading of Kanjuru Stadium in Garu Ward, Kambu County	Kabete	Gitaru	Mar-24	2025	2025	163,872,850.00	Ongoing
55	Proposed Construction of Thika Stadium Basketball Pitch, Stalls, Steel Bleachers, Swimming Pool, Changing Rooms & Borehole at Thika Stadium. (Phase 2)	Thika	Thika Township	Jul-24	2025	2025	165,699,431.00	Ongoing
56	Proposed rehabilitation of Gachie grounds	Kammbaa	Khara	Jul-24	2025	2025	3,631,558.00	Complete
AGRICULTURE, LIVESTOCK AND COOPERATIVES								
FY 2018/2019								
1	Proposed renovation works for veterinary offices in Thika	Thika	Township	Aug-18	Oct-18		1,241,300.00	Completed
FY 2020/2021								
2	Proposed Reinforce wall at Thika slaughter house	Thika	Hospital	Mar-20	2021		13,455,640.00	Completed
3	Kamwamba Irrigation Scheme	Gatundu North	Chanja/Mang'u	Jan-20	Sep-22	Sep-22	89,511,073.00	Completed
FY 2024/2025								
4	Proposed Renovations of Thika Main Slaughter House and Perimeter Fence Construction	Thika	Hospital	May-24	Nov-24		16,631,390.00	Ongoing
5	Proposed Renovation Works to MAVCP office Thika Office	Thika	Township	Sep-24	Oct-24		2,487,230.00	Completed
6	Proposed Construction of a Perimeter Wall at Komothai Coffee Grower's Co-Operative Society Limited in Kiambu County	Githunguri	Komothai	Nov-24	Dec-24		4,979,800.00	Completed
WATER, ENVIRONMENT, NATURAL RESOURCES, ENERGY AND CLIMATE CHANGE								
FY 2013-2014								
1	Ting'ang'a water project- Ting'ang'a Ward- Lay of 3.8 km water main pipeline(483)"Ø pipeline, Installation of distribution pipes and construction of elevated 100 m³ steel tank.	Kambu	Ting'anga	Jul-13	Jun-14	Jun-14	4,510,892.00	Completed
FY 2014-2015								
2	Githiga water project/ Githiga Ward Trenching, pipe laying and backfilling of 2km long 6" Ø pipeline	Githunguri	Githiga	Jul-14	Jun-15	Jun-15	500,000.00	Completed
3	Getarngo-Muguga water project Trenching pipe laying and backfilling of 7.4km long 6" Ø pipeline from Getarngo-Muguga water project and intake, pump house and electrification	Kabete	Muguga	Jul-14	Jun-15	Jun-15	250,000.00	Completed
4	Kaimba river intake water project- Muguga/ Kabete Ward Trenching pipe laying and backfilling of 2.5km long 4" Ø pipeline from Kaimba river to Ruku Police Post	Kabete/Kikuyu	Muguga	Jul-14	Jun-15	Jun-15	700,000.00	Completed
5	Julia Salama borehole Removal of burnt motor from the borehole and re-equipping with a new motor	Julia	Kalimoni	Jul-14	Jun-15	Jun-15	300,000.00	Completed
6	Lusireti community borehole- Nachu Rehabilitation of a borehole by equipping it	Kikuyu	Nachu	Jul-14	Jun-15	Jun-15	400,000.00	Completed
7	Mwaki bore hole Operationalizing of the borehole	Ruru	Mwaki	Jul-14	Jun-15	Jun-15	520,000.00	Completed
8	Ondiri Water Project Trenching, pipe laying and backfilling of 4.2km long 6" Ø pipeline	Kikuyu	Ruru	Jul-14	Jun-15	Jun-15	8,800,000.00	Completed
9	Makwa – Chanja water supply project- Supply of 110mm upvc 670 No pipes	Gatundu North	Gitamba	Jul-14	Jun-15	Jun-15	1,500,000.00	Completed
10	Gakoe-Githobokoni water supply project	Gatundu south	Githobokoni	Jul-14	Jun-15	Jun-15	1,500,000.00	Completed
11	Muchakari- Gitamba water supply project	Gatundu North	Gitamba	Jul-14	Jun-15	Jun-15	1,000,000.00	Completed
12	Kari- Mary Hill Tank water supply project- pipe Extension to serve Ngeingwa/ Mang'u- investment and Karibahi areas	Thika/Gatundu North	Hospital/Chanja	Jul-14	Jun-15	Jun-15	5,000,000.00	Completed
13	Kulu Ward water supply project – 6" pipes	Ruru	Kulu	Jul-14	Jun-15	Jun-15	1,500,000.00	Completed
14	Mvithoko water supply project	Ruru	Mvithoko	Jul-14	Jun-15	Jun-15	1,000,000.00	Completed
15	Githonbo Borehole water supply project	Githunguri	Komothai	Jul-14	Jun-15	Jun-15	1,800,000.00	Completed
16	Kimuruu –Kenya water supply project	Gatundu South	Nyenda	Jul-14	Jun-15	Jun-15	20,000,000.00	Completed
17	Muchakari water supply project	Kambu	Ngunberi	Jul-14	Jun-15	Jun-15	1,000,000.00	Completed
18	Iregania Gakao A&B water supply project	Gatundu north	Mang'u	Jul-14	Jun-15	Jun-15	1,000,000.00	Completed
19	Curu pipeline extension water supply project	Kabete	Gitaru	Jul-14	Jun-15	Jun-15	1,500,000.00	Completed
20	Gikar/Gitamba water supply project	Gatundu north	Gitamba	Jul-14	Jun-15	Jun-15	200,000.00	Completed

21	Kamuvaka water supply project	Gatundu north	Githobokani	Jun-14	Jun-15	Jun-15	600,000.00	Completed	
22	Rwaka-Gachage-Karuri,Muchatha-Wanguthu-Kimuga-Karure-Ndenderu water supply project	Kiambaa	Ndenderu	Jul-14	Jun-15	Jun-15	7,000,000.00	Completed	
23	Kimende -Kijabe*Ugrade* Mbariki-Karanya mwenji watersupply project	Lari	Kijabe	Jul-14	Jun-15	Jun-15	6,000,000.00	Completed	
24	Procurement of 5 waste management trucks	County wide	County wide	Jun-15	Jun-15	Jun-15	45,000,000.00	Completed	
25	Procurement of one D7 bulldozer	Thika	Kamenu	Jul-14	Jun-15	Jun-15	22,000,000.00	Completed	
26	Procurement of one backhoe	Thika	Kamenu	Jul-14	Jun-15	Jun-15	8,000,000.00	Completed	
27	Establishment of Kanjoki pilot landfill	Thika	Thika Township	Jul-14	Jun-15	Jun-15	9,000,000.00	Completed	
28	Procurement of pressurized washing machine, welding machine and accessories, projector and public address and genset	County wide	County wide	Jul-14	Jun-15	Jun-15	1,200,000.00	Completed	
29	Procurement of 24 skips	County wide	County wide	Jul-14	Jun-15	Jun-15	5,280,000.00	Completed	
FY 2015/2016									
30	Construction of Kamunga weir	Kiambu	Cianda	Jul-15	Jun-16	Jun-16	371,500.00	Completed	
31	Laying of pipes in Kiamumbi	Kiambu	Kiambu	Jul-15	Jun-16	Jun-16	485,740.00	Completed	
32	Procurement of 235mm pipes -110No. and 160mm pipes -70No.Mwiki -Githurai	Ruiru	Mwiko	Jul-15	Jun-16	Jun-16	1,936,000.00	Completed	
33	Drilling of borehole at Mwiloko	Ruiru	Mwihoko	Jul-15	Jun-16	Jun-16	1,995,664.00	Completed	
34	Drilling of borehole at Kapvari	Kabete	Gitaru	Jul-15	Jun-16	Jun-16	1,995,664.00	Completed	
35	Equipping of the borehole in Thami	Kikuyu	Kikuyu	Jul-15	Jun-16	Jun-16	1,280,000.00	Completed	
36	Laying of pipes, supply of fittings and construction of chambers at Cura	Kabete	Gitaru	Jul-15	Jun-16	Jun-16	2,016,166.00	Completed	
37	Procurement of 2 waste management trucks	County wide	County wide	Jul-15	Jun-16	Jun-16	19,000,000.00	Completed	
38	Procurement of 10 skips	County wide	County wide	Jul-15	Jun-16	Jun-16	2,200,000.00	Completed	
FY 2016/2017									
39	Procurement of 2 waste management trucks	County wide	County wide	Jun-16	Jun-17	Jun-17	19,000,000.00	Completed	
40	Procurement of 2 exhausters	County wide	County wide	Jul-16	Jun-17	Jun-17	24,000,000.00	Completed	
41	Procurement of 10 skips	County wide	County wide	Jul-16	Jun-17	Jun-17	2,200,000.00	Completed	
FY 2017/2018									
42	Kiambu Water Company office rehabilitation	Kiambu	Kiambu	Jul-17	Jun-18	Jun-18	3,700,000.00	Completed	
43	Rehabilitation of ground masonry nyathuna water project	Kabete	Nyathuna	Jul-17	Jun-18	Jun-18	1,300,000.00	Completed	
44	Rehabilitation of Thika Town garage toilet	Thika	Thika	Jul-17	Jun-18	Jun-18	1,660,000.00	Completed	
45	Rehabilitation of Makongeni toilet	Thika	Kamenu	Jul-17	Jun-18	Jun-18	2,650,000.00	Completed	
46	Rehabilitation of Madaraka toilet	Thika	Thika	Jul-17	Jun-18	Jun-18	1,890,000.00	Completed	
47	Rehabilitation of Ndenderu toilet	Kiambaa	Ndenderu	Jul-17	Jun-18	Jun-18	1,75,000.00	Completed	
48	Ruaka public sanitation water connection water supply project	Kiambaa	Ndenderu	Jul-17	Jun-18	Jun-18	1,990,000.00	Completed	
49	Makongeni market sewer augmentation	Thika	Kamenu	Jul-17	Jun-18	Jun-18	872,000.00	Completed	
50	Rehabilitation of Kiambu bus park toilet	Kiambu	Kiambu	Jul-17	Jun-18	Jun-18	3,990,000.00	Completed	
51	Rehabilitation of Governors office toilet	Kiambu	Kiambu	Jul-17	Jun-18	Jun-18	2,500,000.00	Completed	
52	Construction of Rukuma toilet	Lari	Lari	Jul-17	Jun-18	Jun-18	2,600,000.00	Completed	
53	Construction of Lussietti public sanitation	Kikuyu	Nachuu	Jul-17	Jun-18	Jun-18	2,600,000.00	Completed	
54	Construction of Kwamaiko public sanitation	Githunguri	Ngeva	Jul-17	Jun-18	Jun-18	2,950,000.00	Completed	
55	Drilling of borehole at Ondiri swamp.	Kikuyu	Kikuyu	Jul-17	Jun-18	Jun-18	3,990,000.00	Completed	
56	Construction of Kiuu ACK Borehole elevated Tank	Ruiru	KiUU	Jul-17	Jun-18	Jun-18	3,950,000.00	Completed	
57	Construction of Kimbo AP borehole elevated tank	Thika	Theta	Jul-17	Jun-18	Jun-18	3,990,000.00	Completed	
58	Drilling and equipping of Boreholes in Karuri and Kiriaini	Kiambaa	Karuri	Jul-17	Jun-18	Jun-18	3,590,000.00	Completed	
59	Drilling of Ngabaini borehole	Kiambu	Riabal	Jul-17	Jun-18	Jun-18	3,580,000.00	Completed	
60	Drilling of Cianda borehole	Kiambaa	Cianda	Jul-17	Jun-18	Jun-18	3,210,000.00	Completed	
61	Drilling of Kiwaiguru borehole	Githunguri	Ikinu	Jul-17	Jun-18	Jun-18	3,390,000.00	Completed	
62	Drilling of Mwamuto borehole	Kiambaa	Kihara	Jul-17	Jun-18	Jun-18	3,310,000.00	Completed	
63	Drilling of Thogoto borehole	Kikuyu	Kikuyu	Jul-17	Jun-18	Jun-18	3,530,000.00	Completed	
64	Drilling of 250metres Ngurubi borehole	Limuru	Ndeya	Jul-17	Jun-18	Jun-18	2,460,000.00	Completed	
65	Drilling of Kamungu borehole	Kikuyu	Nachuu	Jul-17	Jun-18	Jun-18	3,750,000.00	Completed	
66	Drilling of Kwa Mutiso borehole	Kiambu	Kiambu	Jul-17	Jun-18	Jun-18	3,460,000.00	Completed	
67	Drilling of Mutati borehole	Gatundu South	Kiamwangi	Jul-17	Jun-18	Jun-18	3,150,000.00	Completed	
68	Drilling of Kasapat borehole	Kiambaa	Cianda	Jul-17	Jun-18	Jun-18	2,460,000.00	Completed	
69	Drilling of Kabungu borehole	Kiambaa	Karuri	Jul-17	Jun-18	Jun-18	2,460,000.00	Completed	
70	Drilling of Ruiru hospital borehole	Ruiru	Bashara	Jul-17	Jun-18	Jun-18	3,260,000.00	Completed	
71	Drilling of Gatongora (Kwihota) b/h	Ruiru	Gatongora	Jul-17	Jun-18	Jun-18	2,950,000.00	Completed	
72	Drilling of Gitithia borehole	Lari	Lari kirenga	Jul-17	Jun-18	Jun-18	2,430,000.00	Completed	
73	Drilling of a borehole at the Escarpment	Lari	Lari kirenga	Jul-17	Jun-18	Jun-18	3,300,000.00	Completed	
74	Drilling of a borehole and tank rehabilitation Itegania	Gatundu North	Chania	Jul-17	Jun-18	Jun-18	3,810,000.00	Completed	
75	Drilling of Kaimba bore hole	Kiambaa	Kihara	Jul-17	Jun-18	Jun-18	3,210,000.00	Completed	
76	Drilling of Ndumberi borehole	Kiambu	Ndumberi	Jul-17	Jun-18	Jun-18	3,300,000.00	Completed	
77	Drilling of Kerwa/Nduma bore hole	Kikuyu	Sigona	Jul-17	Jun-18	Jun-18	3,140,000.00	Completed	
FY 2018-2019									
78	Excavation and installation of pipes in Kijabe ward in Lari sub-county	Lari	Kijabe	Jun-18	Jun-19	Jun-19	1,828,073.00	Completed	
79	Supply and installation of pipes in Gitithia borehole pipe network	Lari	Lari Kirenga	Jul-18	Jun-19	Jun-19	3,004,459.00	Completed	
80	Construction of septic tanks in Kamaogu, Thogoto and Rukuma	Kikuyu/lari	Nachuu/Kijabe	Jul-18	Jun-19	Jun-19	2,330,070.00	Completed	
81	Construction of bio-digester in Mutarakwa and Ndumberi	Kiambu	Ndumberi	Jul-18	Jun-19	Jun-19	2,724,249.00	Completed	
82	Construction of 108M3 elevated steel in Ngecha community borehole	Limuru	Ngecha	Jul-18	Jun-19	Jun-19	3,982,682.00	Completed	

83	Construction of control panel cum water kiosk at Kiwajipuru borehole	Githunguri	Ikuru	Jul-18	Jun-19	Jun-19	Jun-19	644,705.00	Completed
84	Construction of panel house cum water kiosk at Uthiru primary school borehole	Kabete	Uthiru	Jul-18	Jun-19	Jun-19	Jun-19	654,550.00	Completed
85	Construction of small public facility Kirende cemetery	Lari	Kilibe	Jun-18	Jun-19	Jun-19	Jun-19	1,107,995.00	Completed
86	Construction of small public facility of Kambar cemetery	Githunguri	Githiga	Jun-18	Jun-19	Jun-19	Jun-19	1,107,995.00	Completed
87	Construction of a large toilet facility in Ruiru town.	Ruiru	Bashara	Jun-18	Jun-19	Jun-19	Jun-19	3,690,425.00	Completed
88	Construction of public facility at Ngoliba open air market.	Thika	Ngoliba	Jun-18	Jun-19	Jun-19	Jun-19	2,666,335.00	Completed
89	Rehabilitation of Wundani and Ruiru public facility	Ruiru	Wundani	Jun-18	Jun-19	Jun-19	Jun-19	3,880,310.00	Completed
FY 2019/2020									
90	Drilling of Kiu borehole	Ruiru	Kiuu	Jul-19	Jun-20	Jun-20	Jun-20	2,136,650.00	Completed
91	Drilling of Ru borehole 3 in Kikuyu region	Kikuyu	Karai	Jul-19	Jun-20	Jun-20	Jun-20	3,018,983.00	Completed
92	Drilling services for twin borehole in Kikuyu	Kikuyu	Kikuyu	Jul-19	Jun-20	Jun-20	Jun-20	1,917,399.00	Completed
93	Equipping services for Guriubi borehole in Ndéva Ward	Lihuru	Ndeva	Jul-19	Jun-20	Jun-20	Jun-20	2,237,393.00	Completed
94	Neturubi pipeline, tank rehabilitation & Fencing	Lihuru	Ndeva	Jul-19	Jun-20	Jun-20	Jun-20	3,874,792.00	Completed
95	Solarization of Ngurubi borehole	Lihuru	Ndeva	Jul-19	Jun-20	Jun-20	Jun-20	1,951,335.00	Completed
96	Supply of Tigris-Geotexture 10km 4" water HDPE pipes	Kimbara	Karuri	Jul-19	Jun-20	Jun-20	Jun-20	19,916,460.00	Completed
FY 2020/2021									
97	Procuring, supplying and Delivering of a 11km 6inch pipeline from Ondire to Kamangu primary transmitting 90m3/hr from Twin Borehole site	Kikuyu	Nachu	Jul-20	Jun-21	Jun-21	Jun-21	25,000,000.00	Completed
98	Supply and delivery of HDPE pipes and fittings to Kikuyu water and sanitation company for Ruiru Karai water distribution network	Kikuyu	Kikuyu	Jul-20	Jun-21	Jun-21	Jun-21	5,500,000.00	Completed
99	Drilling of a borehole at Wanjige level 4 hospital	Kabete	Kabete	Jul-20	Jun-21	Jun-21	Jun-21	3,745,692.00	Completed
100	Constructing a panel house cum water kiosk at Canda High school	Kimbara	Canda	Jul-20	Jun-21	Jun-21	Jun-21	644,705.00	Completed
101	Operationalization of Ha-gironga borehole will involve 3 phase installation and fencing of the site	Lari	Lari/Kirenga	Jul-20	Jun-21	Jun-21	Jun-21	4,000,000.00	Completed
102	Githunguri Kinu water distribution network HDPE pipes and fittings to Githunguri water and sewerage company for Githunguri Kinu water distribution network line	Githunguri	Ikuru	Jul-20	Jun-21	Jun-21	Jun-21	10,000,000.00	Completed
103	Kabunge Borehole operationalization will involve construction of pump house, 3phase installation and fencing of the site	Lari	Lari/Kirenga	Jul-20	Jun-21	Jun-21	Jun-21	4,000,000.00	Completed
FY 2021/2022									
104	Equipping of Wanjige level 4 BH project	Kabete	Kabete	Jul-21	Jun-22	Jun-22	Jun-22	4,000,000.00	Completed
105	Operationalization of Kabunge and Githiga BH	Lari subcounty	Lari/Kirenga	Jul-21	Jun-22	Jun-22	Jun-22	3,500,000.00	Completed
106	Procure, supply and lay of assorted pipes to extend water services for Kamangu distribution network	Kikuyu	Nachu	Jul-21	Jun-22	Jun-22	Jun-22	3,900,000.00	Completed
107	Procure, supply and lay of assorted pipes to extend water services for Uthiru distribution network	Kabete	Uthiru	Jul-21	Jun-22	Jun-22	Jun-22	4,000,000.00	Completed
108	Procure, supply and lay of assorted pipes to extend water services for Muthaara distribution network	Juja	Weirethehi/Juja	Jul-21	Jun-22	Jun-22	Jun-22	3,500,000.00	Completed
FY 2022/2023									
109	Kahuhu borehole water project - Drilling and equipping of new borehole at Kahuhu town center to provide water to the unserved areas of Kahuhu	Kabete	Mungua	Jul-22	Jun-23	Jun-23	Jun-23	3,338,375.00	Completed
FY 2023/2024									
110	Ndenderu water supply project - Procure and supply 5km of assorted pipes to extend water services in Kariakoo	Kimbara	Ndenderu	Jul-23	Jun-24	Jun-24	Jun-24	2,411,787.00	Completed
111	Ngegu Turu water project - Supply and Delivery of Assorted Pipelines and Fittings to extend water services in Ngegu and Turu	Kimbu	Ndumberi	Jul-23	Jun-24	Jun-24	Jun-24	4,368,186.00	Completed
112	Gatina Borehole Water Project - Supply and delivery of assorted pipelines and fittings for Gatina (Q=24m ³ /h) Borehole	Githunguri	Githiga	Jul-23	Jun-24	Jun-24	Jun-24	2,204,239.00	Completed
113	Ngochi Borehole Water Project - Supply and delivery of assorted pipelines and fittings for Ngochi (Q=29m ³ /h) Borehole	Githunguri	Githunguri	Jul-23	Jun-24	Jun-24	Jun-24	2,102,363.00	Completed
114	Mtshato Borehole Water Project - Supply and delivery of assorted pipelines and fittings for Mtshato (Q=29m ³ /h) Borehole	Githunguri	Ngewa	Jul-23	Jun-24	Jun-24	Jun-24	1,858,829.00	Completed
115	Gathaganj Borehole Water Project - Supply and delivery of assorted pipelines and fittings for Gathaganj (Q=28m ³ /h) Borehole	Githunguri	Githunguri	Jul-23	Jun-24	Jun-24	Jun-24	2,882,750.00	Completed
116	Jamaica/Mukua Borehole Water Project - Supply and delivery of assorted pipelines and fittings for Jamaica/Mukua Borehole	Githunguri	Githunguri	Jul-23	Jun-24	Jun-24	Jun-24	2,994,737.00	Completed
117	Supply & Delivery of Pipes & Fittings for Kinu Primary School Borehole Water Project	Githunguri	Ikuru	Jul-23	Jun-24	Jun-24	Jun-24	2,698,379.00	Completed
118	Ondiri Police Post - Ziwani Water Supply Project - Procure, supply and delivery of 3.5km of assorted pipelines and fittings to serve/extend services in Ziwani and Runme areas	Kikuyu	Kikuyu	Jul-23	Jun-24	Jun-24	Jun-24	2,812,000.00	Completed
119	Gitaru-Kingeero-Wanjige Water Supply Project - Procure, supply and delivery of 4.2km of assorted pipelines and fittings to serve/extend services in Kabete shopping centre	Kabete	Gitaru / Kabete	Jul-23	Jun-24	Jun-24	Jun-24	3,489,000.00	Completed
120	Wanganyu Borehole Water Project	Kimbara	Ndenderu	Jul-23	Jun-24	Jun-24	Jun-24	488,000.00	Completed
121	Gathanje Village Water Project - Drilling and equipping of Gathanje Village Borehole with pump	Githunguri	Githunguri	Jul-23	Jun-24	Jun-24	Jun-24	5,184,490.00	Completed
122	Gathanje Village Water Project-Installation of solar power.	Githunguri	Githunguri	Jul-23	Jun-24	Jun-24	Jun-24	1,955,392.00	Completed
123	Gathanje Village Water Project-Construction of 18m high elevated tower and installation of 2 No. 10m3plastic tank	Githunguri	Githunguri	Jul-23	Jun-24	Jun-24	Jun-24	2,522,700.00	Completed

124	Kenyatta Road Water Project - Procure, supply, deliver and lay 10km assorted pipelines and fittings to extend services to upcoming estates along Kenyatta road	Juja & Gatundu South	Theta & Ngenda	Jul-23	Jun-24	Jun-24	2,671,200.00	Completed
125	Kiganjo & Komothai Water Distribution Project - Supply of 6.5km assorted pipes and fittings for Githuru, Gatina, Gathiru, Gateiguru, Gatei, Gathaite and Marigi villages	Gatundu South, Githunguri	Kiganjo & Komothai	Jul-23	Jun-24	Jun-24	2,231,250.00	Completed
126	Supply of Plastic Tanks - Procure and supply 26 No. 10m ³ plastic tank to institution and special groups	Various subcounties	Various wards	Jul-23	Jun-24	Jun-24	2,860,000.00	Completed
127	Karura Gachie Water Distribution Project - Procure, supply and delivery of 8km assorted pipelines and fittings to serve/extend services to Karura and Gachie areas	Kiambaa	Ndenderu / Kihara	Jul-23	Jun-24	Jun-24	3,640,476.00	Completed
128	Trekuru water project - Supply and deliver 9km assorted pipelines and fittings to serve/extend services in Ndeiya and Kijabe	Limuru	Ndeiya	Jul-23	Jun-24	Jun-24	2,992,098.00	Completed
129	Kijabe Last Mile water project - Procure, supply, deliver and lay of 12km assorted pipelines and fittings to serve/extend services in Kijabe	Lari	Kijabe	Jul-23	Jun-24	Jun-24	2,482,998.00	Completed
130	Loromo Water Distribution Project - Supply and delivery of assorted pipes and fittings for Loromo Area Residents	Limuru	Bibirioni	Jul-23	Jun-24	Jun-24	2,998,297.00	Completed
131	Supply, deliver and lay 2.6km OD 110 rising main from Riu borehole to Gichuri Memorial Primary School in Gikambura	Kikuyu	Karai	Jul-23	Jun-24	Jun-24	3,880,548.00	Completed
132	Supply and delivery of 1.7 km assorted pipelines and fittings for Muthurua Water distribution	Kiambaa	Karuri	Jul-23	Jun-24	Jun-24	1,935,151.00	Completed
133	Lari DCC Borehole Project	Lari	Kijabe	Jul-23	Jun-24	Jun-24	12,000,000.00	Completed
134	Supply of pipes and fittings to serve Njumu	Kiambu	Ndumberi	Jul-23	Jun-24	Jun-24	1,333,269.00	Completed
135	Ondiri Mail Hill Borehole Water Project	Kikuyu	Karai	Jul-23	Jun-24	Jun-24	15,744,554.00	Completed
136	Ngoliba Ward - Distribution Network Pipes	Thika	Ngoliba	Jul-23	Jun-24	Jun-24	2,445,800.00	Completed
137	Gatunyaga water project- Supply and delivery of pipes and fittings for gatunyaga ward distribution network pipes	Thika	Gatunyaga	Jul-23	Jun-24	Jun-24	3,253,733.00	Completed
138	Ngurubi and Kiwanda Water Distribution Project - Supply of assorted pipelines and fittings to extend water services to Ngurubi and Kiwanda Primary	Limuru	Ndeiya	Jul-23	Jun-24	Jun-24	2,997,282.00	Completed
139	Rehabilitation of 4 Existing Boreholes within Githunguri - Gathia, thuita, gathaithi, mitahato	Githunguri	Ngewa, Githiga, Komothai, Githunguri	Jul-23	Jun-24	Jun-24	2,156,650.00	Completed
140	Water supply in Ndumi, Kiawanda, Kiamwikamba, Connerstone, Witheri, Tutu, Thigio Police, Gichungo Nduma, Githua and Lower Gichungo	Limuru	Ndeiya	Jul-23	Jun-24	Jun-24	2,308,303.00	Completed
141	Limuru Central Water Distribution Project - Supply of assorted pipes and fittings for Limuru Central	Limuru	Limuru Central	Jul-23	Jun-24	Jun-24	2,612,734.00	Completed
142	Construction of Limuru Town and Bibirioni Cemetery toilet	Limuru	Bibirioni	Jul-23	Jun-24	Jun-24	999,000.00	Completed
143	Drilling of 250m Deep Borehole at Komothai Coffee Growers	Githunguri	Komothai	Jul-23	Jun-24	Jun-24	2,414,200.00	Completed
144	Marengeta Community Water Project - Installation of booster pump and solar, Supply and delivery of Pipes and Installation of 2 No. 10m ³ plastic tanks on an 18m high steel tower	Kikuyu	Nachu	Jul-23	Jun-24	Jun-24	4,594,974.00	Completed
145	Drilling of Gatuanabu borehole	Kabete	Muguga	Jul-23	Jun-24	Jun-24	2,598,640.00	Completed
146	Drilling of Mariaini borehole	Gatundu North	Situamba	Jul-23	Jun-24	Jun-24	3,696,000.00	Completed
147	Drilling of Komo borehole	Thika	Gatunyaga	Jul-23	Jun-24	Jun-24	2,307,756.00	Completed
148	Drilling of Nderu borehole	Limuru	Ndeiya	Jul-23	Jun-24	Jun-24	2,265,296.00	Completed
149	Drilling of Njiku borehole	Kiambaa	Karuri	Jul-23	Jun-24	Jun-24	2,431,296.00	Completed
150	Drilling, Equipping of a new borehole at Karuri Primary School	Kiambaa	Karuri	Jul-23	Jun-24	Jun-24	4,767,690.00	Completed
151	Gatono, Nguna , Magumu & Kiwanga Water Supply Project - Procure, supply and delivery of 8.5 km assorted pipelines (DN90-DN32) and fittings to extend services to Gatono, Nguna, Magumu & Kiwanga.	Gatundu North	Chania & Mang'u	Jul-23	Jun-24	Jun-24	2,699,027.00	Completed
152	Procure and supply 30 No. 10m ³ plastic tank to institution and special groups	County-wide	County-wide	Jul-23	Jun-24	Jun-24	1,410,000.00	Completed
153	Rehabilitation of Uthuru toilet	Kabete	Uthuru	Jul-23	Jun-24	Jun-24	2,996,070.00	Completed
154	Equipping of the Riu-Nderi (Q=55m ³ /h)	Kikuyu	Karai	Jul-23	Jun-24	Jun-24	2,295,427.00	Completed
155	Supply and Delivery of Assorted Water Pipelines and Fittings for Limuru Water Supply Company Distribution Network, Mirangine	Lari	Kinaile	Jul-23	Jun-24	Jun-24	2,984,071.00	Completed
156	Ngugu Turitu Water Project - Supply and installation of 4No.10m ³ plastic tanks on an 18m High Steel Elevated Tower at Turitu Market	Kiambu	Ndumberi	Jul-23	Jun-24	Jun-24	3,452,400.00	Completed
157	Lari Kirenga Water Supply Project - Procure, supply, deliver and lay of 13.2km assorted pipelines and fittings to serve/extend services in Githuya, Kibuto, Chaka, Gibuto and Kanyekine	Lari	Lari Kirenga	Jul-23	Jun-24	Jun-24	3,669,840.00	Completed
158	Karamba-ini Gatono Distribution Project - Assorted 8.5km pipes from borehole in Karamba-ini in Limuru East to Gatono village	Limuru	Limuru East	Jul-23	Jun-24	Jun-24	6,592,278.00	Completed
159	Construction of Bomboini and Kanyayo cemetery toilet	Kikuyu	Nachu	Jul-23	Jun-24	Jun-24	995,720.00	Completed
160	Construction of Nyathuna and Gathia Cemetery toilet	Kabete	Nyathuna	Jul-23	Jun-24	Jun-24	996,618.00	Completed
161	Reniguti water project Borehole Project	Kikuyu	Nachu	Jul-23	Jun-24	Jun-24	20,100,000.00	Completed
162	Repair of kairigiti Office Block	Thika	Kamenu	Jul-23	Jun-24	Jun-24	2,431,400.00	Completed
163	Procurement of materials of 14 No. Skips	Across wards	Across wards	Jul-23	Jun-24	Jun-24	2,987,026.00	Completed
164	Fabrication of 42 No. triple waste bins	Across wards	Across wards	Jul-23	Jun-24	Jun-24	2,949,909.00	Completed
165	Procurement of materials for 28 skips	Across wards	Across wards	Jul-23	Jun-24	Jun-24	5,601,932.00	Completed
166	Procurement 2 No. Dump trucks	Kikuyu and Limuru	Kikuyu and Limuru	Jul-23	Jun-24	Jun-24	23,000,000.00	Completed

167	Procurement of 1 No. Compactor	Thika	Thika Township	Jul-23	Jun-24	Jun-24	20,000,000.00	Completed	
168	Fabrication of 14 No. Skips	County Wide	County Wide	Jul-23	Jun-24	Jun-24	1,140,000.00	Completed	
169	Fabrication of 125 No. street litter bins	County Wide	County Wide	Jul-23	Jun-24	Jun-24	2,997,875.00	Completed	
170	Procurement of materials for 14 skips	Across Subcounties	Across wards	Jul-23	Jun-24	Jun-24	2,890,956.00	Completed	
171	Construction of Kamnaba Githu and Mjuguga cemetery toilet	Kabete	Mjuguga	Jul-23	Jun-24	Jun-24	999,000.00	Completed	
172	Rehabilitation of 10 No. public toilets lot 2 – Limuru (Limuru Food market, Limuru buspark), Kikuyu (Gikambura mkt, Thogoto psf), Kabete (muguga/kambaa mkt), Kamnaba (kharu, Ruaka), Riaba and Kiambu public and private toilets	Limuru, Kikuyu, Kabete, Kamnaba, Kiambu	Limuru central, Kikuyu, Karai, Mjuguga, Riaba, Kharu	Jul-23	Jun-24	Jun-24	4,875,017.00	Completed	
173	Procurement of materials and fabrication of 125 litre bins	County Wide	County Wide	Jul-23	Jun-24	Jun-24	2,950,000.00	Completed	
174	Fabrication of 42 skips	County Wide	County Wide	Jul-23	Jun-24	Jun-24	3,567,050.00	Completed	
175	Supply and delivery of Hardcore for Kangoki	Thika	Kamenu	Jul-23	Jun-24	Jun-24	2,032,518.00	Completed	
176	Construction of guard house and pit latrine in Kangoki	Thika	Kamenu	Jul-23	Jun-24	Jun-24	2,913,350.00	Completed	
177	Construction of Makongeni buspark toilet	Thika	Kamenu	Jul-23	Jun-24	Jun-24	2,579,120.00	Completed	
178	Construction of Kahawa Sukari toilet - Public park	Ruiru	Kahawa Sukari	Jul-23	Jun-24	Jun-24	1,570,454.00	Completed	
179	Construction of Kahawa Sukari toilet - Shopping centre	Ruiru	Kahawa Sukari	Jul-23	Jun-24	Jun-24	1,998,480.00	Stalled	
180	Construction of Munduro Playground toilet	Gatundu South	Kiiganjo	Jul-23	Jun-24	Jun-24	3,290,938.00	Completed	
FY 2024/2025									
181	Construction of Rironi and Karirithu Cemetery toilets	Limuru	Limuru central	Jul-24	Jun-25	Jun-25	2,397,976.00	Completed	
182	Construction of Kibicho market Public Sanitation Facility	Githunguri	Komothai	Jul-24	Jun-25	Jun-25	3,026,701.00	Completed	
183	Construction of Mwiruwo shopping center Public Sanitation Facility	Kabete	Kabete	Jul-24	Jun-25	Jun-25	3,296,270.00	Ongoing	
184	Construction of Muchatha and Gathanga Cemetery Toilet	Kamnaba	Muchatha	Jul-24	Jun-25	Jun-25	1,408,971.00	Completed	
185	Construction of Ngecha cemetery and Rutara cemetery toilets	Kikuyu	Karai / Ngecha Tigroni	Jul-24	Jun-25	Jun-25	3,995,000.00	Completed	
186	Githogohi borehole project - Supply and deliver 2.5km of assorted pipes and fittings for rising main from Githogohi borehole to tank	Limuru	Limuru Central	Jul-24	Jun-25	Jun-25	4,024,174.00	Completed	
187	Drilling and equipping Ngecha (The Waracuci) borehole (Ward Dev Fund)	Limuru	Ngecha Tigroni	Jul-24	Jun-25	Jun-25	3,392,413.00	Completed	
188	Improvement and maintenance of Kangoki main and access road	Thika	Kamenu	Jul-24	Jun-25	Jun-25	1,000,000.00	Ongoing	
189	Purchase of 1 No. Compactor	County wide	County wide	Jul-24	Jun-25	Jun-25	24,000,000.00	Completed	
190	Procurement and fabrication of 42No. Skip bins	County wide	County wide	Jul-24	Jun-25	Jun-25	19,109,050.00	Completed	
191	Procurement and distribution of 125 No. litre single bins	60 wards	60 wards	Jul-24	Jun-25	Jun-25	5,690,000.00	Completed	
192	Construction of soil and water conservation structure and farm ponds in identified farms	Gatundu North, Gatundu South, Kikuyu, Ngoliba, Ndeiya	Chania, Kiiganjo, Karai, Ngoliba, Ndeiya	Jul-24	Jun-25	Jun-25	40,600,000.00	Ongoing	
193	Komo borehole project - Equipping and solarization of Komo borehole	Thika	Gatunvayaga	Jul-24	Jun-25	Jun-25	5,965,667.00	Ongoing	
194	Gatunvayaga borehole project - Equipping and solarization of Gatunvayaga borehole	Kabete	Muguga	Jul-24	Jun-25	Jun-25	4,956,946.00	Ongoing	
195	Ganda borehole project - Equipping and solarization of Ganda borehole	Kiambu	Ndumbeni	Jul-24	Jun-25	Jun-25	5,966,667.00	Ongoing	
196	Githunguri Gicamu borehole project – Drilling Equipping and solarization of Githunguri Gicamu BH	Kabete	Nyathuna	Jul-24	Jun-25	Jun-25	9,033,333.00	Ongoing	
197	Juja farm borehole project – Drilling Equipping and solarization of Juja farm BH	Juja	Kalimoni	Jul-24	Jun-25	Jun-25	9,033,333.00	Ongoing	
198	Kabuku borehole project – Drilling Equipping and solarization of Kabuku BH	Limuru	Ngecha Tigroni	Jul-24	Jun-25	Jun-25	9,033,333.00	Ongoing	
199	Storm water management/ Flood Control	Thika, Kabete and Juja	Kamenu, Uthiru and Juja	Jul-24	Jun-25	Jun-25	40,562,974.00	Ongoing	
200	Acro forestry		Kiaba, Nyarduma, Githaka, Githunguri, Biashara	Jul-24	Jun-25	Jun-25	6,000,000.00	Ongoing	
201	Conservation of degraded riparian areas	Lari, Githunguri, Juja, Gatundu South, Kahawa Ruru		Jul-24	Jun-25	Jun-25	14,000,000.00	Ongoing	
202	Climate proofing Ruiru Modern market	Ruiru	Bishara	Jul-24	Jun-25	Jun-25	20,100,000.00	Ongoing	
STALLED PROJECTS									
203	Construction of Kahawa Sukari toilet - Shopping centre	Ruiru	Kahawa Sukari	Jul-22	Jun-24	Jun-24	1,998,480.00	Stalled	
204	Equipping of Karuri borehole	Kiamba	Karuri	Jul-22	Jun-23	Jun-23	4,700,000.00	Stalled	
205	Drilling and equipping of Kona Mbaya borehole commenced in 2019 by KCG. Borehole on road reserve. Recommend alternative public site.	Thika	Ngoliba	2019 July	Jun-20	Jun-20	14,000,000.00	Stalled	
206	Drilling and equipping of Murati borehole commenced in 2016 by KCG	Gatundu South	Kiiganjo	Jul-16	Jun-17	Jun-17	5,000,000.00	Stalled	

Conclusion

The exercise provided a valuable platform for compiling a comprehensive inventory of County projects implemented since the advent of devolution. This has significantly enhanced the ability to track progress across all stages of project implementation, ensuring greater visibility and accountability.

It further demonstrates the County's strong commitment to addressing implementation challenges, strengthening monitoring mechanisms, and promoting sustainability. Through regular updates on the dashboard, the County is better positioned to make informed decisions, respond to emerging issues, and continuously improve service delivery to its citizens.



Nancy Kirumba
County Executive Committee Member
Finance, ICT & Economic Planning



